

Rpt-ID: RCPESPRJ

Georgia

Date: 06/29/2017

User: shbrown

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0024

Pay Period: 06/01/2017
to 06/29/2017

Contract Location:

BRIDGE AND APPROACHES ON US 76/SR 2 OVER HIGHTO\

Time Allowed: 930 Days

Elapsed Calender Days: 891 Days

Percent Time: 95.81

District: 1

Area: 04

Contractor:

TALLEY CONSTRUCTION COMPANY, INC.
P. O. BOX 357

Date Let: 10/17/2014

Date Awarded: 10/31/2014

Date Contract Executed: 01/12/2015

Date Notice to Proceed: 01/21/2015

ROSSVILLE GA 30741-0357

Date Work Began: 07/15/2015

Phone: (706)866-0596

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/07/2017

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$3,659,956.60

Original Contract Amount \$3,519,438.36

Funds Available \$450,937.66

Percent Complete 87.68%

Counties:

Towns

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000303	\$3,659,956.60	\$3,519,438.36	\$450,937.66	87.68%	\$275,455.28

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/29/2017

User: shbrown

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0024

Pay Period: 06/01/2017
to 06/29/2017

Project Number: 0000303 US 76/SR 2 - BRIDGE CONST

Federal State Project Number: BR000-0000-00(303)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,567,215.07	\$2,368,434.05	\$198,781.02
Non-Participating	\$641,803.87	\$592,108.61	\$49,695.26
Total Earnings	\$3,209,018.94	\$2,960,542.66	\$248,476.28
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,209,018.94	\$2,960,542.66	\$248,476.28
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$26,979.00)	\$26,979.00
Total:	\$3,209,018.94	\$2,933,563.66	
		Total Payable:	\$275,455.28

Rpt-ID: RCPEsprj

Georgia

Date: 06/29/2017

User: shbrown

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0024

Pay Period: 06/01/2017
to 06/29/2017

Project Number 0000303

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0013	150-1000	TRAFFIC CONTROL -	LS	1.000 60675.000	1.000 .000 1.000	\$.00	\$60,675.00
		BR000-0000-00(303)					
0018	210-0100	GRADING COMPLETE -	LS	1.000 863058.500	.930 .040 .970	\$34,522.34	\$837,166.75
		BR000-0000-00(303)					
0023	310-1101	GR AGGR BASE CRS, INCL MATL	TN	8,270.000 13.000	6,569.460 91.890 6,661.350	\$1,194.57	\$86,597.55
0072	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	920.000 39.000	355.611 632.889 988.500	\$24,682.67	\$38,551.50
0082	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	150.000 40.000	13.333 24.556 37.889	\$982.24	\$1,515.56
0087	441-0303	CONC SPILLWAY, TP 3	EA	3.000 1702.830	2.000 1.000 3.000	\$1,702.83	\$5,108.49
0142	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	288.000 38.000	84.000 38.000 122.000	\$1,444.00	\$4,636.00
0147	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		1.000 1000.000	1.000 1.000 2.000	\$1,000.00	\$2,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/29/2017

User: shbrown

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0024

Pay Period: 06/01/2017
to 06/29/2017

Project Number 0000303

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0182	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,272.000 45.000	893.194 430.000 1,323.194	\$19,350.00	\$59,543.73
Category Amount:						\$84,878.65	\$1,095,794.58
Category Number: 0030 EROSION CONTROL - TEMPORARY							
0327	163-0240	MULCH	TN	115.000 350.000	53.310 5.060 58.370	\$1,771.00	\$20,429.50
0347	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		100.000 285.070	2.250 1.500 3.750	\$427.61	\$1,069.01
0367	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		7,500.000 0.910	764.000 726.000 1,490.000	\$660.66	\$1,355.90
0407	167-1500	WATER QUALITY INSPECTIONS	MO	21.000 700.000	22.000 1.000 23.000	\$700.00	\$16,100.00
Category Amount:						\$3,559.27	\$38,954.41
Category Number: 0040 EROSION CONTROL - PERMANENT							
0417	700-6910	PERMANENT GRASSING	AC	5.400 725.000	4.198 .774 4.972	\$561.15	\$3,604.70
0452	716-2000	EROSION CONTROL MATS, SLOPES	SY	12,000.000 0.890	17,177.201 1,985.389 19,162.590	\$1,767.00	\$17,054.71
Category Amount:						\$2,328.15	\$20,659.41

Rpt-ID: RCPESPRJ

Georgia

Date: 06/29/2017

User: shbrown

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14862-14-000-0

Estimate Number: 0024

Pay Period: 06/01/2017
to 06/29/2017

Project Number 0000303

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGE NO 1 - OVER HIGHTOWER CREEK							
0522	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.000		
				136485.740	1.000		
		106+91			1.000	\$136,485.74	\$136,485.74
0527	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,050.000	1,528.000		
				37.930	413.444		
					1,941.444	\$15,681.93	\$73,638.97
0532	603-7000	PLASTIC FILTER FABRIC	SY	1,050.000	635.222		
				3.380	843.444		
					1,478.666	\$2,850.84	\$4,997.89
Category Amount:						\$155,018.51	\$215,122.60
Category Number: 0010 ROADWAY							
0602	441-0050	CONC SLOPE DRAIN	SY	78.000	35.333		
				85.000	31.667		
					67.000	\$2,691.70	\$5,695.00
Category Amount:						\$2,691.70	\$5,695.00
Project Total Amount:						\$248,476.28	\$3,209,018.94