

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14863-14-000-0

Estimate Number: 0024

Pay Period: 10/01/2016
to 10/31/2016

Contract Location:

BEGINNING NORTH OF SR 115 AND EXTENDING EAST OF S

Time Allowed: 1044 Days

Elapsed Calender Days: 700 Days

Percent Time: 67.05

District: 1

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let: 10/17/2014

Date Awarded: 10/31/2014

Date Contract Executed: 11/26/2014

Date Notice to Proceed: 12/02/2014

Date Work Began: 12/29/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/10/2017

AUBURN GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$24,976,914.88

Original Contract Amount \$23,532,065.28

Funds Available \$9,948,679.67

Percent Complete 59.86%

Counties:

White

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010194	\$24,976,914.88	\$23,532,065.28	\$9,948,679.67	60.17%	\$1,514,738.85

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14863-14-000-0

Estimate Number: 0024

Pay Period: 10/01/2016
to 10/31/2016

Project Number: 0010194 W. CLEVELAND BYPASS - ROADWAY RECONSTR

Federal State Project Number: 0010194

	Total to Date	Prev to Date	This Estimate
Participating	\$11,960,598.04	\$10,748,806.96	\$1,211,791.08
Non-Participating	\$2,990,149.58	\$2,687,201.81	\$302,947.77
Total Earnings	\$14,950,747.62	\$13,436,008.77	\$1,514,738.85
Stockpiled Materials	\$77,487.59	\$77,487.59	\$0.00
Gross Earnings	\$15,028,235.21	\$13,513,496.36	\$1,514,738.85
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,028,235.21	\$13,513,496.36	

Total Payable: **\$1,514,738.85**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14863-14-000-0

Estimate Number: 0024

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0010194

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.754		
				42027.340	.037		
					.791	\$1,555.01	\$33,243.63
		0010194					
0020	205-0001	UNCLASS EXCAV	CY	606,609.000	431,419.000		
				5.000	12,188.000		
					443,607.000	\$60,940.00	\$2,218,035.00
0030	318-3000	AGGR SURF CRS	TN	5,000.000	1,357.780		
				21.770	37.040		
					1,394.820	\$806.36	\$30,365.23
0105	433-1000	REINF CONC APPROACH SLAB	SY	1,731.000	.000		
				148.630	540.396		
					540.396	\$80,319.06	\$80,319.06
Category Amount:						\$143,620.43	\$2,361,962.92
Category Number: 0030 DRAINAGE							
0145	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,517.000	1,320.700		
				36.320	97.830		
					1,418.530	\$3,553.19	\$51,521.01
0225	668-2100	DROP INLET, GP 1	EA	20.000	9.000		
				2751.850	2.000		
					11.000	\$5,503.70	\$30,270.35
Category Amount:						\$9,056.89	\$81,791.36
Category Number: 0040 EROSION CONTROL							
0340	167-1500	WATER QUALITY INSPECTIONS	MO	33.000	21.000		
				1050.000	1.000		
					22.000	\$1,050.00	\$23,100.00
0365	700-6910	PERMANENT GRASSING	AC	70.000	27.415		
				992.650	1.665		
					29.080	\$1,652.76	\$28,866.26

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14863-14-000-0

Estimate Number: 0024

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0010194

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0380	700-8000	FERTILIZER MIXED GRADE	TN	49.000 561.880	20.130 .650 20.780	\$365.22	\$11,675.87
0400	716-2000	EROSION CONTROL MATS, SLOPES	SY	90,752.000 0.500	90,544.479 8,056.260 98,600.739	\$4,028.13	\$49,300.37
Category Amount:						\$7,096.11	\$112,942.50
Category Number: 0080 PLAIN PC CONCRETE & RECYCLED ASPHALT - ALT 2 (INNER SHOULDER)							
0470	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,513.000 21.770	6,026.490 29,650.950 35,677.440	\$645,501.18	\$776,697.87
Category Amount:						\$645,501.18	\$776,697.87
Category Number: 0030 DRAINAGE							
0845	500-3200	CLASS B CONCRETE	CY	64.000 613.250	.000 39.850 39.850	\$24,438.01	\$24,438.01
Category Amount:						\$24,438.01	\$24,438.01
Category Number: 0020 BRIDGES							
0990	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1 RT	LS	1.000 271756.500	.100 .900 1.000	\$244,580.85	\$271,756.50
1035	511-3000	SUPERSTR REINF STEEL, BR NO - 1 RT	LS	1.000 74760.810	.100 .900 1.000	\$67,284.73	\$74,760.81
1155	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 3 LT	LS	1.000 267815.810	.100 .900 1.000	\$241,034.23	\$267,815.81

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14863-14-000-0

Estimate Number: 0024

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0010194

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGES							
1200	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.100		
				97365.060	.900		
					1.000	\$87,628.55	\$97,365.06
		3 LT					
Category Amount:						\$640,528.36	\$711,698.18
Category Number: 0010 ROADWAY							
1345	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	2,340.000	.000		
				35.350	1,258.780		
					1,258.780	\$44,497.87	\$44,497.87
Category Amount:						\$44,497.87	\$44,497.87
Project Total Amount:						\$1,514,738.85	\$14,950,747.62