

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: rbrittai

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14863-14-000-0

Estimate Number: 0035

Pay Period: 08/01/2017
to 08/31/2017

Contract Location:

BEGINNING NORTH OF SR 115 AND EXTENDING EAST OF S

Time Allowed: 1044 Days

Elapsed Calender Days: 1004 Days

Percent Time: 96.17

District: 1

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let: 10/17/2014

Date Awarded: 10/31/2014

Date Contract Executed: 11/26/2014

Date Notice to Proceed: 12/02/2014

AUBURN GA 30011-2437

Date Work Began: 12/29/2014

Phone: (770)945-0810

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/10/2017

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$24,657,223.56

Original Contract Amount \$23,532,065.28

Funds Available \$2,239,272.84

Percent Complete 90.60%

Counties:

White

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010194	\$24,657,223.56	\$23,532,065.28	\$2,239,272.84	90.92%	\$33,385.51

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: rbrittai

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14863-14-000-0

Estimate Number: 0035

Pay Period: 08/01/2017
to 08/31/2017

Project Number: 0010194 W. CLEVELAND BYPASS - ROADWAY RECONSTR

Federal State Project Number: 0010194

	Total to Date	Prev to Date	This Estimate
Participating	\$17,872,370.43	\$17,845,662.03	\$26,708.40
Non-Participating	\$4,468,092.70	\$4,461,415.59	\$6,677.11
Total Earnings	\$22,340,463.13	\$22,307,077.62	\$33,385.51
Stockpiled Materials	\$77,487.59	\$77,487.59	\$0.00
Gross Earnings	\$22,417,950.72	\$22,384,565.21	\$33,385.51
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,417,950.72	\$22,384,565.21	

Total Payable: **\$33,385.51**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: rbrittai

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14863-14-000-0

Estimate Number: 0035

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0010194

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	205-0001	UNCLASS EXCAV	CY	606,609.000	538,200.000		
				5.000	141.000		
					538,341.000	\$705.00	\$2,691,705.00
Category Amount:						\$705.00	\$2,691,705.00
Category Number: 0040 EROSION CONTROL							
0305	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		16,998.000	6,481.000		
				0.010	132.000		
					6,613.000	\$1.32	\$66.13
0335	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		26.000	13.000		
				650.000	1.000		
					14.000	\$650.00	\$9,100.00
0340	167-1500	WATER QUALITY INSPECTIONS	MO	33.000	31.000		
				1050.000	1.000		
					32.000	\$1,050.00	\$33,600.00
0360	603-7000	PLASTIC FILTER FABRIC	SY	3,538.000	4,171.953		
				6.480	2,142.436		
					6,314.389	\$13,882.99	\$40,917.24
0365	700-6910	PERMANENT GRASSING	AC	70.000	53.590		
				992.650	.120		
					53.710	\$119.12	\$53,315.23
0400	716-2000	EROSION CONTROL MATS, SLOPES	SY	90,752.000	127,085.253		
				0.500	580.667		
					127,665.920	\$290.33	\$63,832.96
Category Amount:						\$15,993.76	\$200,831.56
Category Number: 0010 ROADWAY							
1320	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	134.000	838.220		
				27.150	.443		
					838.663	\$12.03	\$22,769.70

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: rbrittai

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14863-14-000-0

Estimate Number: 0035

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0010194

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1345	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	2,340.000 35.350	1,583.715 239.410 1,823.125	\$8,463.14	\$64,447.47
Category Amount:						\$8,475.17	\$87,217.17
Category Number: 0030 DRAINAGE							
1405	441-0050	CONC SLOPE DRAIN	SY	21.000 69.840	28.580 27.880 56.460	\$1,947.14	\$3,943.17
Category Amount:						\$1,947.14	\$3,943.17
Category Number: 0110 UTILITY RELOCATION							
1505	670-4000	FIRE HYDRANT	EA	6.000 3132.220	6.000 2.000 8.000	\$6,264.44	\$25,057.76
Category Amount:						\$6,264.44	\$25,057.76
Project Total Amount:						\$33,385.51	\$22,340,463.13