

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2016

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14869-14-000-0

Estimate Number: 0012

Pay Period: 02/01/2016
to 02/29/2016

Contract Location:

SR 64 OVER SEVENTEEN MILE RIVER

Time Allowed: 587 Days

Elapsed Calender Days: 405 Days

Percent Time: 68.99

District: 4

Area: 02

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let: 11/21/2014

Date Awarded: 12/05/2014

Date Contract Executed: 01/07/2015

Date Notice to Proceed: 01/21/2015

ALBANY GA 31703-0157

Date Work Began: 03/19/2015

Phone: (229)435-0786

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/29/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,462,135.92

Original Contract Amount \$4,378,827.86

Funds Available \$2,173,496.96

Percent Complete 46.44%

Counties:

Coffee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007164	\$4,461,335.92	\$4,378,027.86	\$2,172,696.96	51.30%	\$388,807.88

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2016

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14869-14-000-0

Estimate Number: 0012

Pay Period: 02/01/2016
to 02/29/2016

Project Number: 0007164 SR 64 - BRIDGE REPLACEMENT

Federal State Project Number: CSBRG-0007-00(164)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,657,827.57	\$1,311,724.11	\$346,103.46
Non-Participating	\$414,456.83	\$327,930.97	\$86,525.86
Total Earnings	\$2,072,284.40	\$1,639,655.08	\$432,629.32
Stockpiled Materials	\$216,354.56	\$260,176.00	(\$43,821.44)
Gross Earnings	\$2,288,638.96	\$1,899,831.08	\$388,807.88
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,288,638.96	\$1,899,831.08	

Total Payable: **\$388,807.88**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2016

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14869-14-000-0

Estimate Number: 0012

Pay Period: 02/01/2016
to 02/29/2016

Project Number 0007164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.551		
				10000.000	.125		
					.676	\$1,250.00	\$6,760.00
		CSBRG-0007-00(164)					
Category Amount:						\$1,250.00	\$6,760.00
Category Number: 0020 EROSION CONTROL							
0110	163-0240	MULCH	TN	55.000	31.749		
				126.110	6.000		
					37.749	\$756.66	\$4,760.53
0150	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		2,135.000	1,160.400		
				3.590	60.000		
					1,220.400	\$215.40	\$4,381.24
0155	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		5,468.000	249.000		
				1.260	790.000		
					1,039.000	\$995.40	\$1,309.14
0165	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALE LF		1,068.000	213.000		
				1.260	120.000		
					333.000	\$151.20	\$419.58
0180	167-1500	WATER QUALITY INSPECTIONS	MO	16.000	11.000		
				1261.170	1.000		
					12.000	\$1,261.17	\$15,134.04
0188	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	10,935.000	4,344.975		
				3.780	129.000		
					4,473.975	\$487.62	\$16,911.63
0189	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	2,231.000	1,343.400		
				1.890	50.000		
					1,393.400	\$94.50	\$2,633.53
Category Amount:						\$3,961.95	\$45,549.69

Rpt-ID: RCPEsprj

Georgia

Date: 03/08/2016

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14869-14-000-0

Estimate Number: 0012

Pay Period: 02/01/2016
to 02/29/2016

Project Number 0007164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 BRIDGE NO. 1 - OVER SEVENTEEN MILE RIVER							
0230	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.700		
				150000.000	.100		
		47+00			.800	\$15,000.00	\$120,000.00
0240	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	935.000	168.889		
				64.000	192.414		
					361.303	\$12,314.50	\$23,123.39
0255	603-7000	PLASTIC FILTER FABRIC	SY	935.000	168.889		
				3.000	192.414		
					361.303	\$577.24	\$1,083.91
0260	207-0203	FOUND BKFILL MATL, TP II	CY	36.000	31.369		
				85.000	4.481		
					35.850	\$380.89	\$3,047.25
0285	500-3002	CLASS AA CONCRETE	CY	257.000	171.536		
				800.000	85.463		
					256.999	\$68,370.40	\$205,599.20
0290	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		2,828.000	.000		
				230.000	1,190.800		
					1,190.800	\$273,884.00	\$273,884.00
		1					
0295	511-1000	BAR REINF STEEL	LB	41,957.000	28,011.250		
				0.900	13,945.750		
					41,957.000	\$12,551.18	\$37,761.30
0305	520-2216	PILING, PSC, 16 IN SQ	LF	1,310.000	737.080		
				72.000	283.100		
					1,020.180	\$20,383.20	\$73,452.96
0320	520-5000	PILOT HOLES	LF	250.000	269.310		
				140.000	52.500		
					321.810	\$7,350.00	\$45,053.40

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2016

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14869-14-000-0

Estimate Number: 0012

Pay Period: 02/01/2016
to 02/29/2016

Project Number 0007164

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0040	BRIDGE NO. 1 - OVER SEVENTEEN MILE RIVER				
0330	525-1000	COFFERDAM	EA	8.000	7.000		
				15000.000	1.000		
					8.000	\$15,000.00	\$120,000.00
9060	520-2216	PILING, PSC, 16 IN SQ	LF	.000	149.170		
				54.000	29.740		
					178.910	\$1,605.96	\$9,661.14
		Cutoff					
Category Amount:						\$427,417.37	\$912,666.55
Project Total Amount:						\$432,629.32	\$2,072,284.40