

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2015

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14870-14-000-0

Estimate Number: 0003

Pay Period: 08/01/2015
to 08/31/2015

Contract Location:

US 19/SR 400 AT SR 53 (CONTINUOUS FLOW INTERSECTIC

Time Allowed: 831 Days

Elapsed Calender Days: 223 Days

Percent Time: 26.84

District: 1

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 11/21/2014

Date Awarded: 12/05/2014

Date Contract Executed: 01/16/2015

Date Notice to Proceed: 01/21/2015

Date Work Began: 01/29/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2017

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$9,843,262.79

Original Contract Amount \$8,975,697.90

Funds Available \$9,018,106.52

Percent Complete 8.38%

Counties:

Dawson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
132790-	\$9,841,662.79	\$8,974,097.90	\$9,016,506.52	8.38%	\$8,907.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2015

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14870-14-000-0

Estimate Number: 0003

Pay Period: 08/01/2015
to 08/31/2015

Project Number: 132790- US 19/SR 400 - INTERSECTION IMPROVEMENT

Federal State Project Number: APD00-0056-01(063)

	Total to Date	Prev to Date	This Estimate
Participating	\$660,125.03	\$652,998.78	\$7,126.25
Non-Participating	\$165,031.24	\$163,249.68	\$1,781.56
Total Earnings	\$825,156.27	\$816,248.46	\$8,907.81
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$825,156.27	\$816,248.46	\$8,907.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$825,156.27	\$816,248.46	

Total Payable: **\$8,907.81**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2015

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14870-14-000-0

Estimate Number: 0003

Pay Period: 08/01/2015
to 08/31/2015

Project Number 132790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	150-1000	TRAFFIC CONTROL -	LS	1.000	.306		
				221388.630	.027		
					.333	\$5,977.49	\$73,722.41
		APD00-0056-01(063)					
Category Amount:						\$5,977.49	\$73,722.41
Category Number: 0020 DRAINAGE							
0200	668-1100	CATCH BASIN, GP 1	EA	64.000	10.000		
				2275.000	1.000		
					11.000	\$2,275.00	\$25,025.00
Category Amount:						\$2,275.00	\$25,025.00
Category Number: 0040 EROSION CONTROL - TEMPORARY							
0285	163-0240	MULCH	TN	628.000	39.822		
				195.000	-3.170		
					36.652	\$-618.15	\$7,147.14
0300	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	48.000	4.500		
				415.540	1.500		
					6.000	\$623.31	\$2,493.24
0325	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		6,841.000	546.000		
				0.350	352.000		
					898.000	\$123.20	\$314.30
0355	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	6.000	.000		
				100.000	1.000		
					1.000	\$100.00	\$100.00
0360	167-1500	WATER QUALITY INSPECTIONS	MO	27.000	6.000		
				200.000	1.000		
					7.000	\$200.00	\$1,400.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2015

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14870-14-000-0

Estimate Number: 0003

Pay Period: 08/01/2015
to 08/31/2015

Project Number 132790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL - TEMPORARY							
0370	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	13,681.000	10,715.250		
				2.950	119.250		
					10,834.500	\$351.79	\$31,961.78
Category Amount:						\$780.15	\$43,416.46
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	-48.090		
					-48.090	\$-48.09	(\$48.09)
		(IN# 1)					
9060	402-3192	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	7.060		
		TL		82.180	-7.060		
					.000	\$-580.19	\$0.00
		Temporary Asphalt 19mm					
9070	402-3192	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	.000		
		TL		71.310	7.060		
					7.060	\$503.45	\$503.45
		CORRECTED Temporary Asphalt - 19mm					
Category Amount:						\$-124.83	\$455.36
Project Total Amount:						\$8,907.81	\$825,156.27