

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14870-14-000-0

Estimate Number: 0016

Pay Period: 10/01/2016
to 10/31/2016

Contract Location:

US 19/SR 400 AT SR 53 (CONTINUOUS FLOW INTERSECTIO

Time Allowed: 841 Days

Elapsed Calender Days: 650 Days

Percent Time: 77.29

District: 1

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 11/21/2014

Date Awarded: 12/05/2014

Date Contract Executed: 01/16/2015

Date Notice to Proceed: 01/21/2015

Date Work Began: 01/29/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/10/2017

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$11,301,972.62

Original Contract Amount \$8,975,697.90

Funds Available \$4,898,086.49

Percent Complete 56.66%

Counties:

Dawson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
132790-	\$11,301,972.62	\$8,975,697.90	\$4,898,086.49	56.66%	\$1,071,513.18

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14870-14-000-0

Estimate Number: 0016

Pay Period: 10/01/2016
to 10/31/2016

Project Number: 132790- US 19/SR 400 - INTERSECTION IMPROVEMENT

Federal State Project Number: APD00-0056-01(063)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,123,108.85	\$4,265,898.32	\$857,210.53
Non-Participating	\$1,280,777.28	\$1,066,474.63	\$214,302.65
Total Earnings	\$6,403,886.13	\$5,332,372.95	\$1,071,513.18
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,403,886.13	\$5,332,372.95	\$1,071,513.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,403,886.13	\$5,332,372.95	

Total Payable: **\$1,071,513.18**

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14870-14-000-0

Estimate Number: 0016

Pay Period: 10/01/2016
to 10/31/2016

Project Number 132790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	150-1000	TRAFFIC CONTROL -	LS	1.000	.700		
				221388.630	.035		
					.735	\$7,748.60	\$162,720.64
		APD00-0056-01(063)					
0030	210-0100	GRADING COMPLETE -	LS	1.000	.700		
				1410264.850	.035		
					.735	\$49,359.27	\$1,036,544.66
		APD00-0056-01(063)					
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,867.000	319.740		
				80.980	4,217.500		
					4,537.240	\$341,533.15	\$367,425.70
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GP TN L & H LIME		15,190.000	10,793.870		
				72.060	2,602.630		
					13,396.500	\$187,545.52	\$965,351.79
0060	413-1000	BITUM TACK COAT	GL	8,631.000	12,182.000		
				2.650	4,186.000		
					16,368.000	\$11,092.90	\$43,375.20
0080	441-0104	CONC SIDEWALK, 4 IN	SY	2,676.000	517.170		
				23.650	1,849.730		
					2,366.900	\$43,746.11	\$55,977.19
0081	441-0108	CONC SIDEWALK, 8 IN	SY	634.000	40.960		
				51.190	285.442		
					326.402	\$14,611.78	\$16,708.52
0082	441-0303	CONC SPILLWAY, TP 3	EA	2.000	.000		
				1679.900	1.000		
					1.000	\$1,679.90	\$1,679.90
0083	441-0304	CONC SPILLWAY, TP 4	EA	3.000	.000		
				1689.270	3.000		
					3.000	\$5,067.81	\$5,067.81

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14870-14-000-0

Estimate Number: 0016

Pay Period: 10/01/2016
to 10/31/2016

Project Number 132790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0100	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	14,999.000 13.790	13,050.000 1,375.960 14,425.960	\$18,974.49	\$198,933.99
0105	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	1,619.000 16.510	1,442.000 -156.000 1,286.000	\$-2,575.56	\$21,231.86
0110	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		12,896.000 2.030	.000 1,787.000 1,787.000	\$3,627.61	\$3,627.61
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	96.000 180.300	121.699 71.610 193.309	\$12,911.28	\$34,853.61
0119	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	260.000 26.150	.000 240.000 240.000	\$6,276.00	\$6,276.00
Category Amount:						\$701,598.86	\$2,919,774.48
Category Number: 0020 DRAINAGE							
0190	611-8040	ADJUST DROP INLET TO GRADE	EA	9.000 750.000	4.000 2.000 6.000	\$1,500.00	\$4,500.00
0200	668-1100	CATCH BASIN, GP 1	EA	64.000 2275.000	51.500 3.250 54.750	\$7,393.75	\$124,556.25
0205	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	15.000 205.000	.000 .000 .000	\$0.00	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14870-14-000-0

Estimate Number: 0016

Pay Period: 10/01/2016
to 10/31/2016

Project Number 132790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0210	668-2100	DROP INLET, GP 1	EA	40.000 1900.000	29.000 .500 29.500	\$950.00	\$56,050.00
Category Amount:						\$9,843.75	\$185,106.25
Category Number: 0030 EROSION CONTROL -PERMANENT							
0245	603-7000	PLASTIC FILTER FABRIC	SY	130.000 4.560	464.225 21.333 485.558	\$97.28	\$2,214.14
Category Amount:						\$97.28	\$2,214.14
Category Number: 0040 EROSION CONTROL - TEMPORARY							
0285	163-0240	MULCH	TN	628.000 195.000	194.985 4.815 199.800	\$938.93	\$38,961.00
0315	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR	EA	142.000 135.000	106.500 1.500 108.000	\$202.50	\$14,580.00
0325	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		6,841.000 0.350	5,202.000 196.000 5,398.000	\$68.60	\$1,889.30
0350	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	142.000 35.000	142.000 2.000 144.000	\$70.00	\$5,040.00
0360	167-1500	WATER QUALITY INSPECTIONS	MO	27.000 200.000	20.000 1.000 21.000	\$200.00	\$4,200.00
Category Amount:						\$1,480.03	\$64,670.30

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14870-14-000-0

Estimate Number: 0016

Pay Period: 10/01/2016
to 10/31/2016

Project Number 132790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1035	600-0001	FLOWABLE FILL	CY	52.000 264.520	8.850 4.074 12.924	\$1,077.65	\$3,418.66
Category Amount:						\$1,077.65	\$3,418.66
Category Number: 0080 HOURLY MILESTONE							
8000	108-2000	LIQUIDATED DAMAGES PER HOUR	HR	.000 1000.000	.000 .000 .000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-357,871.520 -170,848.500 -528,720.020	\$-170,848.50	(\$528,720.02)
		(IN# 1)					
9075	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000 21.250	20,628.040 2,244.590 22,872.630	\$47,697.54	\$486,043.39
		GAB					
9095	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 79.960	15,182.980 1,114.140 16,297.120	\$89,086.63	\$1,303,117.72
		RAP LEVELING					
9105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN TL & H LIME		.000 69.220	.000 5,655.590 5,655.590	\$391,479.94	\$391,479.94
		25MSP					
9110	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GP TN L & H LIME		.000 -72.060	.000 .000 .000	\$0.00	\$0.00
		19MMSP					
Category Amount:						\$357,415.61	\$1,651,921.03
Project Total Amount:						\$1,071,513.18	\$6,403,886.13