

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2015

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14871-14-000-0

Estimate Number: 0005

Pay Period: 10/26/2015
to 11/30/2015

Contract Location:

SR 961 (OLD AL RD)@ BUICE RD (CS 111) TO SR 141 (MEDLI

Time Allowed: 621 Days

Elapsed Calender Days: 285 Days

Percent Time: 45.89

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 11/21/2014

Date Awarded: 12/05/2014

Date Contract Executed: 02/17/2015

Date Notice to Proceed: 02/19/2015

MARIETTA GA 30061-0970

Phone: (770)422-7520

Date Work Began: 05/04/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2016

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$3,971,065.78

Original Contract Amount \$3,623,393.67

Funds Available \$3,086,248.22

Percent Complete 22.28%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
752660-	\$3,971,065.78	\$3,623,393.67	\$3,086,248.22	22.28%	\$111,915.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2015

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14871-14-000-0

Estimate Number: 0005

Pay Period: 10/26/2015
to 11/30/2015

Project Number: 752660- SR 961 (OLD ALABAMA RD) - WIDENING & RECON

Federal State Project Number: STP00-2868-00-(001)

	Total to Date	Prev to Date	This Estimate
Participating	\$707,854.07	\$618,321.53	\$89,532.54
Non-Participating	\$176,963.49	\$154,580.36	\$22,383.13
Total Earnings	\$884,817.56	\$772,901.89	\$111,915.67
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$884,817.56	\$772,901.89	\$111,915.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$884,817.56	\$772,901.89	

Total Payable: **\$111,915.67**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2015

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14871-14-000-0

Estimate Number: 0005

Pay Period: 10/26/2015
to 11/30/2015

Project Number 752660-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.403		
				97064.660	.042		
		STP00-2868-00(001)			.445	\$4,076.72	\$43,193.77
0010	210-0100	GRADING COMPLETE -	LS	1.000	.300		
				787346.090	.050		
		STP00-2868-00(001)			.350	\$39,367.30	\$275,571.13
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	15,909.000	.000		
				20.410	1,988.400		
					1,988.400	\$40,583.24	\$40,583.24
Category Amount:						\$84,027.26	\$359,348.14
Category Number: 0030 DRAINAGE							
0105	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	705.000	452.000		
				66.120	72.000		
					524.000	\$4,760.64	\$34,646.88
Category Amount:						\$4,760.64	\$34,646.88
Category Number: 0020 EROSION CONTROL							
0155	167-1500	WATER QUALITY INSPECTIONS	MO	21.000	6.000		
				250.000	1.000		
					7.000	\$250.00	\$1,750.00
0175	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	2.000	.000		
				922.670	1.000		
					1.000	\$922.67	\$922.67
0185	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	9,200.000	3,300.750		
				2.480	217.500		
					3,518.250	\$539.40	\$8,725.26
0195	163-0240	MULCH	TN	120.000	5.980		
				275.000	5.960		
					11.940	\$1,639.00	\$3,283.50

Rpt-ID: RCPEsprj

Georgia

Date: 12/07/2015

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14871-14-000-0

Estimate Number: 0005

Pay Period: 10/26/2015
to 11/30/2015

Project Number 752660-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0199	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		32.000 94.800	1.500 3.750 5.250	\$355.50	\$497.70
0200	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA	EA	32.000 31.600	.000 7.000 7.000	\$221.20	\$221.20
Category Amount:						\$3,927.77	\$15,400.33
Category Number: 0050 UTILITIES							
0579	670-1120	WATER MAIN, 12 IN LF	LF	2,800.000 58.000	2,740.000 30.000 2,770.000	\$1,740.00	\$160,660.00
0584	670-1500	CAP OR REMOVE EXISTING WATER MAIN EA	EA	3.000 1100.000	.000 3.000 3.000	\$3,300.00	\$3,300.00
0634	670-3129	TAPPING SLEEVE & VALVE ASSEMBLY, 12 IN X 1 EA		2.000 11000.000	.000 1.000 1.000	\$11,000.00	\$11,000.00
0684	670-9920	REMOVE EXISTING FIRE HYDRANT EA	EA	1.000 410.000	.000 6.000 6.000	\$2,460.00	\$2,460.00
0689	611-8050	ADJUST MANHOLE TO GRADE EA	EA	2.000 700.000	.000 1.000 1.000	\$700.00	\$700.00
Category Amount:						\$19,200.00	\$178,120.00
Project Total Amount:						\$111,915.67	\$884,817.56