

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0024

Pay Period: 03/07/2017
to 03/31/2017

Contract Location:

SARDIS CHURCH RD BEGINNING EAST OF SKIPPER RD ANI

Time Allowed: 1578 Days

Elapsed Calender Days: 787 Days

Percent Time: 49.87

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 12/12/2014

Date Awarded: 12/24/2014

Date Contract Executed: 01/28/2015

Date Notice to Proceed: 02/04/2015

Date Work Began: 04/24/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2019

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$55,617,640.52

Original Contract Amount \$53,278,239.72

Funds Available \$28,846,257.15

Percent Complete 44.64%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000566	\$55,617,640.52	\$53,278,239.72	\$28,846,257.15	48.13%	\$910,464.15

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0024

Pay Period: 03/07/2017
to 03/31/2017

Project Number: 0000566 SARDIS CHURCH RD - WIDENING & RCNS

Federal State Project Number: STP00-0000-00(566)

	Total to Date	Prev to Date	This Estimate
Participating	\$19,862,055.32	\$19,228,158.22	\$633,897.10
Non-Participating	\$4,965,513.77	\$4,807,039.50	\$158,474.27
Total Earnings	\$24,827,569.09	\$24,035,197.72	\$792,371.37
Stockpiled Materials	\$1,943,814.28	\$1,825,721.50	\$118,092.78
Gross Earnings	\$26,771,383.37	\$25,860,919.22	\$910,464.15
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$26,771,383.37	\$25,860,919.22	

Total Payable: **\$910,464.15**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0024

Pay Period: 03/07/2017
to 03/31/2017

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.705		
				324542.680	.010		
		STP00-0000-00-(566)			.715	\$3,245.43	\$232,048.02
0034	318-3000	AGGR SURF CRS	TN	5,000.000	911.740		
				19.200	20.480		
					932.220	\$393.22	\$17,898.62
0089	441-0740	CONCRETE MEDIAN, 4 IN	SY	4,964.000	798.903		
				23.520	405.600		
					1,204.503	\$9,539.71	\$28,329.91
0094	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	500.000	41.000		
				50.920	-41.000		
					.000	\$-2,087.72	\$0.00
0109	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	61,298.000	18,053.330		
				12.170	50.000		
					18,103.330	\$608.50	\$220,317.53
Category Amount:						\$11,699.14	\$498,594.08
Category Number: 0020 DRAINAGE							
0249	500-3101	CLASS A CONCRETE	CY	2,929.000	2,477.463		
				378.630	.000		
					2,477.463	\$0.00	\$938,041.82
0254	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	72.000	56.279		
				837.000	6.950		
					63.229	\$5,817.15	\$52,922.67
0264	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	38,230.000	15,976.050		
				33.980	790.000		
					16,766.050	\$26,844.20	\$569,710.38

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0024

Pay Period: 03/07/2017
to 03/31/2017

Project Number 0000566

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0020 DRAINAGE							
0269	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	11,650.000	5,835.550		
				42.190	118.400		
					5,953.950	\$4,995.30	\$251,197.15
0289	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	3,290.000	1,721.834		
				56.720	224.600		
					1,946.434	\$12,739.31	\$110,401.74
0294	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	2,294.000	2,032.400		
				73.990	496.670		
					2,529.070	\$36,748.61	\$187,125.89
0309	550-1603	STORM DRAIN PIPE, 60 IN, H 20-25	LF	182.000	185.100		
				209.590	435.800		
					620.900	\$91,339.32	\$130,134.43
0334	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	20.000	7.000		
				517.630	1.000		
					8.000	\$517.63	\$4,141.04
0344	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	13.000	1.000		
				688.870	1.000		
					2.000	\$688.87	\$1,377.74
0364	600-0001	FLOWABLE FILL	CY	1,200.000	435.012		
				194.660	7.559		
					442.571	\$1,471.43	\$86,150.87
0369	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,531.000	1,872.756		
				29.070	48.444		
					1,921.200	\$1,408.27	\$55,849.28
0384	603-7000	PLASTIC FILTER FABRIC	SY	1,837.000	2,132.734		
				4.840	48.444		
					2,181.178	\$234.47	\$10,556.90

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0024

Pay Period: 03/07/2017
to 03/31/2017

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0414	668-2100	DROP INLET, GP 1	EA	37.000 2706.000	.000 1.500 1.500	\$4,059.00	\$4,059.00
0419	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	21.120 197.000	.000 4.200 4.200	\$827.40	\$827.40
Category Amount:						\$187,690.96	\$2,402,496.31
Category Number: 0050 TEMPORARY EROSION CONTROL							
0659	163-0232	TEMPORARY GRASSING	AC	79.000 100.000	24.099 .086 24.185	\$8.60	\$2,418.50
0669	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		5,300.000 16.000	1,212.000 45.000 1,257.000	\$720.00	\$20,112.00
0704	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		9.000 812.380	4.500 .750 5.250	\$609.29	\$4,265.00
0724	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		66,650.000 0.550	10,765.000 184.000 10,949.000	\$101.20	\$6,021.95
0774	165-0111	MAINTENANCE OF STONE FILTER RING	EA	119.000 157.550	.000 1.000 1.000	\$157.55	\$157.55
0784	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	133,300.000 2.650	70,101.263 439.500 70,540.763	\$1,164.68	\$186,933.02
Category Amount:						\$2,761.32	\$219,908.02

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0024

Pay Period: 03/07/2017
to 03/31/2017

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 PERMANENT EROSION CONTROL							
0788	163-0240	MULCH	TN	3,601.000 175.000	1,455.547 51.403 1,506.950	\$8,995.53	\$263,716.25
0814	700-8000	FERTILIZER MIXED GRADE	TN	33.000 395.000	8.805 .020 8.825	\$7.90	\$3,485.88
Category Amount:						\$9,003.43	\$267,202.13
Category Number: 0070 BRIDGES							
0859	500-3002	CLASS AA CONCRETE	CY	2,271.000 436.350	1,276.586 82.912 1,359.498	\$36,178.65	\$593,216.95
0869	511-1000	BAR REINF STEEL	LB	364,996.000 0.790	214,010.223 14,288.792 228,299.015	\$11,288.15	\$180,356.22
0884	520-2216	PILING, PSC, 16 IN SQ	LF	1,740.000 72.340	.000 374.190 374.190	\$27,068.90	\$27,068.90
0899	520-3216	TEST PILE, PSC, 16 IN SQ	EA	3.000 4547.310	1.000 1.000 2.000	\$4,547.31	\$9,094.62
0984	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		3,491.000 167.420	.000 2,170.727 2,170.727	\$363,423.11	\$363,423.11
	3						
1014	581-1000	POT BEARING, BR NO -	LS	1.000 34090.800	.000 .000 .000	\$0.00	\$0.00
	4						

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0024

Pay Period: 03/07/2017
to 03/31/2017

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
1029	501-3000	STR STEEL, BR NO -	LS	1.000	.000		
				1600089.680	.000		
					.000	\$0.00	\$0.00
	5						
1039	581-1000	POT BEARING, BR NO -	LS	1.000	.000		
				34090.800	.000		
					.000	\$0.00	\$0.00
	5						
Category Amount:						\$442,506.12	\$1,173,159.80
Category Number: 0080 WALLS							
1109	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NO SF		4,243.000	.000		
				35.980	.000		
					.000	\$0.00	\$0.00
	3						
1119	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,220.000	.000		
				211.030	.000		
					.000	\$0.00	\$0.00
	3						
1129	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,650.000	.000		
				36.070	.000		
					.000	\$0.00	\$0.00
	4						
Category Amount:						\$0.00	\$0.00
Category Number: 0100 WATER AND SEWER							
1449	668-3312	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL 2 LF		148.000	172.982		
				500.000	2.300		
					175.282	\$1,150.00	\$87,641.00
Category Amount:						\$1,150.00	\$87,641.00
Category Number: 0010 ROADWAY							
1539	167-1500	WATER QUALITY INSPECTIONS	MO	39.000	22.000		
				250.000	1.000		
					23.000	\$250.00	\$5,750.00
Category Amount:						\$250.00	\$5,750.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0024

Pay Period: 03/07/2017
to 03/31/2017

Project Number 0000566

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0070 BRIDGES							
9120	004-0029	EXTRA WORK -	SY	.000	.000		
				1568.000	80.300		
					80.300	\$125,910.40	\$125,910.40
		TO ADD PAY ITEM FOR CEMENT CONCRETE					
		OVERLAY BRIDGE 1 OVERHANG REPAIR					
9130	004-0022	EXTRA WORK -	LS	.000	.000		
				11400.000	1.000		
					1.000	\$11,400.00	\$11,400.00
		TO ADD PAY ITEM FOR HYDRODEMOLITION MOBLIZATION					
		FOR BRIDGE 1 OVERHANG REPAIR					
Category Amount:						\$137,310.40	\$137,310.40
Project Total Amount:						\$792,371.37	\$24,827,569.09