

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: tlovett

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0041

Pay Period: 06/01/2018
to 06/30/2018

Contract Location:

SARDIS CHURCH RD BEGINNING EAST OF SKIPPER RD AN

Time Allowed:

1944 Days

Elapsed Calender Days:

1243 Days

Percent Time:

63.94

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

12/12/2014

Date Awarded:

12/24/2014

Date Contract Executed:

01/28/2015

Date Notice to Proceed:

02/04/2015

Date Work Began:

04/24/2015

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2020

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$58,623,360.09

Original Contract Amount \$53,278,239.72

Funds Available \$15,613,335.92

Percent Complete 70.02%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000566	\$58,623,360.09	\$53,278,239.72	\$15,613,335.92	73.37%	\$805,553.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: tlovett

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0041

Pay Period: 06/01/2018
to 06/30/2018

Project Number: 0000566 SARDIS CHURCH RD - WIDENING & RCNS

Federal State Project Number: STP00-0000-00(566)

	Total to Date	Prev to Date	This Estimate
Participating	\$32,840,307.82	\$32,195,864.79	\$644,443.03
Non-Participating	\$8,210,077.05	\$8,048,966.26	\$161,110.79
Total Earnings	\$41,050,384.87	\$40,244,831.05	\$805,553.82
Stockpiled Materials	\$1,959,639.30	\$1,959,639.30	\$0.00
Gross Earnings	\$43,010,024.17	\$42,204,470.35	\$805,553.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$43,010,024.17	\$42,204,470.35	

Total Payable: **\$805,553.82**

Rpt-ID: RCPEsprj

Georgia

Date: 07/03/2018

User: tlovett

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0041

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.961		
				324542.680	.009		
					.970	\$2,920.88	\$314,806.40
		STP00-0000-00-(566)					
0029	310-1101	GR AGGR BASE CRS, INCL MATL	TN	228,873.000	169,983.430		
				18.580	12,452.300		
					182,435.730	\$231,363.73	\$3,389,655.86
0034	318-3000	AGGR SURF CRS	TN	5,000.000	2,003.590		
				19.200	117.310		
					2,120.900	\$2,252.35	\$40,721.28
0069	433-1000	REINF CONC APPROACH SLAB	SY	1,999.000	1,647.500		
				143.140	85.834		
					1,733.334	\$12,286.28	\$248,109.43
0074	439-0018	PLAIN PC CONC PVMT, CL 3 CONC, 8 INCH THK	SY	21,366.000	8,650.064		
				52.000	1,457.778		
					10,107.842	\$75,804.46	\$525,607.78
0078	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	640.000	.000		
				38.030	328.518		
					328.518	\$12,493.54	\$12,493.54
0079	441-0104	CONC SIDEWALK, 4 IN	SY	34,019.000	21,399.622		
				17.290	310.722		
					21,710.344	\$5,372.38	\$375,371.85
0089	441-0740	CONCRETE MEDIAN, 4 IN	SY	4,964.000	2,364.827		
				23.520	156.472		
					2,521.299	\$3,680.22	\$59,300.95
0104	441-4020	CONC VALLEY GUTTER, 6 IN	SY	2,035.000	665.748		
				38.900	287.308		
					953.056	\$11,176.28	\$37,073.88

Rpt-ID: RCPEsprj

Georgia

Date: 07/03/2018

User: tlovett

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0041

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0109	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	61,298.000 12.170	42,745.330 1,925.916 44,671.246	\$23,438.40	\$543,649.06
0114	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	62,668.000 12.200	38,019.300 3,117.000 41,136.300	\$38,027.40	\$501,862.86
Category Amount:						\$418,815.92	\$6,048,652.89
Category Number: 0020 DRAINAGE							
0264	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	38,230.000 33.980	34,289.840 1,110.684 35,400.524	\$37,741.04	\$1,202,909.81
0269	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	11,650.000 42.190	10,919.717 26.083 10,945.800	\$1,100.44	\$461,803.30
0289	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	3,290.000 56.720	2,471.234 1,021.908 3,493.142	\$57,962.62	\$198,131.01
0294	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	2,294.000 73.990	2,086.250 -26.400 2,059.850	\$-1,953.34	\$152,408.30
0299	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	247.000 115.160	144.000 100.000 244.000	\$11,516.00	\$28,099.04
0334	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	20.000 517.630	19.000 -1.000 18.000	\$-517.63	\$9,317.34

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: tlovett

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0041

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0344	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	13.000 688.870	7.000 2.000 9.000	\$1,377.74	\$6,199.83
0369	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,531.000 29.070	3,138.032 326.444 3,464.476	\$9,489.73	\$100,712.32
0384	603-7000	PLASTIC FILTER FABRIC	SY	1,837.000 4.840	3,398.010 326.444 3,724.454	\$1,579.99	\$18,026.36
0404	668-1100	CATCH BASIN, GP 1	EA	257.000 2124.000	190.500 5.000 195.500	\$10,620.00	\$415,242.00
Category Amount:						\$128,916.59	\$2,592,849.31
Category Number: 0050 TEMPORARY EROSION CONTROL							
0674	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	751.000 351.730	294.000 3.000 297.000	\$1,055.19	\$104,463.81
0714	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	308.000 115.000	174.375 6.750 181.125	\$776.25	\$20,829.38
0784	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	133,300.000 2.650	74,596.263 204.750 74,801.013	\$542.59	\$198,222.68
Category Amount:						\$2,374.03	\$323,515.87
Category Number: 0070 BRIDGES							
0844	500-0100	GROOVED CONCRETE	SY	8,798.000 6.590	966.118 -966.118 .000	\$-6,366.72	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/03/2018

User: tlovett

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14874-14-000-0

Estimate Number: 0041

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0000566

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
0969	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.900		
				754556.200	.050		
					.950	\$37,727.81	\$716,828.39
		3					
0989	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.900		
				241574.490	.100		
					1.000	\$24,157.45	\$241,574.49
		3					
Category Amount:						\$55,518.54	\$958,402.88
Category Number: 0110 HOURLY MILESTONE							
1005	621-4020	CONCRETE SIDE BARRIER, TYPE 2	LF	.000	.000		
				367.200	100.000		
					100.000	\$36,720.00	\$36,720.00
		CONCRETE SIDE BARRIER, TY 2					
		CONCRETE SIDE BARRIER, TY 2 ADDED BY SA					
Category Amount:						\$36,720.00	\$36,720.00
Category Number: 0010 ROADWAY							
1006	621-4021	CONCRETE SIDE BARRIER, TYPE 2A	LF	.000	.000		
				379.770	412.000		
					412.000	\$156,465.24	\$156,465.24
		CONCRETE SIDE BARRIER, TY 2A					
		CONCRETE SIDE BARRIER, TY 2A REDUCED BY AR					
1539	167-1500	WATER QUALITY INSPECTIONS	MO	39.000	37.000		
				250.000	1.000		
					38.000	\$250.00	\$9,500.00
1574	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000	2.000		
				1443.000	4.500		
					6.500	\$6,493.50	\$9,379.50
Category Amount:						\$163,208.74	\$175,344.74
Project Total Amount:						\$805,553.82	\$41,050,384.87