

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2017

User: jalundy

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B14875-14-000-0

Estimate Number: 0025

Pay Period: 04/01/2017
to 04/30/2017

Contract Location:

US 1/SR 4 BU BEGINNING AT SWAINSBORO BYPASS NORTI

Time Allowed:

673 Days

Elapsed Calender Days:

810 Days

Percent Time:

120.36

District: 2

Area: 03

Contractor:

EVERETT DYKES GRASSING CO., INC.
1339 GA. HWY. 112

Date Let:

12/12/2014

Date Awarded:

12/24/2014

Date Contract Executed:

02/03/2015

Date Notice to Proceed:

02/11/2015

Date Work Began:

03/27/2015

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/14/2016

COCHRAN

GA 31014-1252

Phone: (478)934-2707

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$6,038,828.54

Original Contract Amount \$5,521,100.90

Funds Available \$1,312,399.34

Percent Complete 79.88%

Counties:

Emanuel

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222630-	\$6,038,828.54	\$5,521,100.90	\$1,312,399.34	78.27%	\$490,989.30

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2017

User: jalundy

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B14875-14-000-0

Estimate Number: 0025

Pay Period: 04/01/2017
to 04/30/2017

Project Number: 222630- US 1/SR 4 BU - WIDENING & RECONSTRUCTION

Federal State Project Number: NH000-0038-01(040)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,859,288.15	\$3,449,384.71	\$409,903.44
Non-Participating	\$964,822.05	\$862,346.19	\$102,475.86
Total Earnings	\$4,824,110.20	\$4,311,730.90	\$512,379.30
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,824,110.20	\$4,311,730.90	\$512,379.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$97,681.00)	(\$76,291.00)	(\$21,390.00)
Total:	\$4,726,429.20	\$4,235,439.90	

Total Payable: **\$490,989.30**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2017

User: jalundy

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B14875-14-000-0

Estimate Number: 0025

Pay Period: 04/01/2017
to 04/30/2017

Project Number 222630-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.867		
				78000.000	.084		
		NH000-0038-01(040)			.951	\$6,552.00	\$74,178.00
0030	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T1 TN L BITUM MATL & H LIME		6,094.000 78.000	.000 7,685.100 7,685.100	\$599,437.80	\$599,437.80
0040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		6,388.000 72.000	7,697.420 -893.050 6,804.370	\$-64,299.60	\$489,914.64
0041	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 57.600	.000 893.050 893.050	\$51,439.68	\$51,439.68
		RECYL AC 19MM SP,GP1 OR 2,INCL BM&HL 80% PAY FACTOR					
0045	413-1000	BITUM TACK COAT	GL	5,449.000 2.900	5,172.000 4,606.000 9,778.000	\$13,357.40	\$28,356.20
Category Amount:						\$606,487.28	\$1,243,326.32
Category Number: 0020 TEMPORARY EROSION CONTROL							
0215	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 6 LF		2,260.000 20.000	486.250 56.750 543.000	\$1,135.00	\$10,860.00
Category Amount:						\$1,135.00	\$10,860.00
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-252,599.050 -95,242.980 -347,842.030	\$-95,242.98	(\$347,842.03)
		(IN# 1)					
Category Amount:						\$-95,242.98	\$-347,842.03
Project Total Amount:						\$512,379.30	\$4,824,110.20