

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2016

User: vepps

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0010

Pay Period: 05/01/2016
to 05/31/2016

Contract Location:

SR 140 W OF OOTHKALOOGA CREEK TO US 41/SR 3

Time Allowed: 932 Days

Elapsed Calender Days: 384 Days

Percent Time: 41.20

District: 6

Area: 04

Contractor:

NORTHWEST GEORGIA PAVING, INC.
P. O. BOX 578

Date Let: 12/12/2014

Date Awarded: 12/24/2014

Date Contract Executed: 04/30/2015

Date Notice to Proceed: 05/14/2015

CALHOUN GA 30703-0578

Date Work Began: 06/22/2015

Phone: (706)629-8255

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/30/2017

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$12,546,439.21

Original Contract Amount \$11,944,259.48

Funds Available \$10,718,038.65

Percent Complete 14.57%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621500-	\$8,527,809.36	\$7,925,629.63	\$7,253,691.06	14.94%	\$129,512.76
621505-	\$4,018,629.85	\$4,018,629.85	\$3,464,347.59	13.79%	\$56,000.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2016

User: vepps

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0010

Pay Period: 05/01/2016
to 05/31/2016

Project Number: 621500- SR 140- WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0019-01(015)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,019,294.63	\$915,684.42	\$103,610.21
Non-Participating	\$254,823.67	\$228,921.12	\$25,902.55
Total Earnings	\$1,274,118.30	\$1,144,605.54	\$129,512.76
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,274,118.30	\$1,144,605.54	\$129,512.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,274,118.30	\$1,144,605.54	

Total Payable: **\$129,512.76**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2016

User: vepps

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0010

Pay Period: 05/01/2016
to 05/31/2016

Project Number: 621505- SR 140 - BRIDGE REPLACEMENT

Federal State Project Number: BHF00-0019-01(016)

	Total to Date	Prev to Date	This Estimate
Participating	\$443,425.80	\$398,625.80	\$44,800.00
Non-Participating	\$110,856.46	\$99,656.46	\$11,200.00
Total Earnings	\$554,282.26	\$498,282.26	\$56,000.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$554,282.26	\$498,282.26	\$56,000.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$554,282.26	\$498,282.26	
		Total Payable:	\$56,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2016

User: vepps

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0010

Pay Period: 05/01/2016
to 05/31/2016

Project Number 621500-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0020	700-8000	FERTILIZER MIXED GRADE	TN	10.000 520.000	.675 .300 .975	\$156.00	\$507.00
0040	716-2000	EROSION CONTROL MATS, SLOPES	SY	25,500.000 0.900	6,197.556 4,935.016 11,132.572	\$4,441.51	\$10,019.31
Category Amount:						\$4,597.51	\$10,526.31
Category Number: 0010 ROADWAY							
0060	210-0100	GRADING COMPLETE - BHF00-0019-01(016)	LS	1.000 650000.000	.030 .100 .130	\$65,000.00	\$84,500.00
0065	210-0100	GRADING COMPLETE - STP00-0019-01(015)	LS	1.000 650000.000	.520 .030 .550	\$19,500.00	\$357,500.00
Category Amount:						\$84,500.00	\$442,000.00
Category Number: 0020 EROSION CONTROL							
0500	163-0232	TEMPORARY GRASSING	AC	4.000 365.000	1.167 1.351 2.518	\$493.12	\$919.07
0515	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		30.000 156.000	6.000 6.000 12.000	\$936.00	\$1,872.00
0530	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		20.000 560.000	.000 6.750 6.750	\$3,780.00	\$3,780.00
0570	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 150.000	10.000 1.000 11.000	\$150.00	\$1,650.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2016

User: vepps

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0010

Pay Period: 05/01/2016
to 05/31/2016

Project Number 621500-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0020 EROSION CONTROL							
0580	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	15,000.000	11,134.500		
				2.750	529.500		
					11,664.000	\$1,456.13	\$32,076.00
Category Amount:						\$6,815.25	\$40,297.07
Category Number: 0010 ROADWAY							
0935	668-3312	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL : LF		6.000	.000		
				5600.000	6.000		
					6.000	\$33,600.00	\$33,600.00
Category Amount:						\$33,600.00	\$33,600.00
Project Total Amount:						\$129,512.76	\$1,274,118.30

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2016

User: vepps

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14877-14-000-0

Estimate Number: 0010

Pay Period: 05/01/2016
to 05/31/2016

Project Number 621505-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 BRIDGES					
0020	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.005		
				660000.000	.070		
					.075	\$46,200.00	\$49,500.00
		1					
0040	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.005		
				140000.000	.070		
					.075	\$9,800.00	\$10,500.00
		1					
Category Amount:						\$56,000.00	\$60,000.00
Project Total Amount:						\$56,000.00	\$554,282.26