

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2017

User: bamurray

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14881-15-000-0

Estimate Number: 0017

Pay Period: 05/26/2017
to 06/27/2017

Contract Location:

SR 140 AT HEMBREE RD (CR 186)

Time Allowed: 1293 Days

Elapsed Calender Days: 590 Days

Percent Time: 45.63

District: 7

Area: 02

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 11/13/2015

Date Notice to Proceed: 11/16/2015

MARIETTA GA 30060-7911

Date Work Began: 02/04/2016

Phone: (770)425-9191

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2019

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$4,738,029.13

Original Contract Amount \$4,470,204.04

Funds Available \$2,214,288.50

Percent Complete 52.06%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010419	\$4,738,029.13	\$4,470,204.04	\$2,214,288.50	53.27%	\$270,884.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2017

User: bamurray

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14881-15-000-0

Estimate Number: 0017

Pay Period: 05/26/2017
to 06/27/2017

Project Number: 0010419 SR 140 - CONST OF A ROUNDABOUT

Federal State Project Number: 0010419

	Total to Date	Prev to Date	This Estimate
Participating	\$1,973,212.76	\$1,802,284.61	\$170,928.15
Non-Participating	\$493,303.25	\$450,571.22	\$42,732.03
Total Earnings	\$2,466,516.01	\$2,252,855.83	\$213,660.18
Stockpiled Materials	\$57,224.62	\$0.00	\$57,224.62
Gross Earnings	\$2,523,740.63	\$2,252,855.83	\$270,884.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,523,740.63	\$2,252,855.83	

Total Payable: **\$270,884.80**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2017

User: bamurray

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14881-15-000-0

Estimate Number: 0017

Pay Period: 05/26/2017
to 06/27/2017

Project Number 0010419

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0001 ROADWAY							
0004	004-0022	EXTRA WORK -	LS	.000	.000		
				83080.160	1.000		
					1.000	\$83,080.16	\$83,080.16
		VALUE ADDED ENGINEERING- STAGING REDUCTION - SA # 5					
		ITEM ADDED BY SA # 5					
Category Amount:						\$83,080.16	\$83,080.16
Category Number: 0003 EROSION CONTROL							
0020	163-0240	MULCH	TN	42.000	71.480		
				288.750	1.510		
					72.990	\$436.01	\$21,075.86
0044	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		36.000	5.250		
				56.270	6.000		
					11.250	\$337.62	\$633.04
0049	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		4,812.000	1,269.000		
				1.260	284.000		
					1,553.000	\$357.84	\$1,956.78
0074	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	9,623.000	5,876.250		
				3.210	86.250		
					5,962.500	\$276.86	\$19,139.63
0089	167-1500	WATER QUALITY INSPECTIONS	MO	55.000	16.000		
				339.600	1.000		
					17.000	\$339.60	\$5,773.20
Category Amount:						\$1,747.93	\$48,578.51
Category Number: 0001 ROADWAY							
0094	210-0100	GRADING COMPLETE -	LS	1.000	.680		
				1606380.060	.030		
					.710	\$48,191.40	\$1,140,529.84
		0010419					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2017

User: bamurray

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14881-15-000-0

Estimate Number: 0017

Pay Period: 05/26/2017
to 06/27/2017

Project Number 0010419

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0001 ROADWAY							
0194	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	178.000 672.000	110.000 115.000 225.000	\$77,280.00	\$151,200.00
Category Amount:						\$125,471.40	\$1,291,729.84
Category Number: 0004 LANDSCAPING							
0414	681-4300	LIGHTING STD, 30 FT MH, 6 FT ARM	EA	12.000 6070.470	.000 .000 .000	\$0.00	\$0.00
0419	681-6346	LUMINAIRE, TP 3, 250 W, HP SODIUM	EA	12.000 1965.680	.000 .000 .000	\$0.00	\$0.00
0439	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 8672.100	.000 .000 .000	\$0.00	\$0.00
0444	682-9022	ELECTRICAL JUNCTION BOX, REINFORCED PL	EA	5.000 462.510	.000 .000 .000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number: 0001 ROADWAY							
0574	150-1000	TRAFFIC CONTROL -	LS	1.000 85527.270	.707 .000 .707	\$0.00	\$60,467.78
Category Amount:						\$0.00	\$60,467.78

0010419

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2017

User: bamurray

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14881-15-000-0

Estimate Number: 0017

Pay Period: 05/26/2017
to 06/27/2017

Project Number 0010419

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0003	EROSION CONTROL				
0579	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		83.000	1,037.250		
				9.720	345.750		
					1,383.000	\$3,360.69	\$13,442.76
					Category Amount:	\$3,360.69	\$13,442.76
					Project Total Amount:	\$213,660.18	\$2,466,516.01