

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2016

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14888-15-000-0

Estimate Number: 0010

Pay Period: 11/01/2016
to 11/30/2016

Contract Location:

US 78/SR 10 BEGINNING WEST OF ARBOR PLACE (CR 258) /

Time Allowed: 716 Days

Elapsed Calender Days: 351 Days

Percent Time: 49.02

District: 2

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 10/16/2015

Date Awarded: 10/16/2015

Date Contract Executed: 12/02/2015

Date Notice to Proceed: 12/16/2015

SNELLVILLE GA 30078-0306

Date Work Began: 02/22/2016

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/30/2017

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$8,530,575.05

Original Contract Amount \$8,168,887.20

Funds Available \$5,310,493.28

Percent Complete 37.75%

Counties:

Oglethorpe Wilkes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222460-	\$8,530,575.05	\$8,168,887.20	\$5,310,493.28	37.75%	\$295,513.94

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2016

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14888-15-000-0

Estimate Number: 0010

Pay Period: 11/01/2016
to 11/30/2016

Project Number: 222460- US 78/SR 10 - CNST OF PASSING LANES

Federal State Project Number: STP00-0014-01(062)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,576,065.42	\$2,339,654.26	\$236,411.16
Non-Participating	\$644,016.35	\$584,913.57	\$59,102.78
Total Earnings	\$3,220,081.77	\$2,924,567.83	\$295,513.94
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,220,081.77	\$2,924,567.83	\$295,513.94
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,220,081.77	\$2,924,567.83	

Total Payable: **\$295,513.94**

Rpt-ID: RCPEsprj

Georgia

Date: 12/05/2016

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14888-15-000-0

Estimate Number: 0010

Pay Period: 11/01/2016
to 11/30/2016

Project Number 222460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0006	150-1000	TRAFFIC CONTROL -	LS	1.000	.557		
				263000.000	.036		
		STP00-0014-01(062)			.593	\$9,468.00	\$155,959.00
0016	210-0100	GRADING COMPLETE -	LS	1.000	.650		
				2480100.000	.050		
		STP00-0014-01(062)			.700	\$124,005.00	\$1,736,070.00
0021	310-1101	GR AGGR BASE CRS, INCL MATL	TN	50,435.000	13,574.360		
				24.500	2,064.970		
					15,639.330	\$50,591.77	\$383,163.59
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,864.000	72.590		
				75.500	71.200		
					143.790	\$5,375.60	\$10,856.15
0036	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GP TN		10,106.000	1,722.420		
		TL & H LIME		59.500	1,461.690		
					3,184.110	\$86,970.56	\$189,454.55
0051	413-0750	TACK COAT	GL	8,535.000	.000		
				2.400	225.000		
					225.000	\$540.00	\$540.00
0096	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,924.000	1,270.023		
				30.500	314.000		
					1,584.023	\$9,577.00	\$48,312.70
0101	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 SL EA		98.000	70.000		
				493.000	16.000		
					86.000	\$7,888.00	\$42,398.00

Category Amount:

\$294,415.93

\$2,566,753.99

Rpt-ID: RCPEsprj

Georgia

Date: 12/05/2016

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14888-15-000-0

Estimate Number: 0010

Pay Period: 11/01/2016
to 11/30/2016

Project Number 222460-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0020 TEMP EROSION CONTROL							
0325	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	48.000	14.000		
				249.000	1.000		
					15.000	\$249.00	\$3,735.00
0336	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	41,000.000	27,054.750		
				4.450	21.750		
					27,076.500	\$96.79	\$120,490.43
Category Amount:						\$345.79	\$124,225.43
Category Number: 0030 EROSION CONTROL							
0351	163-0240	MULCH	TN	548.000	30.083		
				189.000	3.980		
					34.063	\$752.22	\$6,437.91
Category Amount:						\$752.22	\$6,437.91
Project Total Amount:						\$295,513.94	\$3,220,081.77