

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2016

User: vepps

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14894-15-000-0

Estimate Number: 0011

Pay Period: 04/30/2016
to 05/26/2016

Contract Location:

US 319/SR 33 AT SR 33 SOUTH

Time Allowed: 414 Days

Elapsed Calender Days: 379 Days

Percent Time: 91.55

District: 4

Area: 04

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 03/20/2015

Date Awarded: 04/03/2015

Date Contract Executed: 05/08/2015

Date Notice to Proceed: 05/14/2015

Date Work Began: 07/16/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2016

MACON GA 31210-1155

Phone: (478)474-9092

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$2,450,250.72

Original Contract Amount \$2,347,696.93

Funds Available \$1,178,918.48

Percent Complete 51.89%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009846	\$2,450,250.72	\$2,347,696.93	\$1,178,918.48	51.89%	\$329,529.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2016

User: vepps

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14894-15-000-0

Estimate Number: 0011

Pay Period: 04/30/2016
to 05/26/2016

Project Number: 0009846 SR 33/US 319 - ROUNDABOUT CONST

Federal State Project Number: CSSFT-0009-00(846)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,144,199.08	\$847,622.30	\$296,576.78
Non-Participating	\$127,133.16	\$94,180.18	\$32,952.98
Total Earnings	\$1,271,332.24	\$941,802.48	\$329,529.76
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,271,332.24	\$941,802.48	\$329,529.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,271,332.24	\$941,802.48	
		Total Payable:	\$329,529.76

Rpt-ID: RCPEsprj

Georgia

Date: 06/01/2016

User: vepps

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14894-15-000-0

Estimate Number: 0011

Pay Period: 04/30/2016
to 05/26/2016

Project Number 0009846

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.538		
				71975.000	.096		
					.634	\$6,909.60	\$45,632.15
		CSSFT-0009-00(846)					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.855		
				491930.000	.050		
					.905	\$24,596.50	\$445,196.65
		CSSFT-0009-00(846)					
0015	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	4,220.000	179.275		
				10.000	144.801		
					324.076	\$1,448.01	\$3,240.76
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		3,430.000	239.440		
				64.250	1,994.010		
					2,233.450	\$128,115.14	\$143,499.16
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,730.000	201.620		
				73.500	1,023.600		
					1,225.220	\$75,234.60	\$90,053.67
0055	413-1000	BITUM TACK COAT	GL	1,970.000	136.000		
				2.500	1,021.000		
					1,157.000	\$2,552.50	\$2,892.50
0060	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	6,020.000	.000		
				1.500	662.044		
					662.044	\$993.07	\$993.07
0075	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	110.000	.000		
				48.000	70.000		
					70.000	\$3,360.00	\$3,360.00
0080	441-0104	CONC SIDEWALK, 4 IN	SY	1,900.000	.000		
				30.500	556.000		
					556.000	\$16,958.00	\$16,958.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2016

User: vepps

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14894-15-000-0

Estimate Number: 0011

Pay Period: 04/30/2016
to 05/26/2016

Project Number 0009846

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0095	441-4030	CONC VALLEY GUTTER, 8 IN	SY	130.000 48.000	86.194 75.472 161.666	\$3,622.66	\$7,759.97
0100	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	260.000 14.000	.000 263.000 263.000	\$3,682.00	\$3,682.00
0110	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	3,390.000 17.250	1,849.000 50.000 1,899.000	\$862.50	\$32,757.75
0125	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	30.000 254.000	45.222 11.111 56.333	\$2,822.19	\$14,308.58
Category Amount:						\$271,156.77	\$810,334.26
Category Number: 0020 DRAINAGE							
0140	207-0203	FOUND BKFILL MATL, TP II	CY	36.000 58.000	69.779 4.630 74.409	\$268.54	\$4,315.72
0145	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	5.000 965.000	.000 5.000 5.000	\$4,825.00	\$4,825.00
0150	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,300.000 51.000	590.000 712.900 1,302.900	\$36,357.90	\$66,447.90
0155	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	900.000 52.000	554.000 356.600 910.600	\$18,543.20	\$47,351.20

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2016

User: vepps

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14894-15-000-0

Estimate Number: 0011

Pay Period: 04/30/2016
to 05/26/2016

Project Number 0009846

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0160	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	500.000 56.000	298.300 73.000 371.300	\$4,088.00	\$20,792.80
0215	668-1100	CATCH BASIN, GP 1	EA	26.000 2000.000	10.250 5.250 15.500	\$10,500.00	\$31,000.00
0240	668-2100	DROP INLET, GP 1	EA	20.000 1700.000	10.500 1.500 12.000	\$2,550.00	\$20,400.00
Category Amount:						\$77,132.64	\$195,132.62
Category Number: 0040 TEMPORARY EROSION CONTROL							
0385	167-1500	WATER QUALITY INSPECTIONS	MO	18.000 60.000	10.000 1.000 11.000	\$60.00	\$660.00
Category Amount:						\$60.00	\$660.00
Category Number: 0070 LIGHTING							
0530	500-3101	CLASS A CONCRETE	CY	25.000 244.000	.000 12.500 12.500	\$3,050.00	\$3,050.00
0535	511-1000	BAR REINF STEEL	LB	5,904.000 1.000	.000 2,952.000 2,952.000	\$2,952.00	\$2,952.00
Category Amount:						\$6,002.00	\$6,002.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/01/2016

User: vepps

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14894-15-000-0

Estimate Number: 0011

Pay Period: 04/30/2016
to 05/26/2016

Project Number 0009846

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-1,948.090		
				1.000	-24,821.650		
					-26,769.740	\$-24,821.65	(\$26,769.74)
		(IN #1)					
Category Amount:						\$-24,821.65	\$-26,769.74
Project Total Amount:						\$329,529.76	\$1,271,332.24