

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2016

User: krender

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0007

Pay Period: 07/01/2016
to 07/31/2016

Contract Location:

US84/SR38/PEAGLER CROSSING TO FIRE TOWER RDGREA

Time Allowed:

1293 Days

Elapsed Calender Days:

259 Days

Percent Time:

20.03

District: 5

Area: 02

Contractor:

LITTLEFIELD CONSTRUCTION COMPANY
P. O. BOX 1985

Date Let:

06/19/2015

Date Awarded:

07/02/2015

Date Contract Executed:

11/13/2015

Date Notice to Proceed:

11/16/2015

WAYCROSS

GA 31502-1985

Date Work Began:

12/14/2015

Phone: (912)283-6171

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

05/31/2019

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$38,137,145.49

Original Contract Amount \$36,817,340.37

Funds Available \$34,579,661.47

Percent Complete 9.33%

Counties:

Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012845	\$16,895,573.85	\$12,166,924.66	\$15,259,440.39	9.68%	\$547,148.12
522770-	\$17,031,326.84	\$20,440,170.91	\$15,234,130.78	10.55%	\$199,915.63
522775-	\$4,210,244.80	\$4,210,244.80	\$4,086,090.30	2.95%	\$124,154.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2016

User: krender

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0007

Pay Period: 07/01/2016
to 07/31/2016

Project Number: 0012845 US 84/SR 38 - WIDENING & RECONSTRUCTION

Federal State Project Number: 0012845

	Total to Date	Prev to Date	This Estimate
Participating	\$1,308,906.77	\$871,188.27	\$437,718.50
Non-Participating	\$327,226.69	\$217,797.07	\$109,429.62
Total Earnings	\$1,636,133.46	\$1,088,985.34	\$547,148.12
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,636,133.46	\$1,088,985.34	\$547,148.12
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,636,133.46	\$1,088,985.34	

Total Payable: **\$547,148.12**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2016

User: krender

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0007

Pay Period: 07/01/2016
to 07/31/2016

Project Number: 522770- US 84/SR 38 - WIDENING & RECONSTRUCTION

Federal State Project Number: EDS00-0084-00(026)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,437,756.85	\$1,277,824.34	\$159,932.51
Non-Participating	\$359,439.21	\$319,456.09	\$39,983.12
Total Earnings	\$1,797,196.06	\$1,597,280.43	\$199,915.63
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,797,196.06	\$1,597,280.43	\$199,915.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,797,196.06	\$1,597,280.43	

Total Payable: **\$199,915.63**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2016

User: krender

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0007

Pay Period: 07/01/2016
to 07/31/2016

Project Number: 522775- US 84/SR 38 - BRIDGE REHABILITATION

Federal State Project Number: BHN00-0007-03(028)

	Total to Date	Prev to Date	This Estimate
Participating	\$99,323.60	\$0.00	\$99,323.60
Non-Participating	\$24,830.90	\$0.00	\$24,830.90
Total Earnings	\$124,154.50	\$0.00	\$124,154.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$124,154.50	\$0.00	\$124,154.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$124,154.50	\$0.00	
Total Payable:			\$124,154.50

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2016

User: krender

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0007

Pay Period: 07/01/2016
to 07/31/2016

Project Number 0012845

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0075	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,576.000 35.000	401.000 1,031.500 1,432.500	\$36,102.50	\$50,137.50
0080	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	431.000 62.000	.000 128.000 128.000	\$7,936.00	\$7,936.00
0085	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	780.000 120.000	.000 362.500 362.500	\$43,500.00	\$43,500.00
0090	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	53.000 640.000	7.000 4.000 11.000	\$2,560.00	\$7,040.00
Category Amount:						\$90,098.50	\$108,613.50
Category Number: 0030 TEMPORARY EROSION CONTROL							
0155	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	42,800.000 3.000	16,729.500 9,719.250 26,448.750	\$29,157.75	\$79,346.25
Category Amount:						\$29,157.75	\$79,346.25
Category Number: 0010 ROADWAY							
0320	150-1000	TRAFFIC CONTROL -	LS	1.000 250000.000	.288 .027 .315	\$6,750.00	\$78,750.00
		0012845					
0325	201-1500	CLEARING & GRUBBING -	LS	1.000 1150000.000	.390 .090 .480	\$103,500.00	\$552,000.00
		0012845					
0335	208-0100	IN PLACE EMBANKMENT	CY	104,353.000 7.000	39,212.852 27,394.074 66,606.926	\$191,758.52	\$466,248.48

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2016

User: krender

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0007

Pay Period: 07/01/2016
to 07/31/2016

Project Number 0012845

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0345	455-1000	FILTER FABRIC FOR EMBANKMENT STABILIZATI SY		19,130.000 4.950	.000 3,994.200 3,994.200	\$19,771.29	\$19,771.29
0420	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	41.000 1500.000	.000 .732 .732	\$1,098.00	\$1,098.00
0425	207-0203	FOUND BK FILL MATL, TP II	CY	6,529.000 60.000	57.138 246.462 303.600	\$14,787.72	\$18,216.00
0515	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	6,526.000 1.500	.000 5,983.000 5,983.000	\$8,974.50	\$8,974.50
0595	950-3510	INSTALLATION TELECOMMUNICATIONS FACILITY, LF AL BORE - ____IN, ____WAY 2 IN		150.000 40.000	.000 847.000 847.000	\$33,880.00	\$33,880.00
0600	950-3536	INSTALLATION TELECOMMUNICATIONS FACILIT LF DIRECT BURIAL - ____ COUNT 24 COUNT		5,970.000 2.740	.000 6,566.000 6,566.000	\$17,990.84	\$17,990.84
0605	950-3536	INSTALLATION TELECOMMUNICATIONS FACILIT LF DIRECT BURIAL - ____ COUNT 48 COUNT		5,127.000 2.500	.000 6,010.000 6,010.000	\$15,025.00	\$15,025.00
0610	950-3560	INSTALLATION TELECOMMUNICATIONS FACILIT LF N X ____IN X ____IN 24 IN X 3 IN X 18 IN		4.000 600.000	.000 3.000 3.000	\$1,800.00	\$1,800.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2016

User: krender

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0007

Pay Period: 07/01/2016
to 07/31/2016

Project Number 0012845

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0615	950-3570	INSTALLATION TELECOMMUNICATIONS FACILIT LF		13.000	.000		
		ER - ____IN X ____IN		60.000	12.000		
		3 IN X 96 IN			12.000	\$720.00	\$720.00
Category Amount:						\$416,055.87	\$1,214,474.11
Category Number: 0020 DRAINAGE							
0645	670-1040	WATER MAIN, 4 IN	LF	1,020.000	668.000		
				12.000	28.000		
					696.000	\$336.00	\$8,352.00
0705	670-9710	RELOCATE EXIST FIRE HYDRANT	EA	2.000	.000		
				3000.000	1.000		
					1.000	\$3,000.00	\$3,000.00
0710	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	17.000	.000		
				500.000	17.000		
					17.000	\$8,500.00	\$8,500.00
Category Amount:						\$11,836.00	\$19,852.00
Project Total Amount:						\$547,148.12	\$1,636,133.46

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2016

User: krender

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0007

Pay Period: 07/01/2016
to 07/31/2016

Project Number 522770-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.328		
				400000.000	.016		
					.344	\$6,400.00	\$137,600.00
		EDS00-0084-00(026)					
Category Amount:						\$6,400.00	\$137,600.00
Category Number: 0020 EARTHWORK							
0025	201-1500	CLEARING & GRUBBING -	LS	1.000	.230		
				2500000.000	.020		
					.250	\$50,000.00	\$625,000.00
		EDS00-0084-00(026)					
Category Amount:						\$50,000.00	\$625,000.00
Category Number: 0060 EROSION CONTROL - TEMPORARY							
0145	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	90,492.000	34,199.250		
				3.000	7,852.500		
					42,051.750	\$23,557.50	\$126,155.25
Category Amount:						\$23,557.50	\$126,155.25
Category Number: 0030 DRAINAGE							
0155	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,892.000	956.082		
				35.000	975.833		
					1,931.915	\$34,154.16	\$67,617.03
0160	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,442.000	297.260		
				48.000	547.250		
					844.510	\$26,268.00	\$40,536.48
0190	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	123.000	14.000		
				640.000	17.000		
					31.000	\$10,880.00	\$19,840.00
0195	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	38.000	5.000		
				750.000	10.000		
					15.000	\$7,500.00	\$11,250.00
Category Amount:						\$78,802.16	\$139,243.51

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2016

User: krender

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0007

Pay Period: 07/01/2016
to 07/31/2016

Project Number 522770-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EARTHWORK							
0420	208-0100	IN PLACE EMBANKMENT	CY	278,747.000	96,330.000		
				7.000	1,310.000		
					97,640.000	\$9,170.00	\$683,480.00
Category Amount:						\$9,170.00	\$683,480.00
Category Number: 0030 DRAINAGE							
0525	207-0203	FOUND BKFILL MATL, TP II	CY	971.000	209.322		
				60.000	207.570		
					416.892	\$12,454.20	\$25,013.52
Category Amount:						\$12,454.20	\$25,013.52
Category Number: 0020 EARTHWORK							
0750	455-1000	FILTER FABRIC FOR EMBANKMENT STABILIZATI SY		52,841.000	828.667		
				4.950	1,550.256		
					2,378.923	\$7,673.77	\$11,775.67
Category Amount:						\$7,673.77	\$11,775.67
Category Number: 0060 EROSION CONTROL - TEMPORARY							
0765	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	19,085.000	1,990.000		
				1.500	7,872.000		
					9,862.000	\$11,808.00	\$14,793.00
0785	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		6.000	1.000		
				50.000	1.000		
					2.000	\$50.00	\$100.00
Category Amount:						\$11,858.00	\$14,893.00
Project Total Amount:						\$199,915.63	\$1,797,196.06

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2016

User: krender

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B14898-15-000-0

Estimate Number: 0007

Pay Period: 07/01/2016
to 07/31/2016

Project Number 522775-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 BRIDGES							
0135	520-2214	PILING, PSC, 14 IN SQ	LF	2,370.000 50.000	.000 527.500 527.500	\$26,375.00	\$26,375.00
0140	520-2216	PILING, PSC, 16 IN SQ	LF	4,460.000 54.000	.000 1,322.500 1,322.500	\$71,415.00	\$71,415.00
0145	520-3214	TEST PILE, PSC, 14 IN SQ	EA	2.000 5000.000	.000 1.000 1.000	\$5,000.00	\$5,000.00
0150	520-3216	TEST PILE, PSC, 16 IN SQ	EA	3.000 6000.000	.000 2.000 2.000	\$12,000.00	\$12,000.00
0165	520-5000	PILOT HOLES	LF	1,070.000 75.000	.000 124.860 124.860	\$9,364.50	\$9,364.50
Category Amount:						\$124,154.50	\$124,154.50
Project Total Amount:						\$124,154.50	\$124,154.50