

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2016

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14903-15-000-0

Estimate Number: 0005

Pay Period: 02/01/2016
to 02/29/2016

Contract Location: INSTALLATION OF INTERSECTION VIDEO DETECTION SYS
Time Allowed: 482 **Days**
Elapsed Calender Days: 298 **Days**
Percent Time: 61.83

District: 1

Area: 04

Contractor:

NORTH CHEROKEE ELECTRICAL CONTRACTORS
P. O. BOX 4098

Date Let: 03/20/2015

Date Awarded: 04/03/2015

Date Contract Executed: 05/07/2015

Date Notice to Proceed: 05/08/2015

CANTON GA 30114-0217

Date Work Began: 10/19/2015

Phone: (770)345-2667

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/31/2016

Surety Co: NORTH AMERICAN SPECIALTY INSURANCE COMPANY

Current Contract Amount \$2,564,228.69

Original Contract Amount \$2,564,228.69

Funds Available \$1,957,667.42

Percent Complete 23.65%

Counties:

Lumpkin Towns Union
White

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007495	\$2,564,228.69	\$2,564,228.69	\$1,957,667.42	23.65%	\$197,253.70

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2016

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14903-15-000-0

Estimate Number: 0005

Pay Period: 02/01/2016
to 02/29/2016

Project Number: 0007495 SIGNAL UPGRADES - VARIOUS LOCATIONS

Federal State Project Number: CSSTP-0007-00(495)

	Total to Date	Prev to Date	This Estimate
Participating	\$545,905.18	\$368,376.84	\$177,528.34
Non-Participating	\$60,656.09	\$40,930.73	\$19,725.36
Total Earnings	\$606,561.27	\$409,307.57	\$197,253.70
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$606,561.27	\$409,307.57	\$197,253.70
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$606,561.27	\$409,307.57	

Total Payable: **\$197,253.70**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2016

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14903-15-000-0

Estimate Number: 0005

Pay Period: 02/01/2016
to 02/29/2016

Project Number 0007495

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.316		
				76352.580	.094		
					.410	\$7,177.14	\$31,304.56
		CSSTP-0007-00(495)					
Category Amount:						\$7,177.14	\$31,304.56
Category Number: 0030 TEMPORARY EROSION CONTROL							
0010	163-0232	TEMPORARY GRASSING	AC	1.000	.270		
				579.150	.234		
					.504	\$135.52	\$291.89
0015	163-0240	MULCH	TN	20.000	2.835		
				306.950	1.230		
					4.065	\$377.55	\$1,247.75
Category Amount:						\$513.07	\$1,539.64
Category Number: 0010 ROADWAY							
0033	441-0748	CONCRETE MEDIAN, 6 IN	SY	671.000	81.529		
				86.870	53.900		
					135.429	\$4,682.29	\$11,764.72
0210	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	197.000	.000		
				463.320	16.998		
					16.998	\$7,875.51	\$7,875.51
Category Amount:						\$12,557.80	\$19,640.23
Category Number: 0050 SIGNALS							
0373	639-3004	STEEL STRAIN POLE, TP IV	EA	1.000	.000		
				13371.210	1.000		
					1.000	\$13,371.21	\$13,371.21
		(W/DUAL 45 FT/50 FT MAST ARMS)					
0374	639-3004	STEEL STRAIN POLE, TP IV	EA	1.000	.000		
				12156.620	1.000		
					1.000	\$12,156.62	\$12,156.62
		(W/DUAL 40 FT/45 FT MAST ARMS)					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2016

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14903-15-000-0

Estimate Number: 0005

Pay Period: 02/01/2016

to 02/29/2016

Project Number 0007495

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 SIGNALS							
0377	639-4004	STRAIN POLE, TP IV	EA	42.000 4247.370	20.000 1.000 21.000	\$4,247.37	\$89,194.77
0381	639-4003	STRAIN POLE, TP III	EA	2.000 6237.010	.000 2.000 2.000	\$12,474.02	\$12,474.02
0382	639-3014	STEEL STRAIN POLE, TP IV, INCL LUMINAIRE AF EA	EA	1.000 9399.500	.800 .200 1.000	\$1,879.90	\$9,399.50
0400	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 73712.000	.000 .400 .400	\$29,484.80	\$29,484.80
0405	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 2	LS	1.000 88548.000	.200 .200 .400	\$17,709.60	\$35,419.20
0410	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 3	LS	1.000 107510.000	.200 .200 .400	\$21,502.00	\$43,004.00
0415	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 4	LS	1.000 78239.000	.400 .400 .800	\$31,295.60	\$62,591.20
0490	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 19	LS	1.000 68662.000	.000 .200 .200	\$13,732.40	\$13,732.40
0495	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 20	LS	1.000 73792.940	.000 .200 .200	\$14,758.59	\$14,758.59

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2016

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14903-15-000-0

Estimate Number: 0005

Pay Period: 02/01/2016
to 02/29/2016

Project Number 0007495

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 SIGNALS							
0585	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	3,580.000 2.020	1,147.000 618.000 1,765.000	\$1,248.36	\$3,565.30
Category Amount:						\$173,860.47	\$339,151.61
Category Number: 0030 TEMPORARY EROSION CONTROL							
0605	700-7000	AGRICULTURAL LIME	TN	2.000 133.200	.038 .050 .088	\$6.66	\$11.72
0610	700-8000	FERTILIZER MIXED GRADE	TN	1.000 694.980	.051 .050 .101	\$34.75	\$70.19
Category Amount:						\$41.41	\$81.91
Category Number: 0010 ROADWAY							
0770	682-9950	DIRECTIONAL BORE - 3 IN	LF	1,505.000 7.530	581.000 87.000 668.000	\$655.11	\$5,030.04
0775	682-9950	DIRECTIONAL BORE - 5 IN	LF	970.000 10.420	225.000 235.000 460.000	\$2,448.70	\$4,793.20
Category Amount:						\$3,103.81	\$9,823.24
Project Total Amount:						\$197,253.70	\$606,561.27