

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2016

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14903-15-000-0

Estimate Number: 0014

Pay Period: 11/01/2016
to 11/30/2016

Contract Location:
INSTALLATION OF INTERSECTION VIDEO DETECTION SYS1

Time Allowed: 482 **Days**
Elapsed Calender Days: 573 **Days**
Percent Time: 118.88

District: 1

Area: 04

Contractor:

NORTH CHEROKEE ELECTRICAL CONTRACTORS
P. O. BOX 4098

Date Let: 03/20/2015

Date Awarded: 04/03/2015

Date Contract Executed: 05/07/2015

Date Notice to Proceed: 05/08/2015

CANTON GA 30114-0217

Date Work Began: 10/19/2015

Phone: (770)345-2667

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/31/2016

Surety Co: NORTH AMERICAN SPECIALTY INSURANCE COMPANY

Current Contract Amount \$2,564,228.69

Original Contract Amount \$2,564,228.69

Funds Available \$667,469.46

Percent Complete 75.36%

Counties:

Lumpkin Towns Union

White

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007495	\$2,564,228.69	\$2,564,228.69	\$667,469.46	73.97%	\$22,734.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2016

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14903-15-000-0

Estimate Number: 0014

Pay Period: 11/01/2016
to 11/30/2016

Project Number: 0007495 SIGNAL UPGRADES - VARIOUS LOCATIONS

Federal State Project Number: CSSTP-0007-00(495)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,739,106.24	\$1,708,088.37	\$31,017.87
Non-Participating	\$193,233.99	\$189,787.57	\$3,446.42
Total Earnings	\$1,932,340.23	\$1,897,875.94	\$34,464.29
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,932,340.23	\$1,897,875.94	\$34,464.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$35,581.00)	(\$23,851.00)	(\$11,730.00)
Total:	\$1,896,759.23	\$1,874,024.94	

Total Payable: **\$22,734.29**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2016

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14903-15-000-0

Estimate Number: 0014

Pay Period: 11/01/2016
to 11/30/2016

Project Number 0007495

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.917		
				76352.580	.064		
					.981	\$4,886.57	\$74,901.88
		CSSTP-0007-00(495)					
Category Amount:						\$4,886.57	\$74,901.88
Category Number: 0030 TEMPORARY EROSION CONTROL							
0015	163-0240	MULCH	TN	20.000	9.315		
				306.950	.285		
					9.600	\$87.48	\$2,946.72
Category Amount:						\$87.48	\$2,946.72
Category Number: 0010 ROADWAY							
0025	210-0100	GRADING COMPLETE -	LS	1.000	.800		
				5212.330	.100		
					.900	\$521.23	\$4,691.10
		CSSTP-0007-00(495)					
0030	441-0108	CONC SIDEWALK, 8 IN	SY	1,245.000	1,102.269		
				92.660	47.106		
					1,149.375	\$4,364.84	\$106,501.09
Category Amount:						\$4,886.07	\$111,192.19
Category Number: 0040 SIGNING AND MARKING							
0369	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, T SF		972.000	696.000		
				38.890	94.500		
					790.500	\$3,675.11	\$30,742.55
Category Amount:						\$3,675.11	\$30,742.55
Category Number: 0050 SIGNALS							
0470	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.650		
				86689.000	.150		
					.800	\$13,003.35	\$69,351.20

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2016

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14903-15-000-0

Estimate Number: 0014

Pay Period: 11/01/2016
to 11/30/2016

Project Number 0007495

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 SIGNALS							
0485	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				74648.000	.100		
					.100	\$7,464.80	\$7,464.80
		18					
Category Amount:						\$20,468.15	\$76,816.00
Category Number: 0020 PERMANENT EROSION CONTROL							
0600	700-6910	PERMANENT GRASSING	AC	1.000	.000		
				2316.590	.096		
					.096	\$222.39	\$222.39
Category Amount:						\$222.39	\$222.39
Category Number: 0030 TEMPORARY EROSION CONTROL							
0605	700-7000	AGRICULTURAL LIME	TN	2.000	.088		
				133.200	.025		
					.113	\$3.33	\$15.05
0610	700-8000	FERTILIZER MIXED GRADE	TN	1.000	.101		
				694.980	.025		
					.126	\$17.37	\$87.57
0625	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	2,000.000	.000		
				2.320	93.889		
					93.889	\$217.82	\$217.82
Category Amount:						\$238.52	\$320.44
Project Total Amount:						\$34,464.29	\$1,932,340.23