

Rpt-ID: RCPESPRJ

Georgia

Date: 01/09/2017

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14906-15-000-0

Estimate Number: 0014

Pay Period: 12/01/2016
to 12/31/2016

Contract Location:

ROUNDAABOUT ON SR 18 AT US 23/SR 87.

Time Allowed: 1320 Days

Elapsed Calender Days: 439 Days

Percent Time: 33.26

District: 3

Area: 04

Contractor:

GEORGIA ASPHALT, INC.
P. O. BOX 7261

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 10/15/2015

Date Notice to Proceed: 10/20/2015

Date Work Began: 11/11/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2019

MACON GA 31209-7261

Phone: (478)476-8484

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$3,273,774.35

Original Contract Amount \$3,251,274.35

Funds Available \$1,648,126.34

Percent Complete 49.66%

Counties:

Monroe

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008884	\$3,273,774.35	\$3,251,274.35	\$1,648,126.34	49.66%	\$128,382.60

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/09/2017

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14906-15-000-0

Estimate Number: 0014

Pay Period: 12/01/2016
to 12/31/2016

Project Number: 0008884 SR 18 - CONSTRUCTION OF A ROUNDABOUT

Federal State Project Number: CSSFT-0008-00(884)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,463,083.36	\$1,347,539.01	\$115,544.35
Non-Participating	\$162,564.65	\$149,726.40	\$12,838.25
Total Earnings	\$1,625,648.01	\$1,497,265.41	\$128,382.60
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,625,648.01	\$1,497,265.41	\$128,382.60
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,625,648.01	\$1,497,265.41	

Total Payable: **\$128,382.60**

Rpt-ID: RCPEsprj

Georgia

Date: 01/09/2017

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14906-15-000-0

Estimate Number: 0014

Pay Period: 12/01/2016
to 12/31/2016

Project Number 0008884

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.635		
				148558.000	.072		
					.707	\$10,696.18	\$105,030.51
		CSSFT-0008-00(884)					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.742		
				859321.000	.036		
					.778	\$30,935.56	\$668,551.74
		CSSFT-0008-00(884)					
0015	318-3000	AGGR SURF CRS	TN	50.000	122.340		
				20.740	18.940		
					141.280	\$392.82	\$2,930.15
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	4,850.000	3,482.080		
				28.160	494.680		
					3,976.760	\$13,930.19	\$111,985.56
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,000.000	996.340		
				77.070	643.850		
					1,640.190	\$49,621.52	\$126,409.44
0045	413-1000	BITUM TACK COAT	GL	1,530.000	2,261.000		
				2.750	182.000		
					2,443.000	\$500.50	\$6,718.25
0050	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		4,000.000	.000		
				4.180	1,881.667		
					1,881.667	\$7,865.37	\$7,865.37
0100	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,900.000	585.500		
				28.140	135.000		
					720.500	\$3,798.90	\$20,274.87
Category Amount:						\$117,741.04	\$1,049,765.89

Rpt-ID: RCPEsprj

Georgia

Date: 01/09/2017

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14906-15-000-0

Estimate Number: 0014

Pay Period: 12/01/2016
to 12/31/2016

Project Number 0008884

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0200	668-2100	DROP INLET, GP 1	EA	24.000 3146.060	8.500 2.500 11.000	\$7,865.15	\$34,606.66
Category Amount:						\$7,865.15	\$34,606.66
Category Number: 0030 EROSION CONTROL							
0255	163-0240	MULCH	TN	90.000 326.880	46.830 9.670 56.500	\$3,160.93	\$18,468.72
0280	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA /SAND BAGS		23.000 309.500	15.000 1.500 16.500	\$464.25	\$5,106.75
0285	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	5,200.000 4.960	4,826.250 454.500 5,280.750	\$2,254.32	\$26,192.52
0295	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	230.000 5.430	21.000 57.000 78.000	\$309.51	\$423.54
0340	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	4.000 505.000	5.000 1.000 6.000	\$505.00	\$3,030.00
0345	167-1500	WATER QUALITY INSPECTIONS	MO	20.000 760.000	13.000 1.000 14.000	\$760.00	\$10,640.00
Category Amount:						\$7,454.01	\$63,861.53

Rpt-ID: RCPEsprj

Georgia

Date: 01/09/2017

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14906-15-000-0

Estimate Number: 0014

Pay Period: 12/01/2016
to 12/31/2016

Project Number 0008884

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
4001	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-25,437.090		
				1.000	-4,677.600		
					-30,114.690	\$-4,677.60	(\$30,114.69)
		CO #4					
		Add Asph Index Item					
Category Amount:						\$-4,677.60	\$-30,114.69
Project Total Amount:						\$128,382.60	\$1,625,648.01