

Rpt-ID: RCPESPRJ

Georgia

Date: 06/26/2018

User: c0004095

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0031

Pay Period: 05/30/2018
to 06/25/2018

Contract Location:

US 78/SR 10/ SR 17 BEGINNING AT SMITH MILL RD (CR 6) AT

Time Allowed: 1364 Days

Elapsed Calender Days: 950 Days

Percent Time: 69.65

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 11/16/2015

Date Notice to Proceed: 11/19/2015

MACON GA 31210-1155

Date Work Began: 12/15/2015

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/13/2019

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$43,859,953.34

Original Contract Amount \$41,417,000.00

Funds Available \$18,004,429.92

Percent Complete 58.31%

Counties:

McDuffie Wilkes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222255-	\$43,859,953.34	\$41,417,000.00	\$18,004,429.92	58.95%	\$572,562.96

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/26/2018

User: c0004095

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0031

Pay Period: 05/30/2018
to 06/25/2018

Project Number: 222255- US 78/SR 10/SR 17- WIDENING & RCNST

Federal State Project Number: EDS00-0545-00(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$17,645,988.84	\$17,250,920.38	\$395,068.46
Non-Participating	\$7,927,907.69	\$7,750,413.19	\$177,494.50
Total Earnings	\$25,573,896.53	\$25,001,333.57	\$572,562.96
Stockpiled Materials	\$281,626.89	\$281,626.89	\$0.00
Gross Earnings	\$25,855,523.42	\$25,282,960.46	\$572,562.96
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$25,855,523.42	\$25,282,960.46	

Total Payable: **\$572,562.96**

Rpt-ID: RCPEsprj

Georgia

Date: 06/26/2018

User: c0004095

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0031

Pay Period: 05/30/2018
to 06/25/2018

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.814		
				415000.000	.012		
					.826	\$4,980.00	\$342,790.00
		EDS00-0545-00(053)					
0030	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	27.000		
				100.000	1.000		
					28.000	\$100.00	\$2,800.00
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.835		
				6738306.670	.028		
					.863	\$188,672.59	\$5,815,158.66
		EDS00-0545-00(053)					
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		72,856.000	46,557.974		
		TL & H LIME		58.700	534.610		
					47,092.584	\$31,381.61	\$2,764,334.68
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		51,734.000	26,490.970		
		L & H LIME		63.150	2,537.615		
					29,028.585	\$160,250.39	\$1,833,155.14
0095	413-1000	BITUM TACK COAT	GL	56,073.000	13,797.000		
				2.500	1,216.000		
					15,013.000	\$3,040.00	\$37,532.50
0115	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	3,007.000	904.066		
				50.000	116.500		
					1,020.566	\$5,825.00	\$51,028.30
0120	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		598.000	.000		
				4.700	89.000		
					89.000	\$418.30	\$418.30

Category Amount:

\$394,667.89

\$10,847,217.58

Rpt-ID: RCPESPRJ

Georgia

Date: 06/26/2018

User: c0004095

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0031

Pay Period: 05/30/2018
to 06/25/2018

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0305	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,587.000 41.000	1,204.300 88.000 1,292.300	\$3,608.00	\$52,984.30
Category Amount:						\$3,608.00	\$52,984.30
Category Number: 0040 EROSION - TEMPORARY							
0580	163-0232	TEMPORARY GRASSING	AC	104.000 500.000	182.437 .612 183.049	\$306.00	\$91,524.50
0595	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		7,050.000 10.650	5,257.875 573.000 5,830.875	\$6,102.45	\$62,098.82
0600	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM /SAND BAGS		1,071.000 315.000	55.000 .750 55.750	\$236.25	\$17,561.25
0605	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,725.000 4.500	10,281.375 141.000 10,422.375	\$634.50	\$46,900.69
0745	163-0543	CONSTRUCT AND REMOVE STONE FILTER BERM LF		1,155.000 145.000	600.000 42.000 642.000	\$6,090.00	\$93,090.00
0960	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	22,241.000 3.000	87,393.000 121.500 87,514.500	\$364.50	\$262,543.50
0965	716-2000	EROSION CONTROL MATS, SLOPES	SY	231,069.000 1.000	211,777.384 3,652.778 215,430.162	\$3,652.78	\$215,430.16
Category Amount:						\$17,386.48	\$789,148.92

Rpt-ID: RCPESPRJ

Georgia

Date: 06/26/2018

User: c0004095

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0031

Pay Period: 05/30/2018
to 06/25/2018

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION - PERMANENT							
0970	163-0240	MULCH	TN	3,626.000 125.000	877.704 3.600 881.304	\$450.00	\$110,163.00
0975	700-6910	PERMANENT GRASSING	AC	208.000 900.000	84.199 1.226 85.425	\$1,103.40	\$76,882.50
0995	711-0100	TURF REINFORCING MATTING, TP 1	SY	49,200.000 3.250	28,180.442 553.778 28,734.220	\$1,799.78	\$93,386.22
Category Amount:						\$3,353.18	\$280,431.72
Category Number: 0060 BRIDGES							
1005	500-0100	GROOVED CONCRETE	SY	2,400.000 9.250	.000 1,200.000 1,200.000	\$11,100.00	\$11,100.00
Category Amount:						\$11,100.00	\$11,100.00
Category Number: 0010 ROADWAY							
1225	225-9001	LIME	TN	6,096.000 225.000	3,284.068 118.070 3,402.138	\$26,565.75	\$765,481.05
1285	225-4340	SOIL-LIME TREATED, ROADBED, CL C, 8 IN	SY	461,789.000 3.020	273,025.371 9,713.880 282,739.251	\$29,335.92	\$853,872.54
1290	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		38,654.000 65.600	.000 582.035 582.035	\$38,181.50	\$38,181.50
1310	310-1101	GR AGGR BASE CRS, INCL MATL	TN	270,866.000 20.000	166,897.700 2,362.680 169,260.380	\$47,253.60	\$3,385,207.60

Rpt-ID: RCPEsprj

Georgia

Date: 06/26/2018

User: c0004095

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0031

Pay Period: 05/30/2018
to 06/25/2018

Project Number 222255-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-329,341.560		
				1.000	1,110.640		
					-328,230.920	\$1,110.64	(\$328,230.92)
		(IN# 1)					
Category Amount:						\$142,447.41	\$4,714,511.77
Project Total Amount:						\$572,562.96	\$25,573,896.53