

Rpt-ID: RCPESPRJ

Georgia

Date: 01/30/2019

User: c0004095

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0038

Pay Period: 12/21/2018
to 01/25/2019

Contract Location:

US 78/SR 10/ SR 17 BEGINNING AT SMITH MILL RD (CR 6) AT

Time Allowed: 1364 Days

Elapsed Calender Days: 1164 Days

Percent Time: 85.34

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 11/16/2015

Date Notice to Proceed: 11/19/2015

MACON GA 31210-1155

Date Work Began: 12/15/2015

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/13/2019

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$43,859,953.34

Original Contract Amount \$41,417,000.00

Funds Available \$15,241,890.18

Percent Complete 64.96%

Counties:

McDuffie Wilkes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222255-	\$43,859,953.34	\$41,417,000.00	\$15,241,890.18	65.25%	\$228,897.31

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/30/2019

User: c0004095

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0038

Pay Period: 12/21/2018
to 01/25/2019

Project Number: 222255- US 78/SR 10/SR 17- WIDENING & RCNST

Federal State Project Number: EDS00-0545-00(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$19,659,522.24	\$19,394,202.21	\$265,320.03
Non-Participating	\$8,832,538.48	\$8,713,336.75	\$119,201.73
Total Earnings	\$28,492,060.72	\$28,107,538.96	\$384,521.76
Stockpiled Materials	\$126,002.44	\$281,626.89	(\$155,624.45)
Gross Earnings	\$28,618,063.16	\$28,389,165.85	\$228,897.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$28,618,063.16	\$28,389,165.85	

Total Payable: **\$228,897.31**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/30/2019

User: c0004095

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0038

Pay Period: 12/21/2018
to 01/25/2019

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.889		
				415000.000	.008		
					.897	\$3,320.00	\$372,255.00
		EDS00-0545-00(053)					
0030	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	34.000		
				100.000	1.000		
					35.000	\$100.00	\$3,500.00
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.957		
				6738306.670	.003		
					.960	\$20,214.92	\$6,468,774.40
		EDS00-0545-00(053)					
0040	205-0001	UNCLASS EXCAV	CY	,210,122.000	1,181,049.793		
				3.900	12,305.030		
					1,193,354.823	\$47,989.62	\$4,654,083.81
0070	318-3000	AGGR SURF CRS	TN	5,000.000	3,270.990		
				20.000	339.630		
					3,610.620	\$6,792.60	\$72,212.40
Category Amount:						\$78,417.14	\$11,570,825.61
Category Number: 0020 DRAINAGE							
0350	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,511.000	1,727.300		
				21.650	85.000		
					1,812.300	\$1,840.25	\$39,236.30
0375	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	24.000	17.000		
				790.000	1.000		
					18.000	\$790.00	\$14,220.00
0405	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	1,864.000	3,098.500		
				31.650	70.326		
					3,168.826	\$2,225.82	\$100,293.34
Category Amount:						\$4,856.07	\$153,749.64

Rpt-ID: RCPEsprj

Georgia

Date: 01/30/2019

User: c0004095

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0038

Pay Period: 12/21/2018
to 01/25/2019

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION - TEMPORARY							
0580	163-0232	TEMPORARY GRASSING	AC	104.000 500.000	183.867 2.804 186.671	\$1,402.00	\$93,335.50
0595	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		7,050.000 10.650	6,961.875 57.000 7,018.875	\$607.05	\$74,751.02
0600	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS		1,071.000 315.000	80.500 12.750 93.250	\$4,016.25	\$29,373.75
0605	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,725.000 4.500	10,958.625 286.500 11,245.125	\$1,289.25	\$50,603.06
0740	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		52.000 1350.000	36.750 3.750 40.500	\$5,062.50	\$54,675.00
0760	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		11,121.000 0.100	3,247.000 290.000 3,537.000	\$29.00	\$353.70
0765	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		12,573.000 0.100	7,277.000 525.000 7,802.000	\$52.50	\$780.20
0930	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	242.000 150.000	119.000 11.000 130.000	\$1,650.00	\$19,500.00
0935	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	52.000 50.000	69.000 10.000 79.000	\$500.00	\$3,950.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/30/2019

User: c0004095

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0038

Pay Period: 12/21/2018
to 01/25/2019

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION - TEMPORARY							
0965	716-2000	EROSION CONTROL MATS, SLOPES	SY	231,069.000	244,487.940		
				1.000	6,266.889		
					250,754.829	\$6,266.89	\$250,754.83
Category Amount:						\$20,875.44	\$578,077.06
Category Number: 0050 EROSION - PERMANENT							
0970	163-0240	MULCH	TN	3,626.000	918.654		
				125.000	10.350		
					929.004	\$1,293.75	\$116,125.50
0975	700-6910	PERMANENT GRASSING	AC	208.000	96.479		
				900.000	1.295		
					97.774	\$1,165.50	\$87,996.60
Category Amount:						\$2,459.25	\$204,122.10
Category Number: 0060 BRIDGES							
1025	500-3002	CLASS AA CONCRETE	CY	271.000	203.820		
				1050.000	29.280		
					233.100	\$30,744.00	\$244,755.00
1045	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		939.000	.000		
				245.000	938.805		
					938.805	\$230,007.23	\$230,007.23
		1 RT					
Category Amount:						\$260,751.23	\$474,762.23
Category Number: 0020 DRAINAGE							
1195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		78.000	80.000		
				565.000	4.000		
					84.000	\$2,260.00	\$47,460.00
1200	603-7000	PLASTIC FILTER FABRIC	SY	2,239.000	2,661.556		
				2.250	70.326		
					2,731.882	\$158.23	\$6,146.73
Category Amount:						\$2,418.23	\$53,606.73

Rpt-ID: RCPESPRJ

Georgia

Date: 01/30/2019

User: c0004095

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0038

Pay Period: 12/21/2018
to 01/25/2019

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGES							
1205	511-1000	BAR REINF STEEL	LB	49,223.000	36,933.000		
				1.000	6,165.000		
					43,098.000	\$6,165.00	\$43,098.00
Category Amount:						\$6,165.00	\$43,098.00
Category Number: 0010 ROADWAY							
1260	643-0105	FIELD FENCE BARBED WIRE, 5 STRANDS	LF	3,261.000	673.000		
				4.500	1,801.000		
					2,474.000	\$8,104.50	\$11,133.00
1280	158-1000	TRAINING HOURS	HR	9,000.000	3,378.000		
				0.800	78.000		
					3,456.000	\$62.40	\$2,764.80
Category Amount:						\$8,166.90	\$13,897.80
Category Number: 0040 EROSION - TEMPORARY							
6001	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	.000	8.250		
				550.000	.750		
					9.000	\$412.50	\$4,950.00
		Added by ECTC FA #2					
		Added by ECTC FA #2					
Category Amount:						\$412.50	\$4,950.00
Project Total Amount:						\$384,521.76	\$28,492,060.72