

Rpt-ID: RCPESPRJ

Georgia

Date: 07/30/2019

User: c0004095

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0044

Pay Period: 06/26/2019
to 07/25/2019

Contract Location:

US 78/SR 10/ SR 17 BEGINNING AT SMITH MILL RD (CR 6) AT

Time Allowed: 1364 Days

Elapsed Calender Days: 1345 Days

Percent Time: 98.61

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 11/16/2015

Date Notice to Proceed: 11/19/2015

MACON GA 31210-1155

Date Work Began: 12/15/2015

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/13/2019

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$43,859,953.34

Original Contract Amount \$41,417,000.00

Funds Available \$9,934,460.71

Percent Complete 77.35%

Counties:

McDuffie Wilkes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222255-	\$43,859,953.34	\$41,417,000.00	\$9,934,460.71	77.35%	\$2,390,132.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/30/2019

User: c0004095

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0044

Pay Period: 06/26/2019
to 07/25/2019

Project Number: 222255- US 78/SR 10/SR 17- WIDENING & RCNST

Federal State Project Number: EDS00-0545-00(053)

	Total to Date	Prev to Date	This Estimate
Participating	\$23,408,590.33	\$21,759,399.16	\$1,649,191.17
Non-Participating	\$10,516,902.30	\$9,775,961.36	\$740,940.94
Total Earnings	\$33,925,492.63	\$31,535,360.52	\$2,390,132.11
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$33,925,492.63	\$31,535,360.52	\$2,390,132.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$33,925,492.63	\$31,535,360.52	

Total Payable: **\$2,390,132.11**

Rpt-ID: RCPEsprj

Georgia

Date: 07/30/2019

User: c0004095

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0044

Pay Period: 06/26/2019
to 07/25/2019

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.945		
				415000.000	.024		
		EDS00-0545-00(053)			.969	\$9,960.00	\$402,135.00
0030	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	40.000		
				100.000	1.000		
					41.000	\$100.00	\$4,100.00
0040	205-0001	UNCLASS EXCAV	CY	,210,122.000	1,219,578.543		
				3.900	2,184.000		
					1,221,762.543	\$8,517.60	\$4,764,873.92
0070	318-3000	AGGR SURF CRS	TN	5,000.000	3,993.070		
				20.000	69.730		
					4,062.800	\$1,394.60	\$81,256.00
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		72,856.000	48,767.924		
				58.700	19,576.870		
					68,344.794	\$1,149,162.27	\$4,011,839.41
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		51,734.000	30,654.485		
				63.150	12,882.370		
					43,536.855	\$813,521.67	\$2,749,352.39
0095	413-1000	BITUM TACK COAT	GL	56,073.000	16,161.000		
				2.500	5,719.000		
					21,880.000	\$14,297.50	\$54,700.00
0110	433-1000	REINF CONC APPROACH SLAB	SY	602.000	270.000		
				200.000	270.000		
					540.000	\$54,000.00	\$108,000.00

Category Amount:	\$2,050,953.64	\$12,176,256.72
-------------------------	----------------	-----------------

Rpt-ID: RCPESPRJ

Georgia

Date: 07/30/2019

User: c0004095

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0044

Pay Period: 06/26/2019
to 07/25/2019

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0350	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,511.000 21.650	1,906.300 24.000 1,930.300	\$519.60	\$41,791.00
Category Amount:						\$519.60	\$41,791.00
Category Number: 0040 EROSION - TEMPORARY							
0595	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		7,050.000 10.650	7,503.375 32.250 7,535.625	\$343.46	\$80,254.41
0965	716-2000	EROSION CONTROL MATS, SLOPES	SY	231,069.000 1.000	269,901.496 613.889 270,515.385	\$613.89	\$270,515.39
Category Amount:						\$957.35	\$350,769.80
Category Number: 0050 EROSION - PERMANENT							
0970	163-0240	MULCH	TN	3,626.000 125.000	969.654 9.900 979.554	\$1,237.50	\$122,444.25
0975	700-6910	PERMANENT GRASSING	AC	208.000 900.000	105.136 3.892 109.028	\$3,502.80	\$98,125.20
0985	700-8000	FERTILIZER MIXED GRADE	TN	187.000 450.000	81.704 2.330 84.034	\$1,048.50	\$37,815.30
Category Amount:						\$5,788.80	\$258,384.75
Category Number: 0060 BRIDGES							
1020	500-2100	CONCRETE BARRIER	LF	1,176.000 67.500	587.710 587.710 1,175.420	\$39,670.43	\$79,340.85
Category Amount:						\$39,670.43	\$79,340.85

Rpt-ID: RCPESPRJ

Georgia

Date: 07/30/2019

User: c0004095

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14908-15-T00-0

Estimate Number: 0044

Pay Period: 06/26/2019
to 07/25/2019

Project Number 222255-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
1195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		78.000	88.000		
				565.000	2.000		
					90.000	\$1,130.00	\$50,850.00
Category Amount:						\$1,130.00	\$50,850.00
Category Number: 0010 ROADWAY							
1225	225-9001	LIME	TN	6,096.000	4,538.613		
				225.000	19.070		
					4,557.683	\$4,290.75	\$1,025,478.68
1285	225-4340	SOIL-LIME TREATED, ROADBED, CL C, 8 IN	SY	461,789.000	377,040.859		
				3.020	1,625.000		
					378,665.859	\$4,907.50	\$1,143,570.89
1310	310-1101	GR AGGR BASE CRS, INCL MATL	TN	270,866.000	230,978.410		
				20.000	8,099.200		
					239,077.610	\$161,984.00	\$4,781,552.20
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-318,978.010		
				1.000	119,930.040		
					-199,047.970	\$119,930.04	(\$199,047.97)
		(IN# 1)					
Category Amount:						\$291,112.29	\$6,751,553.80
Project Total Amount:						\$2,390,132.11	\$33,925,492.63