

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2017

User: dmercer

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0024

Pay Period: 11/01/2017
to 11/30/2017

Contract Location:

US 84/SR 38 W OF RUSKIN RD (CR 88) TO E OF WADLEY RD

Time Allowed: 977 Days

Elapsed Calender Days: 675 Days

Percent Time: 69.09

District: 5

Area: 02

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 11/20/2015

Date Awarded: 11/20/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/26/2016

Date Work Began: 01/27/2016

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/28/2018

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$36,088,821.98

Original Contract Amount \$34,096,742.03

Funds Available \$15,322,641.80

Percent Complete 57.54%

Counties:

Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522780-	\$36,088,821.98	\$34,096,742.03	\$15,322,641.80	57.54%	\$616,455.85

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2017

User: dmercer

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0024

Pay Period: 11/01/2017
to 11/30/2017

Project Number: 522780- US 84/SR 38 - WIDENING & RECONSTRUCTION

Federal State Project Number: HPPNE-0084-00(027)

	Total to Date	Prev to Date	This Estimate
Participating	\$16,612,944.15	\$16,119,779.47	\$493,164.68
Non-Participating	\$4,153,236.03	\$4,029,944.86	\$123,291.17
Total Earnings	\$20,766,180.18	\$20,149,724.33	\$616,455.85
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$20,766,180.18	\$20,149,724.33	\$616,455.85
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,766,180.18	\$20,149,724.33	

Total Payable: **\$616,455.85**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2017

User: dmercer

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0024

Pay Period: 11/01/2017
to 11/30/2017

Project Number 522780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.772		
				886550.000	.036		
		HPPNE-0084-00(027)			.808	\$31,915.80	\$716,332.40
0028	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	17,230.000	7,174.966		
				17.550	1,283.775		
					8,458.741	\$22,530.25	\$148,450.90
0094	441-0104	CONC SIDEWALK, 4 IN	SY	13,300.000	4,422.222		
				24.250	1,145.556		
					5,567.778	\$27,779.73	\$135,018.62
0124	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		200.000	170.935		
				668.000	22.065		
					193.000	\$14,739.42	\$128,924.00
Category Amount:						\$96,965.20	\$1,128,725.92
Category Number: 0020 EARTHWORK							
0183	208-0100	IN PLACE EMBANKMENT	CY	724,000.000	734,870.000		
				8.000	11,566.400		
					746,436.400	\$92,531.20	\$5,971,491.20
Category Amount:						\$92,531.20	\$5,971,491.20
Category Number: 0060 EROSION CONTROL TEMPORARY							
0273	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE £ LF		500.000	661.500		
				24.310	47.250		
					708.750	\$1,148.65	\$17,229.71
Category Amount:						\$1,148.65	\$17,229.71
Category Number: 0030 DRAINAGE							
0303	668-2100	DROP INLET, GP 1	EA	77.000	56.250		
				3189.530	3.250		
					59.500	\$10,365.97	\$189,777.04
Category Amount:						\$10,365.97	\$189,777.04

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2017

User: dmerc

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0024

Pay Period: 11/01/2017
to 11/30/2017

Project Number 522780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 EROSION CONTROL TEMPORARY							
0408	163-0232	TEMPORARY GRASSING	AC	220.000 950.000	64.613 11.542 76.155	\$10,964.90	\$72,347.25
0478	167-1500	WATER QUALITY INSPECTIONS	MO	26.000 350.000	20.000 1.000 21.000	\$350.00	\$7,350.00
0508	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		70,500.000 0.500	2,885.000 362.000 3,247.000	\$181.00	\$1,623.50
0537	700-8000	FERTILIZER MIXED GRADE	TN	44.000 670.000	13.174 2.350 15.524	\$1,574.50	\$10,401.08
Category Amount:						\$13,070.40	\$91,721.83
Category Number: 0030 DRAINAGE							
0688	668-1105	CATCH BASIN, GP 1, SPCL DES	EA	30.000 3759.930	18.790 2.210 21.000	\$8,309.45	\$78,958.53
Category Amount:						\$8,309.45	\$78,958.53
Category Number: 0060 EROSION CONTROL TEMPORARY							
0758	165-0050	MAINTENANCE OF SILT RETENTION BARRIER LF	LF	13,700.000 0.750	1,163.500 124.000 1,287.500	\$93.00	\$965.63
Category Amount:						\$93.00	\$965.63
Category Number: 0090 ALT - 2 (ASPH CONC ON SCB & OUTSIDE SHLDR ASPH CONC ON GAB)							
2033	301-5000	PORTLAND CEMENT	TN	10,000.000 130.000	4,702.650 578.770 5,281.420	\$75,240.10	\$686,584.60

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2017

User: dmercer

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0024

Pay Period: 11/01/2017
to 11/30/2017

Project Number 522780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0090 ALT - 2 (ASPH CONC ON SCB & OUTSIDE SHLDR ASPH CONC ON GAB)					
2113	301-4171	PRE-MIXED SOIL-CEM STAB BASE CRS, 10 IN, 11 SY		249,970.000	173,463.351		
				14.000	22,766.563		
					196,229.914	\$318,731.88	\$2,747,218.80
Category Amount:						\$393,971.98	\$3,433,803.40
Project Total Amount:						\$616,455.85	\$20,766,180.18