

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2018

User: dmercer

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0035

Pay Period: 10/01/2018
to 10/31/2018

Contract Location:

US 84/SR 38 W OF RUSKIN RD (CR 88) TO E OF WADLEY RD

Time Allowed:

977 Days

Elapsed Calendar Days:

1010 Days

Percent Time:

103.38

District: 5

Area: 02

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let:

11/20/2015

Date Awarded:

11/20/2015

Date Contract Executed:

01/20/2016

Date Notice to Proceed:

01/26/2016

Date Work Began:

01/27/2016

Phone:

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

09/28/2018

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$36,088,821.98

Original Contract Amount \$34,096,742.03

Funds Available \$9,156,725.03

Percent Complete 74.80%

Counties:

Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522780-	\$36,088,821.98	\$34,096,742.03	\$9,156,725.03	74.63%	\$188,947.69

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2018

User: dmerc

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0035

Pay Period: 10/01/2018
to 10/31/2018

Project Number: 522780- US 84/SR 38 - WIDENING & RECONSTRUCTION

Federal State Project Number: HPPNE-0084-00(027)

	Total to Date	Prev to Date	This Estimate
Participating	\$21,595,019.16	\$21,397,509.81	\$197,509.35
Non-Participating	\$5,398,754.79	\$5,349,377.45	\$49,377.34
Total Earnings	\$26,993,773.95	\$26,746,887.26	\$246,886.69
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$26,993,773.95	\$26,746,887.26	\$246,886.69
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$61,677.00)	(\$3,738.00)	(\$57,939.00)
Total:	\$26,932,096.95	\$26,743,149.26	
		Total Payable:	\$188,947.69

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2018

User: dmercer

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0035

Pay Period: 10/01/2018
to 10/31/2018

Project Number 522780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0039	318-3000	AGGR SURF CRS	TN	6,100.000 39.890	4,210.110 226.180 4,436.290	\$9,022.32	\$176,963.61
0099	441-0740	CONCRETE MEDIAN, 4 IN	SY	3,100.000 22.500	1,284.079 484.278 1,768.357	\$10,896.26	\$39,788.03
0104	441-3999	CONCRETE V GUTTER	LF	7,750.000 13.500	6,233.650 856.000 7,089.650	\$11,556.00	\$95,710.28
Category Amount:						\$31,474.58	\$312,461.92
Category Number: 0060 EROSION CONTROL TEMPORARY							
0123	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	245.000 90.000	99.000 17.000 116.000	\$1,530.00	\$10,440.00
Category Amount:						\$1,530.00	\$10,440.00
Category Number: 0020 EARTHWORK							
0184	004-0022	EXTRA WORK -	LS	.000 152225.200	.390 .060 .450	\$9,133.51	\$68,501.34
		EXTRA WORK ITEM ADDED BY SA					
Category Amount:						\$9,133.51	\$68,501.34
Category Number: 0030 DRAINAGE							
0203	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	18,642.000 34.490	18,768.680 121.180 18,889.860	\$4,179.50	\$651,511.27
0233	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	131.100 2089.710	135.720 4.280 140.000	\$8,943.96	\$292,559.40

Rpt-ID: RCPEsprj

Georgia

Date: 11/01/2018

User: dmercer

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0035

Pay Period: 10/01/2018
to 10/31/2018

Project Number 522780-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
0288	668-1100	CATCH BASIN, GP 1	EA	96.000 3195.360	92.000 3.000 95.000	\$9,586.08	\$303,559.20
0303	668-2100	DROP INLET, GP 1	EA	77.000 3189.530	69.450 3.550 73.000	\$11,322.83	\$232,835.69
Category Amount:						\$34,032.37	\$1,480,465.56
Category Number: 0060 EROSION CONTROL TEMPORARY							
0408	163-0232	TEMPORARY GRASSING	AC	220.000 950.000	91.455 5.072 96.527	\$4,818.40	\$91,700.65
0537	700-8000	FERTILIZER MIXED GRADE	TN	44.000 670.000	20.574 .875 21.449	\$586.25	\$14,370.83
Category Amount:						\$5,404.65	\$106,071.48
Category Number: 0030 DRAINAGE							
0688	668-1105	CATCH BASIN, GP 1, SPCL DES	EA	30.000 3759.930	27.000 6.000 33.000	\$22,559.58	\$124,077.69
Category Amount:						\$22,559.58	\$124,077.69
Category Number: 0090 ALT - 2 (ASPH CONC ON SCB & OUTSIDE SHLDR ASPH CONC ON GAB)							
1213	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,350.000 13.850	15,334.910 5,451.000 20,785.910	\$75,496.35	\$287,884.85
2033	301-5000	PORTLAND CEMENT	TN	10,000.000 130.000	5,281.420 80.240 5,361.660	\$10,431.20	\$697,015.80

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2018

User: dmercer

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14934-15-000-0

Estimate Number: 0035

Pay Period: 10/01/2018
to 10/31/2018

Project Number 522780-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0090 ALT - 2 (ASPH CONC ON SCB & OUTSIDE SHLDR ASPH CONC ON GAB)					
2113	301-4171	PRE-MIXED SOIL-CEM STAB BASE CRS, 10 IN, 11 SY		249,970.000	196,229.914		
				14.000	4,058.889		
					200,288.803	\$56,824.45	\$2,804,043.24
Category Amount:						\$142,752.00	\$3,788,943.89
Project Total Amount:						\$246,886.69	\$26,993,773.95