

Rpt-ID: RCPESPRJ

Georgia

Date: 09/27/2018

User: c0004095

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0034

Pay Period: 08/26/2018
to 09/25/2018

Contract Location:

US 78/SR 17/SR 10 BEGINNING AT SR 43 AND EXTENDING T

Time Allowed:

1406 Days

Elapsed Calender Days:

1049 Days

Percent Time:

74.61

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let:

06/19/2015

Date Awarded:

06/19/2015

Date Contract Executed:

11/06/2015

Date Notice to Proceed:

11/12/2015

MACON

GA 31210-1155

Date Work Began:

11/13/2015

Phone: (478)474-9092

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

09/17/2019

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$34,375,236.02

Original Contract Amount \$32,396,829.96

Funds Available \$19,647,100.78

Percent Complete 42.79%

Counties:

McDuffie

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222250-	\$28,766,269.22	\$26,855,063.16	\$16,584,118.15	42.35%	\$883,446.35
227815-	\$2,292,726.92	\$2,259,126.92	\$1,256,410.31	45.20%	\$5,400.00
227816-	\$3,316,239.88	\$3,282,639.88	\$1,806,572.32	45.52%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/27/2018

User: c0004095

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0034

Pay Period: 08/26/2018
to 09/25/2018

Project Number: 222250- US 78/SR 17/SR 10 - WIDENING & RECNST

Federal State Project Number: EDS00-0545-00 (040)

	Total to Date	Prev to Date	This Estimate
Participating	\$7,918,398.72	\$7,344,158.55	\$574,240.17
Non-Participating	\$4,263,752.35	\$3,954,546.17	\$309,206.18
Total Earnings	\$12,182,151.07	\$11,298,704.72	\$883,446.35
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$12,182,151.07	\$11,298,704.72	\$883,446.35
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,182,151.07	\$11,298,704.72	
		Total Payable:	\$883,446.35

Rpt-ID: RCPESPRJ

Georgia

Date: 09/27/2018

User: c0004095

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0034

Pay Period: 08/26/2018
to 09/25/2018

Project Number: 227815- US 78/SR 17 - BRIDGE REPLACEMENT

Federal State Project Number: BRN00-0014-01(073)

	Total to Date	Prev to Date	This Estimate
Participating	\$823,394.08	\$819,074.08	\$4,320.00
Non-Participating	\$205,848.53	\$204,768.53	\$1,080.00
Total Earnings	\$1,029,242.61	\$1,023,842.61	\$5,400.00
Stockpiled Materials	\$7,074.00	\$7,074.00	\$0.00
Gross Earnings	\$1,036,316.61	\$1,030,916.61	\$5,400.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,036,316.61	\$1,030,916.61	

Total Payable: **\$5,400.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/27/2018

User: c0004095

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0034

Pay Period: 08/26/2018
to 09/25/2018

Project Number: 227816- US 78/SR 17 - BRIDGE REPLACEMENT

Federal State Project Number: BRN00-0014-01 (074)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,198,596.28	\$1,198,596.28	\$0.00
Non-Participating	\$299,649.08	\$299,649.08	\$0.00
Total Earnings	\$1,498,245.36	\$1,498,245.36	\$0.00
Stockpiled Materials	\$11,422.20	\$11,422.20	\$0.00
Gross Earnings	\$1,509,667.56	\$1,509,667.56	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,509,667.56	\$1,509,667.56	
		Total Payable:	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/27/2018

User: c0004095

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0034

Pay Period: 08/26/2018
to 09/25/2018

Project Number 222250-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.629		
				455000.000	.014		
		EDS00-0545-00(040)			.643	\$6,370.00	\$292,565.00
0020	201-1500	CLEARING & GRUBBING -	LS	1.000	.918		
				5014440.000	.006		
		EDS00-0545-00(040)			.924	\$30,086.64	\$4,633,342.56
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	169,600.000	47,109.210		
				19.300	1,386.080		
					48,495.290	\$26,751.34	\$935,959.10
0035	318-3000	AGGR SURF CRS	TN	2,150.000	1,411.400		
				21.600	269.380		
					1,680.780	\$5,818.61	\$36,304.85
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,000.000	28.370		
				80.000	305.440		
					333.810	\$24,435.20	\$26,704.80
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		34,700.000	6,404.300		
				62.500	2,768.200		
					9,172.500	\$173,012.50	\$573,281.25
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		65,600.000	13,161.930		
				60.250	4,535.660		
					17,697.590	\$273,273.52	\$1,066,279.80
0060	413-1000	BITUM TACK COAT	GL	30,900.000	3,719.000		
				2.500	1,621.000		
					5,340.000	\$4,052.50	\$13,350.00
0080	641-1100	GUARDRAIL, TP T	LF	340.000	.000		
				61.000	82.800		
					82.800	\$5,050.80	\$5,050.80

Rpt-ID: RCPESPRJ

Georgia

Date: 09/27/2018

User: c0004095

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0034

Pay Period: 08/26/2018
to 09/25/2018

Project Number 222250-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0085	641-1200	GUARDRAIL, TP W	LF	10,800.000 16.200	.000 3,090.700 3,090.700	\$50,069.34	\$50,069.34
0090	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	15.000 793.000	.000 6.000 6.000	\$4,758.00	\$4,758.00
0095	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	23.000 1800.000	.000 8.000 8.000	\$14,400.00	\$14,400.00
Category Amount:						\$618,078.45	\$7,652,065.50
Category Number: 0020 DRAINAGE							
0100	207-0203	FOUND BKFILL MATL, TP II	CY	315.000 50.000	365.451 5.100 370.551	\$255.00	\$18,527.55
0150	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,458.000 27.500	738.000 6.000 744.000	\$165.00	\$20,460.00
0175	500-3200	CLASS B CONCRETE	CY	1.600 225.000	.000 16.940 16.940	\$3,811.50	\$3,811.50
0190	668-8011	SAFETY GRATE, TP 1	SF	706.780 43.000	271.303 28.000 299.303	\$1,204.00	\$12,870.03
Category Amount:						\$5,435.50	\$55,669.08

Rpt-ID: RCPESPRJ

Georgia

Date: 09/27/2018

User: c0004095

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0034

Pay Period: 08/26/2018
to 09/25/2018

Project Number 222250-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0210	603-7000	PLASTIC FILTER FABRIC	SY	6,592.000	583.221		
				2.250	252.000		
					835.221	\$567.00	\$1,879.25
Category Amount:						\$567.00	\$1,879.25
Category Number: 0020 DRAINAGE							
0215	668-2100	DROP INLET, GP 1	EA	85.000	19.250		
				2358.000	4.500		
					23.750	\$10,611.00	\$56,002.50
0225	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	186.000	43.870		
				250.000	1.300		
					45.170	\$325.00	\$11,292.50
Category Amount:						\$10,936.00	\$67,295.00
Category Number: 0030 EROSION CONTROL							
0240	163-0240	MULCH	TN	1,593.000	323.959		
				195.000	19.350		
					343.309	\$3,773.25	\$66,945.26
0250	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		11,205.000	5,116.500		
				4.500	36.000		
					5,152.500	\$162.00	\$23,186.25
0310	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	30.000		
				100.000	1.000		
					31.000	\$100.00	\$3,100.00
0325	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	15,456.000	17,490.000		
				3.000	144.000		
					17,634.000	\$432.00	\$52,902.00
0330	700-6910	PERMANENT GRASSING	AC	87.000	35.338		
				900.000	.665		
					36.003	\$598.50	\$32,402.70

Rpt-ID: RCPESPRJ

Georgia

Date: 09/27/2018

User: c0004095

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0034

Pay Period: 08/26/2018
to 09/25/2018

Project Number 222250-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0355	716-2000	EROSION CONTROL MATS, SLOPES	SY	30,351.000	49,130.088		
				1.000	3,216.444		
					52,346.532	\$3,216.44	\$52,346.53
Category Amount:						\$8,282.19	\$230,882.74
Category Number: 0040 SIGNING AND MARKING							
0395	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		8.000	.000		
				5000.000	3.000		
					3.000	\$15,000.00	\$15,000.00
Category Amount:						\$15,000.00	\$15,000.00
Category Number: 0010 ROADWAY							
0460	205-0001	UNCLASS EXCAV	CY	320,000.000	200,758.978		
				4.500	5,724.000		
					206,482.978	\$25,758.00	\$929,173.40
0465	225-4340	SOIL-LIME TREATED, ROADBED, CL C, 8 IN	SY	300,000.000	77,682.671		
				3.000	18,443.172		
					96,125.843	\$55,329.52	\$288,377.53
Category Amount:						\$81,087.52	\$1,217,550.93
Category Number: 0030 EROSION CONTROL							
0510	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	3,747.000	1,589.885		
				53.350	252.000		
					1,841.885	\$13,444.20	\$98,264.56
Category Amount:						\$13,444.20	\$98,264.56
Category Number: 0010 ROADWAY							
0615	441-3999	CONCRETE V GUTTER	LF	11,720.000	1,085.000		
				15.000	3,447.400		
					4,532.400	\$51,711.00	\$67,986.00
Category Amount:						\$51,711.00	\$67,986.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/27/2018

User: c0004095

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0034

Pay Period: 08/26/2018
to 09/25/2018

Project Number 222250-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0645	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	57.000	.750		
				550.000	.750		
					1.500	\$412.50	\$825.00
Category Amount:						\$412.50	\$825.00
Category Number: 0010 ROADWAY							
0900	225-9001	LIME	TN	3,960.000	927.280		
				220.000	222.842		
					1,150.122	\$49,025.24	\$253,026.84
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-8,034.120		
				1.000	29,466.750		
					21,432.630	\$29,466.75	\$21,432.63
		(IN# 1)					
Category Amount:						\$78,491.99	\$274,459.47
Project Total Amount:						\$883,446.35	\$12,182,151.07

Rpt-ID: RCPESPRJ

Georgia

Date: 09/27/2018

User: c0004095

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B14943-15-T00-0

Estimate Number: 0034

Pay Period: 08/26/2018
to 09/25/2018

Project Number 227815-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 BRIDGES					
0005	500-0100	GROOVED CONCRETE	SY	1,440.000	1,280.000		
				7.500	720.000		
					2,000.000	\$5,400.00	\$15,000.00
Category Amount:						\$5,400.00	\$15,000.00
Project Total Amount:						\$5,400.00	\$1,029,242.61