

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2018

User: cchadwic

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0027

Pay Period: 01/01/2018
to 01/31/2018

Contract Location:

US 84/SR 38 AT WOODYARD CREEK AND EXTENDING TO GI

Time Allowed: 1686 Days

Elapsed Calender Days: 805 Days

Percent Time: 47.75

District: 5

Area: 02

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let: 07/17/2015

Date Awarded: 07/31/2015

Date Contract Executed: 11/13/2015

Date Notice to Proceed: 11/19/2015

VALDOSTA

GA 31604-2065

Date Work Began: 12/14/2015

Phone: (229)242-2388

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/30/2020

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$62,190,124.75

Original Contract Amount \$55,867,848.99

Funds Available \$27,755,815.97

Percent Complete 55.37%

Counties:

Clinch

Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422120-	\$60,013,846.44	\$53,691,570.68	\$26,523,677.37	55.80%	\$1,292,332.99
422125-	\$2,176,278.30	\$2,176,278.30	\$1,232,138.59	43.38%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2018

User: cchadwic

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0027

Pay Period: 01/01/2018
to 01/31/2018

Project Number: 422120- US 84/SR 38 - WIDENING & RECONSTRUCTION

Federal State Project Number: EDS00-0084-00(023)

	Total to Date	Prev to Date	This Estimate
Participating	\$26,792,135.18	\$25,758,268.77	\$1,033,866.41
Non-Participating	\$6,698,033.89	\$6,439,567.31	\$258,466.58
Total Earnings	\$33,490,169.07	\$32,197,836.08	\$1,292,332.99
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$33,490,169.07	\$32,197,836.08	\$1,292,332.99
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$33,490,169.07	\$32,197,836.08	

Total Payable: **\$1,292,332.99**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2018

User: cchadwic

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0027

Pay Period: 01/01/2018
to 01/31/2018

Project Number: 422125- US 84/SR 38 - BRIDGE CONSTRUCTION

Federal State Project Number: BHN00-0007-03(025)

	Total to Date	Prev to Date	This Estimate
Participating	\$755,311.75	\$755,311.75	\$0.00
Non-Participating	\$188,827.96	\$188,827.96	\$0.00
Total Earnings	\$944,139.71	\$944,139.71	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$944,139.71	\$944,139.71	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$944,139.71	\$944,139.71	
		Total Payable:	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/02/2018

User: cchadwic

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0027

Pay Period: 01/01/2018
to 01/31/2018

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.774		
				2060874.260	.013		
					.787	\$26,791.37	\$1,621,908.04
		EDS00-0084-00(023)					
Category Amount:						\$26,791.37	\$1,621,908.04
Category Number: 0020 PAVEMENT							
0100	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	12,406.000	8,184.389		
				31.110	1,196.944		
					9,381.333	\$37,236.93	\$291,853.27
Category Amount:						\$37,236.93	\$291,853.27
Category Number: 0030 DRAINAGE QUANTITIES							
0135	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	18,657.000	11,882.400		
				34.060	1,494.670		
					13,377.070	\$50,908.46	\$455,623.00
0146	600-0001	FLOWABLE FILL	CY	.000	.000		
				301.490	21.000		
					21.000	\$6,331.29	\$6,331.29
0155	668-2100	DROP INLET, GP 1	EA	196.000	43.000		
				2415.000	4.750		
					47.750	\$11,471.25	\$115,316.25
Category Amount:						\$68,711.00	\$577,270.54
Category Number: 0060 EROSION CONTROL							
0245	163-0232	TEMPORARY GRASSING	AC	30.000	98.230		
				840.000	19.384		
					117.614	\$16,282.56	\$98,795.76
0280	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		217.000	115.250		
				157.500	11.250		
					126.500	\$1,771.88	\$19,923.75

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2018

User: cchadwic

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0027

Pay Period: 01/01/2018
to 01/31/2018

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 EROSION CONTROL							
0320	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	211,318.000	47,769.750		
				3.150	962.250		
					48,732.000	\$3,031.09	\$153,505.80
Category Amount:						\$21,085.53	\$272,225.31
Category Number: 0030 DRAINAGE QUANTITIES							
0460	511-1000	BAR REINF STEEL	LB	57,989.000	25,990.800		
				0.980	22,069.950		
					48,060.750	\$21,628.55	\$47,099.54
0465	500-3101	CLASS A CONCRETE	CY	462.000	199.759		
				718.400	198.299		
					398.058	\$142,458.00	\$285,964.87
0470	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,335.000	939.860		
				42.610	193.500		
					1,133.360	\$8,245.04	\$48,292.47
0475	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,814.000	832.900		
				58.470	224.500		
					1,057.400	\$13,126.52	\$61,826.18
0484	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	358.000	193.000		
				72.290	97.000		
					290.000	\$7,012.13	\$20,964.10
0530	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	147.000	75.000		
				864.660	2.000		
					77.000	\$1,729.32	\$66,578.82
0535	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	16.000	17.000		
				996.430	3.000		
					20.000	\$2,989.29	\$19,928.60

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2018

User: cchadwic

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0027

Pay Period: 01/01/2018
to 01/31/2018

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE QUANTITIES							
0540	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	34.000 1132.590	15.000 3.000 18.000	\$3,397.77	\$20,386.62
0550	668-1100	CATCH BASIN, GP 1	EA	9.000 2625.000	57.000 3.250 60.250	\$8,531.25	\$158,156.25
Category Amount:						\$209,117.87	\$729,197.45
Category Number: 0020 PAVEMENT							
0599	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	7,350.000 23.940	3,098.252 1,946.393 5,044.645	\$46,596.65	\$120,768.80
Category Amount:						\$46,596.65	\$120,768.80
Category Number: 0010 ROADWAY							
0625	430-0600	PLAIN PC CONC PVMT, CL HES CONC, 10 INCH ` SY		1,268.000 89.250	.000 962.045 962.045	\$85,862.52	\$85,862.52
0650	433-1000	REINF CONC APPROACH SLAB	SY	3,587.000 168.000	1,978.866 247.333 2,226.199	\$41,551.94	\$374,001.43
Category Amount:						\$127,414.46	\$459,863.95
Category Number: 0030 DRAINAGE QUANTITIES							
0840	550-3330	SAFETY END SECTION 30 IN, STORM DRAIN, 4:1 EA		2.000 1417.910	.000 2.000 2.000	\$2,835.82	\$2,835.82
0845	550-3336	SAFETY END SECTION 36 IN, STORM DRAIN, 4:1 EA		2.000 1769.450	.000 4.000 4.000	\$7,077.80	\$7,077.80
Category Amount:						\$9,913.62	\$9,913.62

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2018

User: cchadwic

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0027

Pay Period: 01/01/2018
to 01/31/2018

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 EROSION CONTROL							
0874	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	18,536.000	24,380.000		
				3.000	2,051.000		
					26,431.000	\$6,153.00	\$79,293.00
Category Amount:						\$6,153.00	\$79,293.00
Category Number: 0010 ROADWAY							
0910	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	5,000.000	2,128.868		
				40.350	4,086.750		
					6,215.618	\$164,900.36	\$250,800.19
0975	441-5010	CONCRETE HEADER CURB, 6 IN, TP 9	LF	855.000	662.060		
				16.800	32.750		
					694.810	\$550.20	\$11,672.81
1010	207-0203	FOUND BKFILL MATL, TP II	CY	720.000	1,587.825		
				102.070	221.433		
					1,809.258	\$22,601.67	\$184,670.96
1015	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		4.000	17.000		
				8865.390	3.000		
					20.000	\$26,596.17	\$177,307.80
Category Amount:						\$214,648.40	\$624,451.76
Category Number: 0050 BRIDGES							
1040	511-1000	BAR REINF STEEL	LB	74,364.000	55,370.000		
				1.050	2,585.000		
					57,955.000	\$2,714.25	\$60,852.75
1115	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	8,178.000	3,675.822		
				89.250	286.000		
					3,961.822	\$25,525.50	\$353,592.61
1120	603-7000	PLASTIC FILTER FABRIC	SY	10,602.000	3,675.822		
				5.250	286.000		
					3,961.822	\$1,501.50	\$20,799.57

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2018

User: cchadwic

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0027

Pay Period: 01/01/2018
to 01/31/2018

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGES							
1165	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.000		
				603750.000	.150		
		3 RT			.150	\$90,562.50	\$90,562.50
Category Amount:						\$120,303.75	\$525,807.43
Category Number: 0020 PAVEMENT							
1260	318-3000	AGGR SURF CRS	TN	4,721.000	1,367.390		
				42.120	40.010		
					1,407.400	\$1,685.22	\$59,279.69
Category Amount:						\$1,685.22	\$59,279.69
Category Number: 0060 EROSION CONTROL							
1295	167-1500	WATER QUALITY INSPECTIONS	MO	45.000	24.000		
				1044.750	1.000		
					25.000	\$1,044.75	\$26,118.75
Category Amount:						\$1,044.75	\$26,118.75
Category Number: 0010 ROADWAY							
1375	681-4278	LIGHTING STD, 25 FT MH, 8 FT ARM	EA	6.000	.000		
				2940.000	6.000		
					6.000	\$17,640.00	\$17,640.00
Category Amount:						\$17,640.00	\$17,640.00
Category Number: 0050 BRIDGES							
1425	507-8900	PSC BEAMS, AASHTO TYPE 1 MOD, BR NO -	LF	1,175.000	390.260		
				105.000	783.545		
		3 RT			1,173.805	\$82,272.23	\$123,249.53
1460	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				42000.000	.150		
		3 RT			.150	\$6,300.00	\$6,300.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2018

User: cchadwic

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0027

Pay Period: 01/01/2018
to 01/31/2018

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGES							
1480	500-3101	CLASS A CONCRETE	CY	649.000 997.500	480.600 21.800 502.400	\$21,745.50	\$501,144.00
Category Amount:						\$110,317.73	\$630,693.53
Category Number: 0010 ROADWAY							
1900	206-0002	BORROW EXCAV, INCL MATL	CY	.000 10.150	726,385.900 21,862.000 748,247.900	\$221,899.30	\$7,594,716.19
ADD PAY ITEM DUE TO USE IN LIEU OF IN PLACE EMBANKMENT AND GRANULAR EMBANKMENT							
2090	681-4282	LIGHTING STD, 25 FT MH, 15 FT ARM	EA	24.000 2940.000	.000 14.000 14.000	\$41,160.00	\$41,160.00
Category Amount:						\$263,059.30	\$7,635,876.19
Category Number: 0090 ALTERNATE 3							
2160	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	63,411.000 14.550	37,540.750 729.444 38,270.194	\$10,613.41	\$556,831.32
Category Amount:						\$10,613.41	\$556,831.32
Project Total Amount:						\$1,292,332.99	\$33,490,169.07