

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2019

User: dhenders

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0044

Pay Period: 06/01/2019
to 06/30/2019

Contract Location:

US 84/SR 38 AT WOODYARD CREEK AND EXTENDING TO GI

Time Allowed:

1686 Days

Elapsed Calender Days:

1320 Days

Percent Time:

78.29

District: 5

Area: 02

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let:

07/17/2015

Date Awarded:

07/31/2015

Date Contract Executed:

11/13/2015

Date Notice to Proceed:

11/19/2015

VALDOSTA

GA 31604-2065

Date Work Began:

12/14/2015

Phone: (229)242-2388

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

06/30/2020

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$62,190,124.75

Original Contract Amount \$55,867,848.99

Funds Available \$7,217,009.54

Percent Complete 88.40%

Counties:

Clinch

Ware

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422120-	\$60,013,846.44	\$53,691,570.68	\$7,140,575.24	88.10%	\$704,584.03
422125-	\$2,176,278.30	\$2,176,278.30	\$76,434.29	96.49%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2019

User: dhenders

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0044

Pay Period: 06/01/2019
to 06/30/2019

Project Number: 422120- US 84/SR 38 - WIDENING & RECONSTRUCTION

Federal State Project Number: EDS00-0084-00(023)

	Total to Date	Prev to Date	This Estimate
Participating	\$42,298,616.84	\$41,734,949.62	\$563,667.22
Non-Participating	\$10,574,654.36	\$10,433,737.55	\$140,916.81
Total Earnings	\$52,873,271.20	\$52,168,687.17	\$704,584.03
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$52,873,271.20	\$52,168,687.17	\$704,584.03
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$52,873,271.20	\$52,168,687.17	

Total Payable: **\$704,584.03**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2019

User: dhenders

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0044

Pay Period: 06/01/2019
to 06/30/2019

Project Number: 422125- US 84/SR 38 - BRIDGE CONSTRUCTION

Federal State Project Number: BHN00-0007-03(025)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,679,875.18	\$1,679,875.18	\$0.00
Non-Participating	\$419,968.83	\$419,968.83	\$0.00
Total Earnings	\$2,099,844.01	\$2,099,844.01	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,099,844.01	\$2,099,844.01	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,099,844.01	\$2,099,844.01	
		Total Payable:	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2019

User: dhenders

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0044

Pay Period: 06/01/2019
to 06/30/2019

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0045	441-0748	CONCRETE MEDIAN, 6 IN	SY	2,233.000 46.200	7,612.279 434.016 8,046.295	\$20,051.54	\$371,738.83
0075	641-1100	GUARDRAIL, TP T	LF	748.000 67.200	510.340 28.000 538.340	\$1,881.60	\$36,176.45
0085	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	31.000 1018.500	12.000 2.000 14.000	\$2,037.00	\$14,259.00
0090	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	28.000 1942.500	13.000 2.000 15.000	\$3,885.00	\$29,137.50
Category Amount:						\$27,855.14	\$451,311.78
Category Number: 0020 PAVEMENT							
0115	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,250.000 102.030	233.700 164.810 398.510	\$16,815.56	\$40,659.98
Category Amount:						\$16,815.56	\$40,659.98
Category Number: 0030 DRAINAGE QUANTITIES							
0140	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,273.000 26.510	1,892.860 16.000 1,908.860	\$424.16	\$50,603.88
Category Amount:						\$424.16	\$50,603.88
Category Number: 0040 TRAFFIC SIGNING AND MARKING							
0160	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		875.250 14.700	75.000 245.710 320.710	\$3,611.94	\$4,714.44

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2019

User: dhenders

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0044

Pay Period: 06/01/2019
to 06/30/2019

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 TRAFFIC SIGNING AND MARKING							
0165	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,307.060	125.970		
				16.800	362.730		
					488.700	\$6,093.86	\$8,210.16
0170	636-2070	GALV STEEL POSTS, TP 7	LF	2,991.000	389.634		
				6.300	342.250		
					731.884	\$2,156.18	\$4,610.87
0175	636-2080	GALV STEEL POSTS, TP 8	LF	1,564.000	123.566		
				9.450	333.500		
					457.066	\$3,151.58	\$4,319.27
0180	636-2090	GALV STEEL POSTS, TP 9	LF	1,216.000	130.400		
				6.830	205.300		
					335.700	\$1,402.20	\$2,292.83
Category Amount:						\$16,415.76	\$24,147.57
Category Number: 0060 EROSION CONTROL							
0250	163-0240	MULCH	TN	1,414.000	542.436		
				105.000	10.970		
					553.406	\$1,151.85	\$58,107.63
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		105,659.000	27,143.500		
				0.050	523.000		
					27,666.500	\$26.15	\$1,383.33
0320	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	211,318.000	105,371.950		
				3.150	3,307.750		
					108,679.700	\$10,419.41	\$342,341.06
Category Amount:						\$11,597.41	\$401,832.02
Category Number: 0040 TRAFFIC SIGNING AND MARKING							
0675	636-1029	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		272.000	12.000		
				15.750	36.000		
					48.000	\$567.00	\$756.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/03/2019

User: dhenders

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0044

Pay Period: 06/01/2019
to 06/30/2019

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 TRAFFIC SIGNING AND MARKING							
0680	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		84.000 18.900	.000 22.000 22.000	\$415.80	\$415.80
0685	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPOI EA		41.000 472.500	.000 10.000 10.000	\$4,725.00	\$4,725.00
0690	636-5100	MILEPOST SIGNS	EA	20.000 131.250	3.000 1.000 4.000	\$131.25	\$525.00
Category Amount:						\$5,839.05	\$6,421.80
Category Number: 0010 ROADWAY							
1005	641-1200	GUARDRAIL, TP W	LF	36,752.000 15.330	12,683.330 2,971.000 15,654.330	\$45,545.43	\$239,980.88
Category Amount:						\$45,545.43	\$239,980.88
Category Number: 0060 EROSION CONTROL							
1295	167-1500	WATER QUALITY INSPECTIONS	MO	45.000 1044.750	42.000 1.000 43.000	\$1,044.75	\$44,924.25
Category Amount:						\$1,044.75	\$44,924.25
Category Number: 0040 TRAFFIC SIGNING AND MARKING							
1310	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		537.280 17.850	164.120 19.500 183.620	\$348.08	\$3,277.62
Category Amount:						\$348.08	\$3,277.62

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2019

User: dhenders

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14947-15-000-0

Estimate Number: 0044

Pay Period: 06/01/2019
to 06/30/2019

Project Number 422120-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
2125	702-9025	LANDSCAPE MULCH	SY	680.000 5.250	.000 2,012.670 2,012.670	\$10,566.52	\$10,566.52
Category Amount:						\$10,566.52	\$10,566.52
Category Number: 0090 ALTERNATE 3							
2155	413-1000	BITUM TACK COAT	GL	33,206.000 2.250	28,302.000 3,609.000 31,911.000	\$8,120.25	\$71,799.75
2170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		35,134.000 80.360	18,002.870 6,601.030 24,603.900	\$530,458.77	\$1,977,169.40
Category Amount:						\$538,579.02	\$2,048,969.15
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-118,020.300 29,553.150 -88,467.150	\$29,553.15	(\$88,467.15)
		(IN #1)					
Category Amount:						\$29,553.15	\$-88,467.15
Project Total Amount:						\$704,584.03	\$52,873,271.20