

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0008

Pay Period: 01/28/2017
to 02/28/2017

Contract Location:

SR 25 CONN (WEST BAY ST) BE @I-516/SR 421 TO BAY STRI

Time Allowed: 1024 Days

Elapsed Calender Days: 404 Days

Percent Time: 39.45

District: 5

Area: 05

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 10/16/2015

Date Awarded: 11/16/2015

Date Contract Executed: 12/17/2015

Date Notice to Proceed: 01/22/2016

Date Work Began: 04/11/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/10/2018

MACON GA 31210-1155

Phone: (478)474-9092

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$15,894,253.51

Original Contract Amount \$14,858,648.18

Funds Available \$13,517,261.58

Percent Complete 14.96%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002923	\$15,894,253.50	\$14,858,648.17	\$13,517,261.57	14.96%	\$241,827.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0008

Pay Period: 01/28/2017
to 02/28/2017

Project Number: 0002923 SR 25

Federal State Project Number: NHS00-0002-00(923)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,901,593.39	\$1,708,131.42	\$193,461.97
Non-Participating	\$475,398.54	\$427,033.01	\$48,365.53
Total Earnings	\$2,376,991.93	\$2,135,164.43	\$241,827.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,376,991.93	\$2,135,164.43	\$241,827.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,376,991.93	\$2,135,164.43	

Total Payable: **\$241,827.50**

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0008

Pay Period: 01/28/2017
to 02/28/2017

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.360		
				500000.000	.024		
					.384	\$12,000.00	\$192,000.00
		NHS000-0002-00(923)					
0020	210-0100	GRADING COMPLETE -	LS	1.000	.223		
				2317125.040	.018		
					.241	\$41,708.25	\$558,427.13
		NHS000-0002-00(923)					
0030	318-3000	AGGR SURF CRS	TN	440.000	184.400		
				33.750	275.180		
					459.580	\$9,287.33	\$15,510.83
0125	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,524.700	1,149.000		
				45.080	415.500		
					1,564.500	\$18,730.74	\$70,527.66
0135	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,590.000	718.500		
				54.780	260.000		
					978.500	\$14,242.80	\$53,602.23
0145	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	3,054.000	584.000		
				68.620	452.300		
					1,036.300	\$31,036.83	\$71,110.91
0149	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	700.000	.000		
				98.080	111.000		
					111.000	\$10,886.88	\$10,886.88
0265	668-1100	CATCH BASIN, GP 1	EA	157.000	26.250		
				2635.500	11.250		
					37.500	\$29,649.38	\$98,831.25
0270	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	173.000	1.860		
				301.100	28.270		
					30.130	\$8,512.10	\$9,072.14

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0008

Pay Period: 01/28/2017
to 02/28/2017

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0285	668-2100	DROP INLET, GP 1	EA	78.000	6.000		
				2412.770	3.750		
					9.750	\$9,047.89	\$23,524.51
Category Amount:						\$185,102.20	\$1,103,493.54
Category Number: 0070 WATER							
0775	670-1060	WATER MAIN, 6 IN	LF	1,643.000	208.000		
				39.740	372.000		
					580.000	\$14,783.28	\$23,049.20
0780	670-1080	WATER MAIN, 8 IN	LF	4,036.000	1,865.000		
				53.900	545.000		
					2,410.000	\$29,375.50	\$129,899.00
0805	670-2060	GATE VALVE, 6 IN	EA	19.000	5.000		
				1387.170	2.000		
					7.000	\$2,774.34	\$9,710.19
0830	670-3066	TAPPING SLEEVE & VALVE ASSEMBLY, 6 IN X 6 II EA		.000	7.000		
				17481.000	.000		
					7.000	\$0.00	\$122,367.00
		UTILITY RELOCATION					
0841	670-4000	FIRE HYDRANT	EA	16.000	6.000		
				3264.060	3.000		
					9.000	\$9,792.18	\$29,376.54
Category Amount:						\$56,725.30	\$314,401.93
Project Total Amount:						\$241,827.50	\$2,376,991.93