

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2017

User: 01022235

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0017

Pay Period: 10/28/2017
to 11/28/2017

Contract Location:

SR 25 CONN (WEST BAY ST) BE @I-516/SR 421 TO BAY STR

Time Allowed: 1097 Days

Elapsed Calender Days: 677 Days

Percent Time: 61.71

District: 5

Area: 05

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 10/16/2015

Date Awarded: 11/16/2015

Date Contract Executed: 12/17/2015

Date Notice to Proceed: 01/22/2016

Date Work Began: 04/11/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/22/2019

MACON GA 31210-1155

Phone: (478)474-9092

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$16,211,186.81

Original Contract Amount \$14,858,648.18

Funds Available \$9,518,745.41

Percent Complete 40.39%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002923	\$16,211,186.80	\$14,858,648.17	\$9,518,745.40	41.28%	\$391,151.89

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2017

User: 01022235

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0017

Pay Period: 10/28/2017
to 11/28/2017

Project Number: 0002923 SR 25

Federal State Project Number: NHS00-0002-00(923)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,238,041.93	\$4,925,120.42	\$312,921.51
Non-Participating	\$1,309,510.77	\$1,231,280.39	\$78,230.38
Total Earnings	\$6,547,552.70	\$6,156,400.81	\$391,151.89
Stockpiled Materials	\$144,888.70	\$144,888.70	\$0.00
Gross Earnings	\$6,692,441.40	\$6,301,289.51	\$391,151.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,692,441.40	\$6,301,289.51	

Total Payable: **\$391,151.89**

Rpt-ID: RCPEsprj

Georgia

Date: 12/01/2017

User: 01022235

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0017

Pay Period: 10/28/2017
to 11/28/2017

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.649		
				500000.000	-.010		
		NHS000-0002-00(923)			.639	\$-5,000.00	\$319,500.00
0020	210-0100	GRADING COMPLETE -	LS	1.000	.650		
				2317125.040	.050		
		NHS000-0002-00(923)			.700	\$115,856.25	\$1,621,987.53
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,577.000	1,051.660		
				79.010	1,357.190		
					2,408.850	\$107,231.58	\$190,323.24
0051	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		14,751.000	4,769.898		
				68.940	1,019.240		
					5,789.138	\$70,266.41	\$399,103.17
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,087.000	2,858.292		
				75.940	397.470		
					3,255.762	\$30,183.87	\$247,242.57
0095	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	14,821.000	8,014.810		
				19.520	303.370		
					8,318.180	\$5,921.78	\$162,370.87
0105	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		5,259.000	300.000		
				4.140	1,176.000		
					1,476.000	\$4,868.64	\$6,110.64
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	236.000	47.002		
				227.910	4.000		
					51.002	\$911.64	\$11,623.87
0125	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,524.700	3,256.700		
				45.080	96.250		
					3,352.950	\$4,338.95	\$151,150.99

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2017

User: 01022235

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0017

Pay Period: 10/28/2017
to 11/28/2017

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0145	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	3,054.000 68.620	1,885.300 8.000 1,893.300	\$548.96	\$129,918.25
0149	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	700.000 98.080	111.000 135.000 246.000	\$13,240.80	\$24,127.68
0150	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	266.000 85.060	.000 16.170 16.170	\$1,375.42	\$1,375.42
0265	668-1100	CATCH BASIN, GP 1	EA	157.000 2635.500	79.750 2.250 82.000	\$5,929.88	\$216,111.00
Category Amount:						\$355,674.18	\$3,480,945.23
Category Number: 0070 WATER							
0775	670-1060	WATER MAIN, 6 IN	LF	1,643.000 39.740	697.000 700.000 1,397.000	\$27,818.00	\$55,516.78
0805	670-2060	GATE VALVE, 6 IN	EA	19.000 1387.170	10.000 1.000 11.000	\$1,387.17	\$15,258.87
0806	670-2080	GATE VALVE, 8 IN	EA	1.000 5800.160	1.000 1.000 2.000	\$5,800.16	\$11,600.32
0846	670-5010	WATER SERVICE LINE, 1 IN	LF	195.000 60.210	214.000 22.000 236.000	\$1,324.62	\$14,209.56
Category Amount:						\$36,329.95	\$96,585.53

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2017

User: 01022235

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0017

Pay Period: 10/28/2017
to 11/28/2017

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 TEMPORARY EROSION CONTROL							
1031	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 1106.180	16.000 1.000 17.000	\$1,106.18	\$18,805.06
Category Amount:						\$1,106.18	\$18,805.06
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-27,543.610 -4,512.920 -32,056.530	\$-4,512.92	(\$32,056.53)
		(IN #1)					
Category Amount:						\$-4,512.92	\$-32,056.53
Category Number: 0080 SEWER							
9066	668-5000	JUNCTION BOX	EA	.000 3406.000	.000 .750 .750	\$2,554.50	\$2,554.50
		9031 U Junction Box - Type 1					
Category Amount:						\$2,554.50	\$2,554.50
Project Total Amount:						\$391,151.89	\$6,547,552.70