

Rpt-ID: RCPESPRJ

Georgia

Date: 03/30/2018

User: 01022235

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0021

Pay Period: 03/01/2018
to 03/27/2018

Contract Location:

SR 25 CONN (WEST BAY ST) BE @I-516/SR 421 TO BAY STR

Time Allowed: 1097 Days

Elapsed Calender Days: 796 Days

Percent Time: 72.56

District: 5

Area: 05

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 10/16/2015

Date Awarded: 11/16/2015

Date Contract Executed: 12/17/2015

Date Notice to Proceed: 01/22/2016

MACON GA 31210-1155

Date Work Began: 04/11/2016

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/22/2019

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$16,239,011.13

Original Contract Amount \$14,858,648.18

Funds Available \$8,261,233.17

Percent Complete 48.24%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002923	\$16,239,011.13	\$14,858,648.17	\$8,261,233.17	49.13%	\$393,121.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/30/2018

User: 01022235

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0021

Pay Period: 03/01/2018
to 03/27/2018

Project Number: 0002923 SR 25

Federal State Project Number: NHS00-0002-00(923)

	Total to Date	Prev to Date	This Estimate
Participating	\$6,266,311.24	\$5,951,813.88	\$314,497.36
Non-Participating	\$1,566,578.02	\$1,487,953.71	\$78,624.31
Total Earnings	\$7,832,889.26	\$7,439,767.59	\$393,121.67
Stockpiled Materials	\$144,888.70	\$144,888.70	\$0.00
Gross Earnings	\$7,977,777.96	\$7,584,656.29	\$393,121.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,977,777.96	\$7,584,656.29	

Total Payable: \$393,121.67

Rpt-ID: RCPESPRJ

Georgia

Date: 03/30/2018

User: 01022235

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0021

Pay Period: 03/01/2018
to 03/27/2018

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.703		
				500000.000	.014		
					.717	\$7,000.00	\$358,500.00
		NHS000-0002-00(923)					
0015	207-0203	FOUND BKFILL MATL, TP II	CY	1,830.000	92.939		
				55.350	32.199		
					125.138	\$1,782.21	\$6,926.39
0020	210-0100	GRADING COMPLETE -	LS	1.000	.700		
				2317125.040	.050		
					.750	\$115,856.25	\$1,737,843.78
		NHS000-0002-00(923)					
0027	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	4,775.000	5,424.380		
				12.210	178.502		
					5,602.882	\$2,179.51	\$68,411.19
0029	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	44,697.000	18,826.062		
				20.860	2,307.250		
					21,133.312	\$48,129.24	\$440,840.89
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,577.000	2,473.660		
				79.010	392.910		
					2,866.570	\$31,043.82	\$226,487.70
0052	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		128.000	.000		
				176.270	.000		
					.000	\$0.00	\$0.00
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,087.000	3,335.722		
				75.940	434.530		
					3,770.252	\$32,998.21	\$286,312.94
0055	413-0750	TACK COAT	GL	6,339.000	3,695.000		
				2.280	477.000		
					4,172.000	\$1,087.56	\$9,512.16

Rpt-ID: RCPEsprj

Georgia

Date: 03/30/2018

User: 01022235

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0021

Pay Period: 03/01/2018
to 03/27/2018

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0100	441-6718	CONC CURB & GUTTER, 6 IN X 24 IN, TP 7	LF	11,092.000 16.610	.000 801.580 801.580	\$13,314.24	\$13,314.24
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	236.000 227.910	195.176 34.042 229.218	\$7,758.51	\$52,241.07
0125	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,524.700 45.080	4,497.950 118.750 4,616.700	\$5,353.25	\$208,120.84
0145	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	3,054.000 68.620	2,536.700 358.830 2,895.530	\$24,622.91	\$198,691.27
0149	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	700.000 98.080	246.000 437.340 683.340	\$42,894.31	\$67,021.99
0175	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	1,800.000 22.260	.000 .000 .000	\$0.00	\$0.00
0250	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	5,619.000 2.780	4,987.000 172.000 5,159.000	\$478.16	\$14,342.02
0265	668-1100	CATCH BASIN, GP 1	EA	157.000 2635.500	110.000 8.000 118.000	\$21,084.00	\$310,989.00
0285	668-2100	DROP INLET, GP 1	EA	78.000 2412.770	38.500 4.250 42.750	\$10,254.27	\$103,145.92

Estimate Summary By Project

Pay Period: 03/01/2018
to 03/27/2018

Project Number 0002923

		Item Description 1			Prev Qty			
		Item Description 2		Auth Qty	Qty This Period		Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date		This Period	Cumulative Amount
		Supplemental Description 2						
Category Number:		0010 ROADWAY						
0300	668-4300	STORM SEWER MANHOLE, TP 1	EA	21.000	8.000			
				2292.010	.750			
					8.750		\$1,719.01	\$20,055.09
Category Amount:							\$367,555.46	\$4,122,756.49
Category Number:		0090 PERMANENT EROSION CONTROL						
0931	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	26.000	.000			
				80.270	103.889			
					103.889		\$8,339.17	\$8,339.17
Category Number:		0090 PERMANENT EROSION CONTROL						
0936	603-7000	PLASTIC FILTER FABRIC	SY	26.000	.000			
				3.520	103.889			
					103.889		\$365.69	\$365.69
Category Amount:							\$8,704.86	\$8,704.86
Category Number:		0100 TEMPORARY EROSION CONTROL						
1031	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	19.000			
				1106.180	2.000			
					21.000		\$2,212.36	\$23,229.78
Category Number:		0100 TEMPORARY EROSION CONTROL						
1036	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	12,554.000	4,898.028			
				3.340	1,005.000			
					5,903.028		\$3,356.70	\$19,716.11
Category Number:		0100 TEMPORARY EROSION CONTROL						
1041	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	1,474.000	993.000			
				4.450	165.000			
					1,158.000		\$734.25	\$5,153.10
Category Amount:							\$6,303.31	\$48,098.99
Category Number:		0010 ROADWAY						
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-32,670.220			
				1.000	-363.530			
					-33,033.750		\$-363.53	(\$33,033.75)
		(IN #1)						

Rpt-ID: RCPESPRJ

Georgia

Date: 03/30/2018

User: 01022235

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0021

Pay Period: 03/01/2018
to 03/27/2018

Project Number 0002923

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
9003	004-0029	EXTRA WORK -	SY	.000	.000		
				26.250	235.009		
					235.009	\$6,168.99	\$6,168.99
		Finegrade and Place Stone (8")					
9004	004-0037	EXTRA WORK -	TN	.000	.000		
				244.600	19.430		
					19.430	\$4,752.58	\$4,752.58
		Repave Parking Lot (1.5" 12.5mm)					
Category Amount:						\$10,558.04	\$-22,112.18
Project Total Amount:						\$393,121.67	\$7,832,889.26