

Rpt-ID: RCPESPRJ

Georgia

Date: 12/30/2019

User: 01039867

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0042

Pay Period: 12/01/2019
to 12/30/2019

Contract Location:

SR 25 CONN (WEST BAY ST) BE @I-516/SR 421 TO BAY STR

Time Allowed: 1277 Days

Elapsed Calender Days: 1439 Days

Percent Time: 112.69

District: 5

Area: 05

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 10/16/2015

Date Awarded: 11/16/2015

Date Contract Executed: 12/17/2015

Date Notice to Proceed: 01/22/2016

MACON GA 31210-1155

Date Work Began: 04/11/2016

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/21/2019

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$16,236,664.35

Original Contract Amount \$14,858,648.18

Funds Available \$1,813,549.23

Percent Complete 90.02%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002923	\$16,236,664.34	\$14,858,648.17	\$1,813,549.22	88.83%	\$252,543.55

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/30/2019

User: 01039867

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0042

Pay Period: 12/01/2019
to 12/30/2019

Project Number: 0002923 SR 25

Federal State Project Number: NHS00-0002-00(923)

	Total to Date	Prev to Date	This Estimate
Participating	\$11,692,845.39	\$11,462,226.57	\$230,618.82
Non-Participating	\$2,923,211.73	\$2,865,557.00	\$57,654.73
Total Earnings	\$14,616,057.12	\$14,327,783.57	\$288,273.55
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$14,616,057.12	\$14,327,783.57	\$288,273.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$192,942.00)	(\$157,212.00)	(\$35,730.00)
Total:	\$14,423,115.12	\$14,170,571.57	
		Total Payable:	\$252,543.55

Rpt-ID: RCPEsprj

Georgia

Date: 12/30/2019

User: 01039867

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0042

Pay Period: 12/01/2019
to 12/30/2019

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0021	210-0100	GRADING COMPLETE -	LS	.000	.960		
				2810407.040	.020		
					.980	\$56,208.14	\$2,754,198.90
		MODIFY LS TO INCLUDE BUT NOT LIMITED TO EXTRA WORK REPLACEMENT OF CULVERTS THROUGHOUT PROJECT.					
0028	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	1,540.000	444.375		
				17.580	1,408.114		
					1,852.489	\$24,754.64	\$32,566.76
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,087.000	5,905.972		
				75.940	134.620		
					6,040.592	\$10,223.04	\$458,722.56
0054	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		5,165.000	6,852.510		
				86.910	253.850		
					7,106.360	\$22,062.10	\$617,613.75
0065	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,759.000	2,221.303		
				57.120	446.562		
					2,667.865	\$25,507.62	\$152,388.45
0070	441-0104	CONC SIDEWALK, 4 IN	SY	10,043.000	8,594.855		
				35.580	934.451		
					9,529.306	\$33,247.77	\$339,052.71
0080	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	771.000	703.687		
				57.120	118.691		
					822.378	\$6,779.63	\$46,974.23
0085	441-4030	CONC VALLEY GUTTER, 8 IN	SY	2,645.000	1,949.838		
				57.120	829.878		
					2,779.716	\$47,402.63	\$158,777.38
0090	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	3,047.000	1,704.280		
				18.070	441.500		
					2,145.780	\$7,977.91	\$38,774.24

Rpt-ID: RCPESPRJ

Georgia

Date: 12/30/2019

User: 01039867

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0042

Pay Period: 12/01/2019
to 12/30/2019

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0095	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	14,821.000 19.520	15,254.300 531.170 15,785.470	\$10,368.44	\$308,132.37
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	236.000 227.910	432.981 1.500 434.481	\$341.87	\$99,022.56
0125	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,524.700 45.080	6,252.030 8.000 6,260.030	\$360.64	\$282,202.15
0190	611-3030	RECONSTR STORM SEW MANHOLE, TYPE 1	EA	4.000 1274.140	3.000 1.000 4.000	\$1,274.14	\$5,096.56
0200	611-8050	ADJUST MANHOLE TO GRADE	EA	27.000 900.140	2.000 8.000 10.000	\$7,201.12	\$9,001.40
0265	668-1100	CATCH BASIN, GP 1	EA	157.000 2635.500	150.000 1.000 151.000	\$2,635.50	\$397,960.50
Category Amount:						\$256,345.19	\$5,700,484.52
Category Number: 0020 SIGNING & MARKING							
0355	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP 1	EA	42.000 94.500	.000 9.000 9.000	\$850.50	\$850.50
0380	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		917.000 6.670	.000 195.000 195.000	\$1,300.65	\$1,300.65
Category Amount:						\$2,151.15	\$2,151.15

Rpt-ID: RCPEsprj

Georgia

Date: 12/30/2019

User: 01039867

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0042

Pay Period: 12/01/2019
to 12/30/2019

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 LANDSCAPING							
0695	702-0140	CERCIS CANADENSIS -	EA	17.000 216.790	.000 17.000 17.000		
		RED BUD, 1 IN CAL				\$3,685.43	\$3,685.43
0700	702-0470	ILEX VOMITORIA NANA -	EA	25.000 200.110	.000 25.000 25.000		
		YAUPON HOLLY, 1 IN CAL				\$5,002.75	\$5,002.75
0705	702-0472	ILEX X ATTENUATA -	EA	20.000 194.550	.000 20.000 20.000		
		SAVANNAH HOLLY, 1 IN CAL				\$3,891.00	\$3,891.00
0710	702-0640	MAGNOLIA VIRGINIANA -	EA	28.000 166.760	.000 28.000 28.000		
		SWEET BAY MAGNOLIA, 1 IN CAL				\$4,669.28	\$4,669.28
0715	702-0910	QUERCUS VIRGINIANA -	EA	8.000 500.280	.000 8.000 8.000		
		LIVE OAK, 3 IN CAL				\$4,002.24	\$4,002.24
0720	702-7450	BARE ROOT SEEDLINGS AND PLANTINGS	EA	48.000 22.230	.000 48.000 48.000		
						\$1,067.04	\$1,067.04
0730	702-9025	LANDSCAPE MULCH	SY	6,000.000 3.340	.000 430.000 430.000		
						\$1,436.20	\$1,436.20
0735	708-1000	PLANT TOPSOIL	CY	200.000 33.350	.000 60.000 60.000		
						\$2,001.00	\$2,001.00

Category Amount:

\$25,754.94

\$25,754.94

Rpt-ID: RCPESPRJ

Georgia

Date: 12/30/2019

User: 01039867

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0042

Pay Period: 12/01/2019
to 12/30/2019

Project Number 0002923

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0090 PERMANENT EROSION CONTROL							
0951	700-8000	FERTILIZER MIXED GRADE	TN	5.000	7.060		
				667.040	1.390		
					8.450	\$927.19	\$5,636.49
Category Amount:						\$927.19	\$5,636.49
Category Number: 0100 TEMPORARY EROSION CONTROL							
0966	163-0232	TEMPORARY GRASSING	AC	20.000	13.264		
				2223.480	1.392		
					14.656	\$3,095.08	\$32,587.32
Category Amount:						\$3,095.08	\$32,587.32
Project Total Amount:						\$288,273.55	\$14,616,057.12