

Rpt-ID: RCPESPRJ

Georgia

Date: 02/18/2021

User: 01036673

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0045

Pay Period: 02/28/2020
to 02/17/2021

Contract Location:

SR 25 CONN (WEST BAY ST) BE @I-516/SR 421 TO BAY STR

Time Allowed:

1389 Days

Elapsed Calender Days:

1455 Days

Percent Time:

104.75

District: 5

Area: 05

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let:

10/16/2015

Date Awarded:

11/16/2015

Date Contract Executed:

12/17/2015

Date Notice to Proceed:

01/22/2016

Date Work Began:

04/11/2016

Date Time Stopped:

01/15/2020

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/10/2019

DUNCAN

SC 29334

Phone: (864)416-0200

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$16,236,664.35

Original Contract Amount \$14,858,648.18

Funds Available \$1,265,346.78

Percent Complete 92.69%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002923	\$16,236,664.34	\$14,858,648.17	\$1,265,346.77	92.21%	\$83,000.25

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/18/2021

User: 01036673

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0045

Pay Period: 02/28/2020
to 02/17/2021

Project Number: 0002923 SR 25

Federal State Project Number: NHS00-0002-00(923)

	Total to Date	Prev to Date	This Estimate
Participating	\$12,039,938.55	\$12,025,942.35	\$13,996.20
Non-Participating	\$3,009,985.01	\$3,006,485.97	\$3,499.04
Total Earnings	\$15,049,923.56	\$15,032,428.32	\$17,495.24
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$15,049,923.56	\$15,032,428.32	\$17,495.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$78,605.99)	(\$144,111.00)	\$65,505.01
Total:	\$14,971,317.57	\$14,888,317.32	
Total Payable:			\$83,000.25

Rpt-ID: RCPESPRJ

Georgia

Date: 02/18/2021

User: 01036673

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0045

Pay Period: 02/28/2020
to 02/17/2021

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 92775.490	.650 .350 1.000	\$32,471.42	\$92,775.49
0021	210-0100	GRADING COMPLETE -	LS	.000 2810407.040	.995 .005 1.000	\$14,052.04	\$2,810,407.04
MODIFY LS TO INCLUDE BUT NOT LIMITED TO EXTRA WORK REPLACEMENT OF CULVERTS THROUGHOUT PROJECT.							
0054	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		5,165.000 86.910	6,892.310 -686.690 6,205.620	\$-59,680.23	\$539,330.43
Category Amount:						\$-13,156.77	\$3,442,512.96
Category Number: 0030 SIGNALIZATION							
0475	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 115124.170	.950 .050 1.000	\$5,756.21	\$115,124.17
0480	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 2	LS	1.000 114334.100	.950 .050 1.000	\$5,716.71	\$114,334.10
0485	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 3	LS	1.000 39503.390	.950 .050 1.000	\$1,975.17	\$39,503.39
0490	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 4	LS	1.000 39503.390	.950 .050 1.000	\$1,975.17	\$39,503.39
0495	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 5	LS	1.000 133182.860	.950 .050 1.000	\$6,659.14	\$133,182.86

Rpt-ID: RCPESPRJ

Georgia

Date: 02/18/2021

User: 01036673

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0045

Pay Period: 02/28/2020
to 02/17/2021

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNALIZATION							
0500	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.950		
				43453.730	.050		
		6			1.000	\$2,172.69	\$43,453.73
0505	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.950		
				141083.540	.050		
		7			1.000	\$7,054.18	\$141,083.54
Category Amount:						\$31,309.27	\$626,185.18
Category Number: 0090 PERMANENT EROSION CONTROL							
0941	700-6910	PERMANENT GRASSING	AC	10.000	8.050		
				2779.350	2.055		
					10.105	\$5,711.56	\$28,085.33
0951	700-8000	FERTILIZER MIXED GRADE	TN	5.000	8.851		
				667.040	1.230		
					10.081	\$820.46	\$6,724.43
Category Amount:						\$6,532.02	\$34,809.76
Category Number: 0100 TEMPORARY EROSION CONTROL							
1036	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	12,554.000	8,614.153		
				3.340	89.939		
					8,704.092	\$300.40	\$29,071.67
1041	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	1,474.000	1,544.753		
				4.450	96.547		
					1,641.300	\$429.63	\$7,303.79
Category Amount:						\$730.03	\$36,375.46
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	39,856.780		
				1.000	-954.160		
					38,902.620	\$-954.16	\$38,902.62
		(IN #1)					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/18/2021

User: 01036673

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0045

Pay Period: 02/28/2020
to 02/17/2021

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9100	002-0005	PENALTY -	*	.000	.000		
				12000.000	-1.000		
					-1.000	\$-12,000.00	(\$12,000.00)
		Penalty for Smoothness Ride Failure					
		Add Pay Item to assess penalty					
9105	002-0210	CREDIT ITEM -	EA	.000	.000		
				5034.850	1.000		
					1.000	\$5,034.85	\$5,034.85
		Credit for Correction of Error in Layout Penalty					
		Add pay item					
Category Amount:						\$-7,919.31	\$31,937.47
Project Total Amount:						\$17,495.24	\$15,049,923.56