

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2017

User: bcooper

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0013

Pay Period: 05/01/2017
to 05/31/2017

Contract Location:

WINDSOR SPRINGS RD (CR 65) BEGINNING SOUTH OF SR

Time Allowed:

1649 Days

Elapsed Calender Days:

492 Days

Percent Time:

29.84

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

09/18/2015

Date Awarded:

12/18/2015

Date Contract Executed:

01/20/2016

Date Notice to Proceed:

01/26/2016

SNELLVILLE

GA 30078-0306

Date Work Began:

01/27/2016

Phone: (770)985-0600

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

07/31/2020

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$21,247,040.29

Original Contract Amount \$20,734,133.15

Funds Available \$16,527,120.52

Percent Complete 22.21%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
245320-	\$18,249,245.27	\$17,728,506.26	\$13,773,138.90	24.53%	\$321,578.41
245325-	\$2,997,795.02	\$3,005,626.89	\$2,753,981.62	8.13%	\$81,912.46

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2017

User: bcooper

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0013

Pay Period: 05/01/2017
to 05/31/2017

Project Number: 245320- WINDSOR SPRINGS RD (CR 65) - BRIDGE WIDENI

Federal State Project Number: STP00-1105-00(004)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,357,079.94	\$3,115,896.11	\$241,183.83
Non-Participating	\$1,119,026.43	\$1,038,631.85	\$80,394.58
Total Earnings	\$4,476,106.37	\$4,154,527.96	\$321,578.41
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,476,106.37	\$4,154,527.96	\$321,578.41
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,476,106.37	\$4,154,527.96	
Total Payable:			\$321,578.41

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2017

User: bcooper

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0013

Pay Period: 05/01/2017
to 05/31/2017

Project Number: 245325- WINDSOR SPRINGS RD (CR 65) - BRIDGE WIDENI

Federal State Project Number: BHSLB-1105-00(005)

	Total to Date	Prev to Date	This Estimate
Participating	\$195,050.73	\$129,520.76	\$65,529.97
Non-Participating	\$48,762.67	\$32,380.18	\$16,382.49
Total Earnings	\$243,813.40	\$161,900.94	\$81,912.46
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$243,813.40	\$161,900.94	\$81,912.46
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$243,813.40	\$161,900.94	

Total Payable: **\$81,912.46**

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2017

User: bcooper

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0013

Pay Period: 05/01/2017
to 05/31/2017

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.467		
				242600.000	.011		
		STP00-1105-00(004)			.478	\$2,668.60	\$115,962.80
0020	207-0203	FOUND BKFILL MATL, TP II	CY	1,178.000	621.746		
				61.750	4.148		
					625.894	\$256.14	\$38,648.95
0025	208-0100	IN PLACE EMBANKMENT	CY	83,500.000	27,635.185		
				17.250	5,760.000		
					33,395.185	\$99,360.00	\$576,066.94
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	71,300.000	1,360.480		
				24.750	773.000		
					2,133.480	\$19,131.75	\$52,803.63
0035	318-3000	AGGR SURF CRS	TN	2,000.000	1,176.250		
				24.750	154.630		
					1,330.880	\$3,827.09	\$32,939.28
0051	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	176.420		
				66.500	141.480		
		TEMPORARY ASPHALT 12.5 MM SP			317.900	\$9,408.42	\$21,140.35
0056	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	197.040		
				63.500	299.000		
		TEMPORARY ASPHALT 19 MM SP			496.040	\$18,986.50	\$31,498.54
0065	413-1000	BITUM TACK COAT	GL	13,200.000	134.000		
				2.450	143.000		
					277.000	\$350.35	\$678.65
0145	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	51.000	.000		
				935.000	6.950		
					6.950	\$6,498.25	\$6,498.25

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2017

User: bcooper

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0013

Pay Period: 05/01/2017
to 05/31/2017

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	14,850.000 34.250	32.000 88.733 120.733	\$3,039.11	\$4,135.11
0170	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,000.000 53.500	492.983 100.400 593.383	\$5,371.40	\$31,745.99
0175	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	230.000 53.500	.000 204.933 204.933	\$10,963.92	\$10,963.92
0205	550-1601	STORM DRAIN PIPE, 60 IN, H 10-15	LF	200.000 165.000	.000 80.225 80.225	\$13,237.13	\$13,237.13
0295	668-1100	CATCH BASIN, GP 1	EA	126.000 2510.000	.500 1.500 2.000	\$3,765.00	\$5,020.00
0320	668-4300	STORM SEWER MANHOLE, TP 1	EA	12.000 1770.000	.000 .500 .500	\$885.00	\$885.00
0330	668-4400	STORM SEWER MANHOLE, TP 2	EA	3.000 2500.000	.000 .500 .500	\$1,250.00	\$1,250.00
0420	163-0232	TEMPORARY GRASSING	AC	14.000 535.000	10.600 1.331 11.931	\$712.09	\$6,383.09
0425	163-0240	MULCH	TN	800.000 193.000	108.968 27.968 136.936	\$5,397.82	\$26,428.65

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2017

User: bcooper

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0013

Pay Period: 05/01/2017
to 05/31/2017

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0435	163-0502	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		5.000 625.000	11.250 1.500 12.750	\$937.50	\$7,968.75
0450	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		500.000 6.050	42.750 7.125 49.875	\$43.11	\$301.74
0460	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		207.000 138.000	2.250 3.000 5.250	\$414.00	\$724.50
0465	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		33,220.000 1.700	142.000 28.000 170.000	\$47.60	\$289.00
0470	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,880.000 17.250	69.000 28.000 97.000	\$483.00	\$1,673.25
0500	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		207.000 156.000	.000 1.000 1.000	\$156.00	\$156.00
0510	167-1500	WATER QUALITY INSPECTIONS MO		54.000 582.000	11.000 1.000 12.000	\$582.00	\$6,984.00
0515	171-0030	TEMPORARY SILT FENCE, TYPE C LF		66,440.000 4.400	20,901.300 26.625 20,927.925	\$117.15	\$92,082.87
0758	670-1080	WATER MAIN, 8 IN LF		4,685.000 63.750	2,915.000 760.000 3,675.000	\$48,450.00	\$234,281.25
		DIP					

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2017

User: bcooper

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0013

Pay Period: 05/01/2017
to 05/31/2017

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0759	670-1120	WATER MAIN, 12 IN	LF	4,295.000 68.000	.000 827.000 827.000	\$56,236.00	\$56,236.00
		DIP					
0779	670-2120	GATE VALVE, 12 IN	EA	5.000 2160.000	.000 1.000 1.000	\$2,160.00	\$2,160.00
0874	670-4000	FIRE HYDRANT	EA	13.000 4110.000	6.000 2.000 8.000	\$8,220.00	\$32,880.00
1033	700-8000	FERTILIZER MIXED GRADE	TN	19.000 642.000	2.150 .250 2.400	\$160.50	\$1,540.80
1188	158-1000	TRAINING HOURS	HR	4,000.000 0.800	88.500 28.500 117.000	\$22.80	\$93.60
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	.000 -1,559.820 -1,559.820	\$-1,559.82	(\$1,559.82)
		(IN# 1)					
Category Amount:						\$321,578.41	\$1,412,098.22
Project Total Amount:						\$321,578.41	\$4,476,106.37

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2017

User: bcooper

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0013

Pay Period: 05/01/2017
to 05/31/2017

Project Number 245325-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 BRIDGE NO. 1 - OVER NORFOLK RAILROAD							
0025	500-3002	CLASS AA CONCRETE	CY	400.000	73.500		
				754.000	43.028		
					116.528	\$32,443.11	\$87,862.11
0040	511-1000	BAR REINF STEEL	LB	93,899.000	16,901.820		
				0.860	9,389.900		
					26,291.720	\$8,075.31	\$22,610.88
0050	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	3,195.000	571.080		
				57.250	723.040		
					1,294.120	\$41,394.04	\$74,088.37
Category Amount:						\$81,912.46	\$184,561.36
Project Total Amount:						\$81,912.46	\$243,813.40