

Rpt-ID: RCPESPRJ

Georgia

Date: 05/11/2018

User: johdicke

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0024

Pay Period: 04/01/2018
to 04/30/2018

Contract Location:

WINDSOR SPRINGS RD (CR 65) BEGINNING SOUTH OF SR

Time Allowed: 1649 Days

Elapsed Calender Days: 826 Days

Percent Time: 50.09

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 09/18/2015

Date Awarded: 12/18/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/26/2016

SNELLVILLE GA 30078-0306

Date Work Began: 02/18/2016

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/31/2020

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$21,271,793.34

Original Contract Amount \$20,734,133.15

Funds Available \$10,116,516.45

Percent Complete 50.60%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
245320-	\$18,273,998.32	\$17,728,506.26	\$9,091,753.21	50.25%	\$204,462.05
245325-	\$2,997,795.02	\$3,005,626.89	\$1,024,763.24	65.82%	\$516,376.30

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/11/2018

User: johdicke

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0024

Pay Period: 04/01/2018
to 04/30/2018

Project Number: 245320- WINDSOR SPRINGS RD (CR 65) - BRIDGE WIDENI

Federal State Project Number: STP00-1105-00(004)

	Total to Date	Prev to Date	This Estimate
Participating	\$6,703,401.40	\$6,546,302.41	\$157,098.99
Non-Participating	\$2,234,466.47	\$2,182,100.17	\$52,366.30
Total Earnings	\$8,937,867.87	\$8,728,402.58	\$209,465.29
Stockpiled Materials	\$244,377.24	\$249,380.48	(\$5,003.24)
Gross Earnings	\$9,182,245.11	\$8,977,783.06	\$204,462.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,182,245.11	\$8,977,783.06	

Total Payable: **\$204,462.05**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/11/2018

User: johdicke

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0024

Pay Period: 04/01/2018
to 04/30/2018

Project Number: 245325- WINDSOR SPRINGS RD (CR 65) - BRIDGE WIDENI

Federal State Project Number: BHSLB-1105-00(005)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,459,927.40	\$1,046,826.36	\$413,101.04
Non-Participating	\$364,981.85	\$261,706.59	\$103,275.26
Total Earnings	\$1,824,909.25	\$1,308,532.95	\$516,376.30
Stockpiled Materials	\$148,122.53	\$148,122.53	\$0.00
Gross Earnings	\$1,973,031.78	\$1,456,655.48	\$516,376.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,973,031.78	\$1,456,655.48	

Total Payable: **\$516,376.30**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/11/2018

User: johdicke

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0024

Pay Period: 04/01/2018
to 04/30/2018

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.667		
				242600.000	.074		
		STP00-1105-00(004)			.741	\$17,952.40	\$179,766.60
0020	207-0203	FOUND BKFILL MATL, TP II	CY	1,178.000	1,255.608		
				61.750	49.444		
					1,305.052	\$3,053.17	\$80,586.96
0025	208-0100	IN PLACE EMBANKMENT	CY	83,500.000	78,545.051		
				17.250	1,799.000		
					80,344.051	\$31,032.75	\$1,385,934.88
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	71,300.000	33,258.330		
				24.750	17.180		
					33,275.510	\$425.21	\$823,568.87
0035	318-3000	AGGR SURF CRS	TN	2,000.000	4,805.150		
				24.750	39.680		
					4,844.830	\$982.08	\$119,909.54
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		15,800.000	1,757.140		
				60.750	35.390		
					1,792.530	\$2,149.94	\$108,896.20
0051	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	616.350		
				66.500	71.150		
		TEMPORARY ASPHALT 12.5 MM SP			687.500	\$4,731.48	\$45,718.75
0056	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	1,302.100		
				63.500	160.840		
		TEMPORARY ASPHALT 19 MM SP			1,462.940	\$10,213.34	\$92,896.69
0065	413-1000	BITUM TACK COAT	GL	13,200.000	1,753.000		
				2.450	89.000		
					1,842.000	\$218.05	\$4,512.90

Rpt-ID: RCPEsprj

Georgia

Date: 05/11/2018

User: johdicke

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0024

Pay Period: 04/01/2018
to 04/30/2018

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	14,850.000 34.250	6,829.533 672.125 7,501.658	\$23,020.28	\$256,931.79
0180	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	1,050.000 73.250	951.482 72.000 1,023.482	\$5,274.00	\$74,970.06
0244	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	11.000 621.000	5.000 2.000 7.000	\$1,242.00	\$4,347.00
0255	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	5.000 1320.000	1.000 2.000 3.000	\$2,640.00	\$3,960.00
0295	668-1100	CATCH BASIN, GP 1	EA	126.000 2510.000	57.750 1.500 59.250	\$3,765.00	\$148,717.50
0310	668-2100	DROP INLET, GP 1	EA	72.000 1400.000	13.500 1.500 15.000	\$2,100.00	\$21,000.00
0340	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	197.000 631.000	50.000 79.000 129.000	\$49,849.00	\$81,399.00
0350	511-1000	BAR REINF STEEL	LB	27,234.000 0.790	6,912.183 10,921.249 17,833.432	\$8,627.79	\$14,088.41
0445	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	188.000 352.000	35.250 11.250 46.500	\$3,960.00	\$16,368.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/11/2018

User: johdicke

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0024

Pay Period: 04/01/2018
to 04/30/2018

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0465	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		33,220.000	1,781.000		
				1.700	116.000		
					1,897.000	\$197.20	\$3,224.90
0470	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,880.000	639.000		
				17.250	363.000		
					1,002.000	\$6,261.75	\$17,284.50
0480	165-0086	MAINTENANCE OF SILT CONTROL GATE, TP 2 EA		5.000	5.000		
				85.750	3.000		
					8.000	\$257.25	\$686.00
0510	167-1500	WATER QUALITY INSPECTIONS	MO	54.000	22.000		
				582.000	1.000		
					23.000	\$582.00	\$13,386.00
0968	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	14,930.000	1,970.000		
				6.800	1,752.000		
					3,722.000	\$11,913.60	\$25,309.60
1023	700-6910	PERMANENT GRASSING	AC	27.000	1.021		
				1070.000	.370		
					1.391	\$395.90	\$1,488.37
1028	700-7000	AGRICULTURAL LIME	TN	122.000	1.662		
				214.000	.450		
					2.112	\$96.30	\$451.97
1033	700-8000	FERTILIZER MIXED GRADE	TN	19.000	4.114		
				642.000	.225		
					4.339	\$144.45	\$2,785.64
1093	716-2000	EROSION CONTROL MATS, SLOPES	SY	8,200.000	4,114.114		
				1.000	1,450.722		
					5,564.836	\$1,450.72	\$5,564.84

Rpt-ID: RCPESPRJ

Georgia

Date: 05/11/2018

User: johdicke

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0024

Pay Period: 04/01/2018
to 04/30/2018

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1208	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	3,700.000	1,232.207		
				1.350	340.022		
					1,572.229	\$459.03	\$2,122.51
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-17,448.450		
				1.000	-298.600		
					-17,747.050	\$-298.60	(\$17,747.05)
		(IN# 1)					
9050	681-4323	LIGHTING STD, 32 FT MH, 12 FT ARM	EA	.000	.000		
				4192.300	4.000		
					4.000	\$16,769.20	\$16,769.20
		CO #5 SA#4					
		Add the items: 681-4323 LIGHTING STD, 32 FT MH, 12 FT ARM					
Category Amount:						\$209,465.29	\$3,534,899.63
Project Total Amount:						\$209,465.29	\$8,937,867.87

Rpt-ID: RCPEsprj

Georgia

Date: 05/11/2018

User: johdicke

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0024

Pay Period: 04/01/2018
to 04/30/2018

Project Number 245325-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 BRIDGE NO. 1 - OVER NORFOLK RAILROAD							
0005	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	484.000 19.250	503.060 123.923 626.983	\$2,385.52	\$12,069.42
0025	500-3002	CLASS AA CONCRETE	CY	400.000 754.000	180.200 129.400 309.600	\$97,567.60	\$233,438.40
0040	511-1000	BAR REINF STEEL	LB	93,899.000 0.860	37,759.418 28,063.582 65,823.000	\$24,134.68	\$56,607.78
0050	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	3,195.000 57.250	2,649.893 428.620 3,078.513	\$24,538.50	\$176,244.87
0060	540-1101	REMOVAL OF EXISTING BR, STA NO - STA 146+00	LS	1.000 735500.000	.250 .500 .750	\$367,750.00	\$551,625.00
Category Amount:						\$516,376.30	\$1,029,985.47
Project Total Amount:						\$516,376.30	\$1,824,909.25