

Rpt-ID: RCPESPRJ

Georgia

Date: 08/10/2018

User: johdicke

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0027

Pay Period: 07/01/2018
to 07/31/2018

Contract Location:

WINDSOR SPRINGS RD (CR 65) BEGINNING SOUTH OF SR

Time Allowed:

1691 Days

Elapsed Calender Days:

918 Days

Percent Time:

54.29

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

09/18/2015

Date Awarded:

12/18/2015

Date Contract Executed:

01/20/2016

Date Notice to Proceed:

01/26/2016

Date Work Began:

02/18/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/11/2020

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$21,312,372.30

Original Contract Amount \$20,734,133.15

Funds Available \$8,223,445.34

Percent Complete 60.37%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
245320-	\$18,314,577.28	\$17,728,506.26	\$7,584,798.95	58.59%	\$765,144.35
245325-	\$2,997,795.02	\$3,005,626.89	\$638,646.39	78.70%	\$85,950.38

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/10/2018

User: johdicke

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0027

Pay Period: 07/01/2018
to 07/31/2018

Project Number: 245320- WINDSOR SPRINGS RD (CR 65) - BRIDGE WIDENI

Federal State Project Number: STP00-1105-00(004)

	Total to Date	Prev to Date	This Estimate
Participating	\$7,879,999.23	\$7,306,140.93	\$573,858.30
Non-Participating	\$2,626,665.63	\$2,435,379.58	\$191,286.05
Total Earnings	\$10,506,664.86	\$9,741,520.51	\$765,144.35
Stockpiled Materials	\$223,113.47	\$223,113.47	\$0.00
Gross Earnings	\$10,729,778.33	\$9,964,633.98	\$765,144.35
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,729,778.33	\$9,964,633.98	

Total Payable: **\$765,144.35**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/10/2018

User: johdicke

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0027

Pay Period: 07/01/2018
to 07/31/2018

Project Number: 245325- WINDSOR SPRINGS RD (CR 65) - BRIDGE WIDENI

Federal State Project Number: BHSLB-1105-00(005)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,887,318.91	\$1,799,776.27	\$87,542.64
Non-Participating	\$471,829.72	\$449,944.06	\$21,885.66
Total Earnings	\$2,359,148.63	\$2,249,720.33	\$109,428.30
Stockpiled Materials	\$0.00	\$23,477.92	(\$23,477.92)
Gross Earnings	\$2,359,148.63	\$2,273,198.25	\$85,950.38
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,359,148.63	\$2,273,198.25	

Total Payable: **\$85,950.38**

Rpt-ID: RCPEsprj

Georgia

Date: 08/10/2018

User: johdicke

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0027

Pay Period: 07/01/2018
to 07/31/2018

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.766		
				242600.000	.028		
					.794	\$6,792.80	\$192,624.40
		STP00-1105-00(004)					
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	71,300.000	41,098.120		
				24.750	6,129.120		
					47,227.240	\$151,695.72	\$1,168,874.19
0035	318-3000	AGGR SURF CRS	TN	2,000.000	5,640.440		
				24.750	170.140		
					5,810.580	\$4,210.97	\$143,811.86
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		15,800.000	1,792.530		
				60.750	2,760.030		
					4,552.560	\$167,671.82	\$276,568.02
0050	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		9,900.000	.000		
				67.250	511.920		
					511.920	\$34,426.62	\$34,426.62
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		11,900.000	1,749.790		
				64.250	2,322.480		
					4,072.270	\$149,219.34	\$261,643.35
0065	413-1000	BITUM TACK COAT	GL	13,200.000	1,842.000		
				2.450	1,362.000		
					3,204.000	\$3,336.90	\$7,849.80
0080	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	3,500.000	1,135.751		
				40.500	1,120.159		
					2,255.910	\$45,366.44	\$91,364.36
0084	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	300.000	.000		
				52.750	101.333		
					101.333	\$5,345.32	\$5,345.32

Rpt-ID: RCPEsprj

Georgia

Date: 08/10/2018

User: johdicke

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0027

Pay Period: 07/01/2018
to 07/31/2018

Project Number 245320-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0089	441-0108	CONC SIDEWALK, 8 IN	SY	600.000	126.123		
				66.250	36.056		
					162.179	\$2,388.71	\$10,744.36
0090	441-0303	CONC SPILLWAY, TP 3	EA	3.000	1.000		
				1900.000	1.000		
					2.000	\$1,900.00	\$3,800.00
0110	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,100.000	376.810		
				40.500	431.663		
					808.473	\$17,482.35	\$32,743.16
0115	441-4030	CONC VALLEY GUTTER, 8 IN	SY	1,600.000	280.004		
				52.750	236.779		
					516.783	\$12,490.09	\$27,260.30
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	21,700.000	8,986.000		
				15.250	2,950.500		
					11,936.500	\$44,995.13	\$182,031.63
0130	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	17,200.000	6,679.000		
				15.250	568.000		
					7,247.000	\$8,662.00	\$110,516.75
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	14,850.000	9,083.808		
				34.250	299.748		
					9,383.556	\$10,266.37	\$321,386.79
0170	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,000.000	1,849.547		
				53.500	81.000		
					1,930.547	\$4,333.50	\$103,284.26
0224	550-3324	SAFETY END SECTION 24 IN, STORM DRAIN, 4:1EA		4.000	1.000		
				720.000	1.000		
					2.000	\$720.00	\$1,440.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/10/2018

User: johdicke

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0027

Pay Period: 07/01/2018
to 07/31/2018

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0295	668-1100	CATCH BASIN, GP 1	EA	126.000 2510.000	74.250 5.500 79.750	\$13,805.00	\$200,172.50
0310	668-2100	DROP INLET, GP 1	EA	72.000 1400.000	18.000 1.000 19.000	\$1,400.00	\$26,600.00
0345	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		249.000 662.000	.000 48.000 48.000	\$31,776.00	\$31,776.00
0380	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	630.000 46.750	624.580 14.583 639.163	\$681.76	\$29,880.87
0385	603-7000	PLASTIC FILTER FABRIC	SY	830.000 4.450	624.580 14.583 639.163	\$64.89	\$2,844.28
0425	163-0240	MULCH	TN	800.000 193.000	256.295 16.646 272.941	\$3,212.68	\$52,677.61
0445	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		188.000 352.000	51.750 .750 52.500	\$264.00	\$18,480.00
0460	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		207.000 138.000	89.250 4.500 93.750	\$621.00	\$12,937.50
0465	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		33,220.000 1.700	2,020.000 260.000 2,280.000	\$442.00	\$3,876.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/10/2018

User: johdicke

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0027

Pay Period: 07/01/2018
to 07/31/2018

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0470	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,880.000 17.250	1,682.000 132.000 1,814.000	\$2,277.00	\$31,291.50
0500	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	207.000 156.000	36.000 2.000 38.000	\$312.00	\$5,928.00
0510	167-1500	WATER QUALITY INSPECTIONS	MO	54.000 582.000	25.000 1.000 26.000	\$582.00	\$15,132.00
0515	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	66,440.000 4.400	24,725.550 75.000 24,800.550	\$330.00	\$109,122.42
0754	670-1060	WATER MAIN, 6 IN	LF	4,150.000 48.750	4,228.000 243.000 4,471.000	\$11,846.25	\$217,961.25
		DIP					
0774	670-2060	GATE VALVE, 6 IN	EA	16.000 865.000	15.000 2.000 17.000	\$1,730.00	\$14,705.00
0789	670-4490	CONCRETE THRUST COLLAR -	EA	1.000 648.000	4.000 2.000 6.000	\$1,296.00	\$3,888.00
		6 IN					
0898	670-7000	STEEL CASING -	LF	515.000 113.000	480.000 60.000 540.000	\$6,780.00	\$61,020.00
		12 IN					
1203	670-1600	CUT & PLUG EXISTING WATER MAIN	EA	23.000 919.000	16.000 1.000 17.000	\$919.00	\$15,623.00
		6 IN					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/10/2018

User: johdicke

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0027

Pay Period: 07/01/2018
to 07/31/2018

Project Number 245320-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-17,747.050		
				1.000	15,500.690		
					-2,246.360	\$15,500.69	(\$2,246.36)
		(IN# 1)					
Category Amount:						\$765,144.35	\$3,827,384.74
Project Total Amount:						\$765,144.35	\$10,506,664.86

Rpt-ID: RCPEsprj

Georgia

Date: 08/10/2018

User: johdicke

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0027

Pay Period: 07/01/2018
to 07/31/2018

Project Number 245325-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 BRIDGE NO. 1 - OVER NORFOLK RAILROAD							
0010	441-0004	CONC SLOPE PAV, 4 IN	SY	1,450.000 65.750	885.653 32.000 917.653	\$2,104.00	\$60,335.68
0025	500-3002	CLASS AA CONCRETE	CY	400.000 754.000	420.900 18.100 439.000	\$13,647.40	\$331,006.00
0030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1	LF	1,423.000 212.000	990.580 433.260 1,423.840	\$91,851.12	\$301,854.08
0040	511-1000	BAR REINF STEEL	LB	93,899.000 0.860	91,776.000 2,123.000 93,899.000	\$1,825.78	\$80,753.14
Category Amount:						\$109,428.30	\$773,948.90
Project Total Amount:						\$109,428.30	\$2,359,148.63