

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2018

User: johdicke

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0029

Pay Period: 09/01/2018
to 09/30/2018

Contract Location:

WINDSOR SPRINGS RD (CR 65) BEGINNING SOUTH OF SR

Time Allowed: 1649 Days

Elapsed Calender Days: 979 Days

Percent Time: 59.37

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 09/18/2015

Date Awarded: 12/18/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/26/2016

Date Work Began: 02/18/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2020

SNELLVILLE GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$21,312,372.30

Original Contract Amount \$20,734,133.15

Funds Available \$6,229,234.82

Percent Complete 70.08%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
245320-	\$18,314,577.28	\$17,728,506.26	\$6,106,028.43	66.66%	\$822,331.05
245325-	\$2,997,795.02	\$3,005,626.89	\$123,206.39	95.89%	\$462,820.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2018

User: johdicke

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0029

Pay Period: 09/01/2018
to 09/30/2018

Project Number: 245320- WINDSOR SPRINGS RD (CR 65) - BRIDGE WIDENI

Federal State Project Number: STP00-1105-00(004)

	Total to Date	Prev to Date	This Estimate
Participating	\$9,046,488.09	\$8,372,328.90	\$674,159.19
Non-Participating	\$3,015,495.04	\$2,790,775.43	\$224,719.61
Total Earnings	\$12,061,983.13	\$11,163,104.33	\$898,878.80
Stockpiled Materials	\$146,565.72	\$223,113.47	(\$76,547.75)
Gross Earnings	\$12,208,548.85	\$11,386,217.80	\$822,331.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,208,548.85	\$11,386,217.80	

Total Payable: **\$822,331.05**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2018

User: johdicke

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0029

Pay Period: 09/01/2018
to 09/30/2018

Project Number: 245325- WINDSOR SPRINGS RD (CR 65) - BRIDGE WIDENI

Federal State Project Number: BHSLB-1105-00(005)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,299,670.91	\$1,929,414.91	\$370,256.00
Non-Participating	\$574,917.72	\$482,353.72	\$92,564.00
Total Earnings	\$2,874,588.63	\$2,411,768.63	\$462,820.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,874,588.63	\$2,411,768.63	\$462,820.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,874,588.63	\$2,411,768.63	
		Total Payable:	\$462,820.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2018

User: johdicke

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0029

Pay Period: 09/01/2018

to 09/30/2018

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	208-0100	IN PLACE EMBANKMENT	CY	83,500.000 17.250	86,550.051 3,088.057 89,638.108	\$53,268.98	\$1,546,257.36
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	71,300.000 24.750	52,512.220 9,372.500 61,884.720	\$231,969.38	\$1,531,646.82
0035	318-3000	AGGR SURF CRS	TN	2,000.000 24.750	6,606.080 682.750 7,288.830	\$16,898.06	\$180,398.54
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,900.000 73.250	272.630 54.490 327.120	\$3,991.39	\$23,961.54
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		15,800.000 60.750	5,727.030 756.620 6,483.650	\$45,964.67	\$393,881.74
0050	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		9,900.000 67.250	511.920 127.510 639.430	\$8,575.05	\$43,001.67
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		11,900.000 64.250	5,040.340 693.030 5,733.370	\$44,527.18	\$368,369.02
0056	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME TEMPORARY ASPHALT 19 MM SP		.000 63.500	1,462.940 72.060 1,535.000	\$4,575.81	\$97,472.50
0065	413-1000	BITUM TACK COAT	GL	13,200.000 2.450	3,673.000 424.000 4,097.000	\$1,038.80	\$10,037.65

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2018

User: johdicke

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0029

Pay Period: 09/01/2018
to 09/30/2018

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0080	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	3,500.000 40.500	2,559.688 155.519 2,715.207	\$6,298.52	\$109,965.88
0084	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	300.000 52.750	101.333 46.979 148.312	\$2,478.14	\$7,823.46
0085	441-0104	CONC SIDEWALK, 4 IN	SY	1,800.000 61.750	130.944 529.721 660.665	\$32,710.27	\$40,796.06
0089	441-0108	CONC SIDEWALK, 8 IN	SY	600.000 66.250	539.560 35.475 575.035	\$2,350.22	\$38,096.07
0110	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,100.000 40.500	871.473 62.029 933.502	\$2,512.17	\$37,806.83
0115	441-4030	CONC VALLEY GUTTER, 8 IN	SY	1,600.000 52.750	516.783 96.417 613.200	\$5,086.00	\$32,346.30
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	21,700.000 15.250	13,514.500 3,466.500 16,981.000	\$52,864.13	\$258,960.25
0130	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	17,200.000 15.250	7,247.000 3,846.000 11,093.000	\$58,651.50	\$169,168.25
0150	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	100.000 241.000	.000 17.283 17.283	\$4,165.20	\$4,165.20

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2018

User: johdicke

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0029

Pay Period: 09/01/2018
to 09/30/2018

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	14,850.000 34.250	10,745.307 1,239.832 11,985.139	\$42,464.25	\$410,491.01
0165	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,020.000 41.250	1,739.424 30.000 1,769.424	\$1,237.50	\$72,988.74
0215	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	280.000 32.750	112.000 87.000 199.000	\$2,849.25	\$6,517.25
0224	550-3324	SAFETY END SECTION 24 IN, STORM DRAIN, 4:1 EA		4.000 720.000	2.000 1.000 3.000	\$720.00	\$2,160.00
0235	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	16.000 339.000	6.000 6.000 12.000	\$2,034.00	\$4,068.00
0295	668-1100	CATCH BASIN, GP 1	EA	126.000 2510.000	88.750 6.250 95.000	\$15,687.50	\$238,450.00
0304	668-1200	CATCH BASIN, GP 2	EA	6.000 2820.000	4.750 .250 5.000	\$705.00	\$14,100.00
0310	668-2100	DROP INLET, GP 1	EA	72.000 1400.000	20.000 2.000 22.000	\$2,800.00	\$30,800.00
0375	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	200.000 36.250	.000 6.861 6.861	\$248.71	\$248.71

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2018

User: johdicke

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0029

Pay Period: 09/01/2018
to 09/30/2018

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0385	603-7000	PLASTIC FILTER FABRIC	SY	830.000 4.450	972.496 6.861 979.357	\$30.53	\$4,358.14
0425	163-0240	MULCH	TN	800.000 193.000	272.941 9.708 282.649	\$1,873.64	\$54,551.26
0440	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	88.000 512.000	3.000 3.750 6.750	\$1,920.00	\$3,456.00
0445	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	188.000 352.000	52.500 5.250 57.750	\$1,848.00	\$20,328.00
0460	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	207.000 138.000	93.750 8.250 102.000	\$1,138.50	\$14,076.00
0465	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	33,220.000 1.700	2,436.000 457.000 2,893.000	\$776.90	\$4,918.10
0470	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,880.000 17.250	1,850.000 76.000 1,926.000	\$1,311.00	\$33,223.50
0485	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	88.000 85.750	8.000 2.000 10.000	\$171.50	\$857.50
0500	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	207.000 156.000	40.000 5.000 45.000	\$780.00	\$7,020.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2018

User: johdicke

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0029

Pay Period: 09/01/2018
to 09/30/2018

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0510	167-1500	WATER QUALITY INSPECTIONS	MO	54.000 582.000	27.000 1.000 28.000	\$582.00	\$16,296.00
0515	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	66,440.000 4.400	25,015.800 390.750 25,406.550	\$1,719.30	\$111,788.82
0580	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 87300.000	.000 .100 .100	\$8,730.00	\$8,730.00
0729	573-2004	UNDDR PIPE INCL DRAINAGE AGGR, 4 IN	LF	3,289.000 24.250	.000 1,265.000 1,265.000	\$30,676.25	\$30,676.25
0784	670-4000	FIRE HYDRANT	EA	7.000 4110.000	9.000 1.000 10.000	\$4,110.00	\$41,100.00
0968	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	14,930.000 6.800	5,412.000 261.000 5,673.000	\$1,774.80	\$38,576.40
1023	700-6910	PERMANENT GRASSING	AC	27.000 1070.000	1.774 1.372 3.146	\$1,468.04	\$3,366.22
1028	700-7000	AGRICULTURAL LIME	TN	122.000 214.000	2.878 2.175 5.053	\$465.45	\$1,081.34
1033	700-8000	FERTILIZER MIXED GRADE	TN	19.000 642.000	4.589 .825 5.414	\$529.65	\$3,475.79

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2018

User: johdicke

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0029

Pay Period: 09/01/2018
to 09/30/2018

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1208	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	3,700.000	3,423.984		
				1.350	755.978		
					4,179.962	\$1,020.57	\$5,642.95
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	7,081.810		
				1.000	8,567.330		
					15,649.140	\$8,567.33	\$15,649.14
		(IN# 1)					
9050	681-4323	LIGHTING STD, 32 FT MH, 12 FT ARM	EA	.000	21.000		
				4192.300	26.000		
					47.000	\$108,999.80	\$197,038.10
		CO #5 SA#4					
		Add the items: 681-4323 LIGHTING STD, 32 FT MH, 12 FT ARM					
9055	681-6900	LUMINAIRE -	EA	.000	.000		
				1568.380	47.000		
					47.000	\$73,713.86	\$73,713.86
		CO#5 SA#4					
		681-6900 LUMINAIRE-LED to the contract					
Category Amount:						\$898,878.80	\$6,363,902.22
Project Total Amount:						\$898,878.80	\$12,061,983.13

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2018

User: johdicke

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0029

Pay Period: 09/01/2018
to 09/30/2018

Project Number 245325-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 BRIDGE NO. 1 - OVER NORFOLK RAILROAD							
0020	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.450		
				932400.000	.300		
					.750	\$279,720.00	\$699,300.00
		1					
0045	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.450		
				120000.000	.300		
					.750	\$36,000.00	\$90,000.00
		1					
0060	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.750		
				735500.000	.200		
					.950	\$147,100.00	\$698,725.00
		STA 146+00					
Category Amount:						\$462,820.00	\$1,488,025.00
Project Total Amount:						\$462,820.00	\$2,874,588.63