

Rpt-ID: RCPESPRJ

Georgia

Date: 05/08/2019

User: johdicke

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0036

Pay Period: 04/01/2019
to 04/30/2019

Contract Location:

WINDSOR SPRINGS RD (CR 65) BEGINNING SOUTH OF SR

Time Allowed: 1649 Days

Elapsed Calender Days: 1191 Days

Percent Time: 72.23

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 09/18/2015

Date Awarded: 12/18/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/26/2016

Date Work Began: 02/18/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2020

SNELLVILLE GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$21,494,004.16

Original Contract Amount \$20,734,133.15

Funds Available \$1,970,950.86

Percent Complete 90.83%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
245320-	\$18,391,879.28	\$17,728,506.26	\$1,935,607.93	89.48%	\$43,166.63
245325-	\$3,102,124.88	\$3,005,626.89	\$35,342.93	98.86%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/08/2019

User: johdicke

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0036

Pay Period: 04/01/2019
to 04/30/2019

Project Number: 245320- WINDSOR SPRINGS RD (CR 65) - BRIDGE WIDENI

Federal State Project Number: STP00-1105-00(004)

	Total to Date	Prev to Date	This Estimate
Participating	\$12,342,204.52	\$12,309,829.54	\$32,374.98
Non-Participating	\$4,114,066.83	\$4,103,275.18	\$10,791.65
Total Earnings	\$16,456,271.35	\$16,413,104.72	\$43,166.63
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$16,456,271.35	\$16,413,104.72	\$43,166.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,456,271.35	\$16,413,104.72	
Total Payable:			\$43,166.63

Rpt-ID: RCPESPRJ

Georgia

Date: 05/08/2019

User: johdicke

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0036

Pay Period: 04/01/2019
to 04/30/2019

Project Number: 245325- WINDSOR SPRINGS RD (CR 65) - BRIDGE WIDENI

Federal State Project Number: BHSLB-1105-00(005)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,453,425.57	\$2,453,425.57	\$0.00
Non-Participating	\$613,356.38	\$613,356.38	\$0.00
Total Earnings	\$3,066,781.95	\$3,066,781.95	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,066,781.95	\$3,066,781.95	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,066,781.95	\$3,066,781.95	
		Total Payable:	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/08/2019

User: johdicke

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0036

Pay Period: 04/01/2019
to 04/30/2019

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0275	634-1200	RIGHT OF WAY MARKERS	EA	248.000 108.000	229.000 9.000 238.000	\$972.00	\$25,704.00
0425	163-0240	MULCH	TN	800.000 193.000	359.412 5.556 364.968	\$1,072.31	\$70,438.82
0460	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		207.000 138.000	114.000 38.000 152.000	\$5,244.00	\$20,976.00
0605	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		40.000 31.500	40.000 32.000 72.000	\$1,008.00	\$2,268.00
0640	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		35,200.000 0.390	35,200.000 -25.000 35,175.000	\$-9.75	\$13,718.25
0645	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		27,600.000 0.390	27,600.000 1,577.000 29,177.000	\$615.03	\$11,379.03
0650	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		600.000 8.050	.000 365.590 365.590	\$2,943.00	\$2,943.00
0660	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		23,500.000 0.280	23,500.000 107.000 23,607.000	\$29.96	\$6,609.96
0665	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	2,400.000 3.750	2,400.000 -482.622 1,917.378	\$-1,809.83	\$7,190.17

Rpt-ID: RCPEsprj

Georgia

Date: 05/08/2019

User: johdicke

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0036

Pay Period: 04/01/2019

to 04/30/2019

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0670	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	1,100.000 3.750	.000 940.711 940.711	\$3,527.67	\$3,527.67
1023	700-6910	PERMANENT GRASSING	AC	27.000 1070.000	6.138 .891 7.029	\$953.37	\$7,521.03
1033	700-8000	FERTILIZER MIXED GRADE	TN	19.000 642.000	7.465 .536 8.001	\$344.11	\$5,136.64
1058	702-0330	HEMEROCALLIS SPECIES - HAPPY RETURNS - 3 GAL	EA	2,028.000 14.500	1,014.000 28.000 1,042.000	\$406.00	\$15,109.00
1063	702-0719	PANICUM VIRGATUM - CHEYENNE SKY - 3 GAL	EA	143.000 26.500	71.500 15.000 86.500	\$397.50	\$2,292.25
1088	711-0600	TURF REINFORCING MATTING, TP 6	SY	2,050.000 9.650	.000 318.000 318.000	\$3,068.70	\$3,068.70
1093	716-2000	EROSION CONTROL MATS, SLOPES	SY	8,200.000 1.000	7,223.391 579.556 7,802.947	\$579.56	\$7,802.95
1098	766-7020	IRRIGATION SYSTEM	LS	1.000 95300.000	.750 .250 1.000	\$23,825.00	\$95,300.00
Category Amount:						\$43,166.63	\$300,985.47
Project Total Amount:						\$43,166.63	\$16,456,271.35