

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2019

User: 01041894

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0038

Pay Period: 04/01/2019
to 04/30/2019

Contract Location:

I-75/SR 401; ALSO INCLUDES CONSTRUCTION OF A BRIDGE

Time Allowed:

1157 Days

Elapsed Calendar Days:

1232 Days

Percent Time:

106.48

District: 3

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let:

10/16/2015

Date Awarded:

10/16/2015

Date Contract Executed:

12/08/2015

Date Notice to Proceed:

12/16/2015

MACON

GA 31210-1155

Date Work Began:

03/18/2016

Phone: (478)474-9092

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

02/14/2019

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$26,079,404.93

Original Contract Amount \$25,326,412.11

Funds Available \$3,419,292.82

Percent Complete 87.43%

Counties:

Dooly

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
311665-	\$26,079,404.93	\$25,326,412.11	\$3,419,292.82	86.89%	\$45,614.75

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2019

User: 01041894

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0038

Pay Period: 04/01/2019
to 04/30/2019

Project Number: 311665- I-75/SR 401 - INTERCHANGE RECNS

Federal State Project Number: IMNH0-0075-01(227)

	Total to Date	Prev to Date	This Estimate
Participating	\$18,240,229.66	\$18,158,881.85	\$81,347.81
Non-Participating	\$4,560,057.45	\$4,539,720.51	\$20,336.94
Total Earnings	\$22,800,287.11	\$22,698,602.36	\$101,684.75
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$22,800,287.11	\$22,698,602.36	\$101,684.75
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$140,175.00)	(\$84,105.00)	(\$56,070.00)
Total:	\$22,660,112.11	\$22,614,497.36	
		Total Payable:	\$45,614.75

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2019

User: 01041894

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0038

Pay Period: 04/01/2019
to 04/30/2019

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0120	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,950.000 28.600	7,267.500 520.000 7,787.500	\$14,872.00	\$222,722.50
Category Amount:						\$14,872.00	\$222,722.50
Category Number: 0040 DRAINAGE							
0210	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	731.000 49.000	744.700 24.000 768.700	\$1,176.00	\$37,666.30
0255	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	586.000 39.000	545.000 50.000 595.000	\$1,950.00	\$23,205.00
0260	550-3318	SAFETY END SECTION 18 IN, STORM DRAIN, 4:1EA		4.000 390.000	10.000 1.000 11.000	\$390.00	\$4,290.00
0270	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	12.000 420.000	9.000 2.000 11.000	\$840.00	\$4,620.00
0305	668-8011	SAFETY GRATE, TP 1	SF	344.000 53.000	296.000 48.000 344.000	\$2,544.00	\$18,232.00
0310	668-8012	SAFETY GRATE, TP 2	SF	138.000 57.500	.000 69.000 69.000	\$3,967.50	\$3,967.50
0315	668-8013	SAFETY GRATE, TP 3	SF	294.000 64.000	646.080 -334.080 312.000	\$-21,381.12	\$19,968.00
Category Amount:						\$-10,513.62	\$111,948.80

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2019

User: 01041894

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0038

Pay Period: 04/01/2019
to 04/30/2019

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 PERMANENT EROSION CONTROL							
0355	700-8000	FERTILIZER MIXED GRADE	TN	215.000 450.000	44.725 3.375 48.100	\$1,518.75	\$21,645.00
Category Amount:						\$1,518.75	\$21,645.00
Category Number: 0050 TEMPORARY EROSION CONTROL							
0380	163-0232	TEMPORARY GRASSING	AC	57.000 995.000	130.151 13.750 143.901	\$13,681.25	\$143,181.50
0385	163-0240	MULCH	TN	1,760.000 99.000	412.510 33.855 446.365	\$3,351.65	\$44,190.14
0484	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		616.000 310.000	212.250 3.000 215.250	\$930.00	\$66,727.50
0485	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	108,033.000 3.100	48,088.438 612.000 48,700.438	\$1,897.20	\$150,971.36
Category Amount:						\$19,860.10	\$405,070.50
Category Number: 0070 LIGHTING							
0490	441-0004	CONC SLOPE PAV, 4 IN	SY	146.000 110.000	124.613 21.990 146.603	\$2,418.90	\$16,126.33
Category Amount:						\$2,418.90	\$16,126.33
Category Number: 0020 ALTERNATE 2							
1080	310-1101	GR AGGR BASE CRS, INCL MATL	TN	72,166.000 31.500	73,653.600 983.910 74,637.510	\$30,993.17	\$2,351,081.57

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2019

User: 01041894

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0038

Pay Period: 04/01/2019
to 04/30/2019

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 ALTERNATE 2							
1135	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		52,806.000 71.650	48,293.286 368.333 48,661.619	\$26,391.06	\$3,486,605.00
Category Amount:						\$57,384.23	\$5,837,686.57
Category Number: 0060 PERMANENT EROSION CONTROL							
1495	700-9400	NATIVE RESTORATION AND RIPARIAN SEEDING AC		1.000 3310.000	.000 1.200 1.200	\$3,972.00	\$3,972.00
Category Amount:						\$3,972.00	\$3,972.00
Category Number: 0040 DRAINAGE							
1510	550-3518	SAFETY END SECTION 18 IN, STORM DRAIN, 6:1 EA		4.000 455.000	10.000 1.000 11.000	\$455.00	\$5,005.00
Category Amount:						\$455.00	\$5,005.00
Category Number: 0030 ROADWAY							
1700	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	37.000 1300.000	23.000 2.000 25.000	\$2,600.00	\$32,500.00
1705	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	15.000 2200.000	11.000 2.000 13.000	\$4,400.00	\$28,600.00
Category Amount:						\$7,000.00	\$61,100.00
Category Number: 0020 ALTERNATE 2							
1735	641-1200	GUARDRAIL, TP W	LF	13,242.000 19.000	10,204.000 411.000 10,615.000	\$7,809.00	\$201,685.00
Category Amount:						\$7,809.00	\$201,685.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2019

User: 01041894

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0038

Pay Period: 04/01/2019
to 04/30/2019

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
1745	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		2,029.000 79.000	2,588.070 -463.010 2,125.060	\$-36,577.79	\$167,879.74
1765	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	1,544.000 4.400	.000 128.674 128.674	\$566.17	\$566.17
9210	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME 25 MM Asphalt 0.90 APPLIED PAY FACTOR		.000 71.100	.000 463.010 463.010	\$32,920.01	\$32,920.01
Category Amount:						\$-3,091.61	\$201,365.92
Project Total Amount:						\$101,684.75	\$22,800,287.11