

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: 01041894

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Contract Location:

I-75/SR 401; ALSO INCLUDES CONSTRUCTION OF A BRIDGE

Time Allowed: 1388 Days

Elapsed Calendar Days: 1385 Days

Percent Time: 99.78

District: 3

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 10/16/2015

Date Awarded: 10/16/2015

Date Contract Executed: 12/08/2015

Date Notice to Proceed: 12/16/2015

MACON GA 31210-1155

Date Work Began: 03/18/2016

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/03/2019

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$26,079,404.93

Original Contract Amount \$25,326,412.11

Funds Available \$1,001,078.03

Percent Complete 96.16%

Counties:

Dooly

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
311665-	\$26,079,404.93	\$25,326,412.11	\$1,001,078.03	96.16%	\$593,116.47

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: 01041894

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Project Number: 311665- I-75/SR 401 - INTERCHANGE RECNS

Federal State Project Number: IMNH0-0075-01(227)

	Total to Date	Prev to Date	This Estimate
Participating	\$20,062,661.48	\$19,588,168.30	\$474,493.18
Non-Participating	\$5,015,665.42	\$4,897,042.13	\$118,623.29
Total Earnings	\$25,078,326.90	\$24,485,210.43	\$593,116.47
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$25,078,326.90	\$24,485,210.43	\$593,116.47
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$25,078,326.90	\$24,485,210.43	
		Total Payable:	\$593,116.47

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: 01041894

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0070	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	225.000 22.650	20.000 466.667 486.667	\$10,570.01	\$11,023.01
0120	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,950.000 28.600	8,650.000 -150.000 8,500.000	\$-4,290.00	\$243,100.00
0130	634-1200	RIGHT OF WAY MARKERS	EA	192.000 110.000	106.000 60.000 166.000	\$6,600.00	\$18,260.00
Category Amount:						\$12,880.01	\$272,383.01
Category Number: 0040 DRAINAGE							
0170	207-0203	FOUND BKFILL MATL, TP II	CY	148.000 83.000	784.610 3.704 788.314	\$307.43	\$65,430.06
0195	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	83.000 1215.000	87.006 5.000 92.006	\$6,075.00	\$111,787.29
Category Amount:						\$6,382.43	\$177,217.35
Category Number: 0060 PERMANENT EROSION CONTROL							
0330	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,353.000 70.000	845.962 367.889 1,213.851	\$25,752.23	\$84,969.57
0335	603-7000	PLASTIC FILTER FABRIC	SY	1,598.000 5.000	756.962 367.889 1,124.851	\$1,839.45	\$5,624.26
0340	700-6910	PERMANENT GRASSING	AC	113.000 1215.000	58.236 16.660 74.896	\$20,241.90	\$90,998.64

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: 01041894

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 PERMANENT EROSION CONTROL							
0355	700-8000	FERTILIZER MIXED GRADE	TN	215.000 450.000	59.900 11.140 71.040	\$5,013.00	\$31,968.00
0375	716-2000	EROSION CONTROL MATS, SLOPES	SY	85,625.000 1.500	58,853.778 8,997.000 67,850.778	\$13,495.50	\$101,776.17
Category Amount:						\$66,342.08	\$315,336.64
Category Number: 0050 TEMPORARY EROSION CONTROL							
0385	163-0240	MULCH	TN	1,760.000 99.000	477.390 13.085 490.475	\$1,295.42	\$48,557.03
0475	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 285.000	42.000 1.000 43.000	\$285.00	\$12,255.00
Category Amount:						\$1,580.42	\$60,812.03
Category Number: 0070 LIGHTING							
0490	441-0004	CONC SLOPE PAV, 4 IN	SY	146.000 110.000	146.603 826.330 972.933	\$90,896.30	\$107,022.63
0495	500-3101	CLASS A CONCRETE	CY	254.000 630.000	277.838 9.310 287.148	\$5,865.30	\$180,903.24
Category Amount:						\$96,761.60	\$287,925.87
Category Number: 0030 ROADWAY							
0500	511-1000	BAR REINF STEEL	LB	41,720.000 1.210	55,633.614 1,578.000 57,211.614	\$1,909.38	\$69,226.05
Category Amount:						\$1,909.38	\$69,226.05

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: 01041894

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 LIGHTING							
0505	611-5485	RESET HIGHMAST LIGHT TOWER	EA	1.000 2750.000	5.000 1.000 6.000	\$2,750.00	\$16,500.00
0520	682-1405	CABLE, TP XHHW, AWG NO 8	LF	8,560.000 1.000	6,053.000 800.000 6,853.000	\$800.00	\$6,853.00
0530	682-1407	CABLE, TP XHHW, AWG NO 4	LF	4,875.000 1.650	7,713.000 2,550.000 10,263.000	\$4,207.50	\$16,933.95
0545	682-6115	CONDUIT, RIGID, 1 1/2 IN	LF	75.000 13.250	480.000 40.000 520.000	\$530.00	\$6,890.00
0550	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	6,460.000 6.600	5,042.000 250.000 5,292.000	\$1,650.00	\$34,927.20
0555	682-6221	CONDUIT, NONMETL, TP 2, 1 1/2 IN	LF	4,800.000 7.750	5,030.000 20.000 5,050.000	\$155.00	\$39,137.50
0560	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 11040.000	.900 .100 1.000	\$1,104.00	\$11,040.00
	1						
0565	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 11040.000	.900 .100 1.000	\$1,104.00	\$11,040.00
	2						
0570	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 11040.000	.900 .100 1.000	\$1,104.00	\$11,040.00
	3						

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2019

User: 01041894

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 LIGHTING							
0575	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 11040.000	.900 .100 1.000	\$1,104.00	\$11,040.00
		4					
0580	682-9021	ELECTRICAL JUNCTION BOX, CONC GROUND M EA		2.000 2760.000	1.000 1.000 2.000	\$2,760.00	\$5,520.00
Category Amount:						\$17,268.50	\$170,921.65
Category Number: 0080 SIGNING AND MARKING							
0635	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPOI EA		14.000 442.000	10.000 3.000 13.000	\$1,326.00	\$5,746.00
0670	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		38.000 82.750	.000 33.000 33.000	\$2,730.75	\$2,730.75
0675	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		233.000 8.250	.000 183.000 183.000	\$1,509.75	\$1,509.75
0680	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W LF LM		6.000 2150.000	.000 6.092 6.092	\$13,097.80	\$13,097.80
0685	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF LM		7.000 2150.000	.000 5.462 5.462	\$11,743.30	\$11,743.30
0830	657-2085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LM E), TP PB		2.000 27595.000	2.686 .407 3.093	\$11,231.17	\$85,351.34

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2019

User: 01041894

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 SIGNING AND MARKING							
0835	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, C(GLF) , TP PB		718.000 3.850	658.000 858.000 1,516.000	\$3,303.30	\$5,836.60
0840	657-7085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LM OW), TP PB		3.000 27595.000	2.330 .097 2.427	\$2,676.72	\$66,973.07
Category Amount:						\$47,618.79	\$192,988.61
Category Number: 0070 LIGHTING							
0880	610-5815	REMOVE HIGHMAST LIGHT TOWER	EA	1.000 2750.000	5.000 1.000 6.000	\$2,750.00	\$16,500.00
Category Amount:						\$2,750.00	\$16,500.00
Category Number: 0020 ALTERNATE 2							
1035	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	88.000 82.800	84.918 13.778 98.696	\$1,140.82	\$8,172.03
1110	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		17,644.000 74.800	16,826.060 525.520 17,351.580	\$39,308.90	\$1,297,898.18
1135	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		52,806.000 71.650	51,281.182 95.111 51,376.293	\$6,814.70	\$3,681,111.39
1440	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		5,753.000 85.000	4,544.010 2,185.360 6,729.370	\$185,755.60	\$571,996.45

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: 01041894

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 ALTERNATE 2							
1455	413-0750	TACK COAT	GL	4,519.000	4,497.000		
				2.350	1,036.000		
					5,533.000	\$2,434.60	\$13,002.55
Category Amount:						\$235,454.62	\$5,572,180.60
Category Number: 0030 ROADWAY							
1475	441-0303	CONC SPILLWAY, TP 3	EA	2.000	15.000		
				2540.000	3.000		
					18.000	\$7,620.00	\$45,720.00
Category Amount:						\$7,620.00	\$45,720.00
Category Number: 0020 ALTERNATE 2							
1580	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		2.000	.000		
				4500.000	3.000		
					3.000	\$13,500.00	\$13,500.00
Category Amount:						\$13,500.00	\$13,500.00
Category Number: 0030 ROADWAY							
1665	511-1000	BAR REINF STEEL	LB	2,021.000	6,269.598		
				1.210	372.794		
					6,642.392	\$451.08	\$8,037.29
1675	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		2,105.000	.000		
				0.300	1,923.000		
					1,923.000	\$576.90	\$576.90
1690	641-2200	DBL FACED GUARDRAIL, TP W	LF	175.000	.000		
				39.500	332.000		
					332.000	\$13,114.00	\$13,114.00
1695	641-1100	GUARDRAIL, TP T	LF	105.000	63.000		
				75.000	21.000		
					84.000	\$1,575.00	\$6,300.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2019

User: 01041894

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
1700	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	37.000 1300.000	34.000 1.000 35.000	\$1,300.00	\$45,500.00
1705	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	15.000 2200.000	15.000 1.000 16.000	\$2,200.00	\$35,200.00
1725	500-3200	CLASS B CONCRETE	CY	151.000 825.000	107.561 21.368 128.929	\$17,628.60	\$106,366.43
Category Amount:						\$36,845.58	\$215,094.62
Category Number: 0020 ALTERNATE 2							
1735	641-1200	GUARDRAIL, TP W	LF	13,242.000 19.000	12,951.000 585.000 13,536.000	\$11,115.00	\$257,184.00
Category Amount:						\$11,115.00	\$257,184.00
Category Number: 0030 ROADWAY							
1755	657-1244	PREFORMED PLASTIC SOLID PVMT MKG, 24 IN, LF		50.000 22.000	45.000 32.000 77.000	\$704.00	\$1,694.00
1765	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	1,544.000 4.400	351.118 1,134.880 1,485.998	\$4,993.47	\$6,538.39
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-1,077.310 13,947.390 12,870.080	\$13,947.39	\$12,870.08
		(IN# 1)					
Category Amount:						\$19,644.86	\$21,102.47

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2019

User: 01041894

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0043

Pay Period: 09/01/2019
to 09/30/2019

Project Number 311665-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0070 LIGHTING							
9125	683-6675	HIGH LEVEL LUMINAIRE, TP 5, LED	EA	.000	104.400		
				2032.000	7.600		
					112.000	\$15,443.20	\$227,584.00
		HI-LEVEL LUMIN, TP 5, LED					
Category Amount:						\$15,443.20	\$227,584.00
Project Total Amount:						\$593,116.47	\$25,078,326.90