

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2017

User: msnipes

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0017

Pay Period: 09/01/2017
to 09/30/2017

Contract Location:

SR 135 @US 441/SR 31 TO SR 32; OVER CSX RAILROAD AN

Time Allowed: 1481 Days

Elapsed Calender Days: 507 Days

Percent Time: 34.23

District: 4

Area: 02

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 03/18/2016

Date Awarded: 03/18/2016

Date Contract Executed: 05/10/2016

Date Notice to Proceed: 05/12/2016

Date Work Began: 05/25/2016

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2020

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$32,773,084.28

Original Contract Amount \$31,212,936.75

Funds Available \$19,522,797.90

Percent Complete 38.85%

Counties:

Coffee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
431830-	\$32,773,084.28	\$31,212,936.75	\$19,522,797.90	40.43%	\$1,169,155.43

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2017

User: msnipes

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0017

Pay Period: 09/01/2017
to 09/30/2017

Project Number: 431830- SR 135 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0079-01(042)

	Total to Date	Prev to Date	This Estimate
Participating	\$10,185,592.48	\$9,106,271.47	\$1,079,321.01
Non-Participating	\$2,546,398.20	\$2,276,567.95	\$269,830.25
Total Earnings	\$12,731,990.68	\$11,382,839.42	\$1,349,151.26
Stockpiled Materials	\$518,295.70	\$698,291.53	(\$179,995.83)
Gross Earnings	\$13,250,286.38	\$12,081,130.95	\$1,169,155.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,250,286.38	\$12,081,130.95	

Total Payable: **\$1,169,155.43**

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2017

User: msnipes

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0017

Pay Period: 09/01/2017
to 09/30/2017

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.566		
				1407000.000	.053		
					.619	\$74,571.00	\$870,933.00
		STP00-0079-01(042)					
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.755		
				4650000.000	.025		
					.780	\$116,250.00	\$3,627,000.00
		STP00-0079-01(042)					
Category Amount:						\$190,821.00	\$4,497,933.00
Category Number: 0030 EROSION CONTROL							
0085	163-0240	MULCH	TN	694.000	224.810		
				219.000	8.890		
					233.700	\$1,946.91	\$51,180.30
0142	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		20,153.000	1,312.000		
				0.500	1,100.000		
					2,412.000	\$550.00	\$1,206.00
0147	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		11,620.000	63.000		
				0.500	150.000		
					213.000	\$75.00	\$106.50
0167	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	146.000	23.000		
				100.000	10.000		
					33.000	\$1,000.00	\$3,300.00
0182	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		6.000	9.000		
				350.000	1.000		
					10.000	\$350.00	\$3,500.00
0187	167-1500	WATER QUALITY INSPECTIONS	MO	28.000	16.000		
				9000.000	1.000		
					17.000	\$9,000.00	\$153,000.00
Category Amount:						\$12,921.91	\$212,292.80

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2017

User: msnipes

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0017

Pay Period: 09/01/2017
to 09/30/2017

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER CSX RAILROAD & IRON RD							
0666	441-0004	CONC SLOPE PAV, 4 IN	SY	1,157.000 75.000	563.417 423.778 987.195	\$31,783.35	\$74,039.63
0668	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 1850000.000	.260 .350 .610	\$647,500.00	\$1,128,500.00
0672	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF 1		2,446.000 325.000	1,141.400 1,305.000 2,446.400	\$424,125.00	\$795,080.00
0674	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 120000.000	.260 .350 .610	\$42,000.00	\$73,200.00
Category Amount:						\$1,145,408.35	\$2,070,819.63
Project Total Amount:						\$1,349,151.26	\$12,731,990.68