

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: msnipes

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0030

Pay Period: 09/01/2018
to 09/29/2018

Contract Location:

SR 135 @US 441/SR 31 TO SR 32; OVER CSX RAILROAD AN

Time Allowed: 1481 Days

Elapsed Calender Days: 871 Days

Percent Time: 58.81

District: 4

Area: 02

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 03/18/2016

Date Awarded: 03/18/2016

Date Contract Executed: 05/10/2016

Date Notice to Proceed: 05/12/2016

Date Work Began: 05/25/2016

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2020

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$32,924,161.99

Original Contract Amount \$31,212,936.75

Funds Available \$11,109,448.91

Percent Complete 66.26%

Counties:

Coffee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
431830-	\$32,924,161.99	\$31,212,936.75	\$11,109,448.91	66.26%	\$807,023.26

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: msnipes

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0030

Pay Period: 09/01/2018
to 09/29/2018

Project Number: 431830- SR 135 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0079-01(042)

	Total to Date	Prev to Date	This Estimate
Participating	\$17,451,770.36	\$16,806,151.74	\$645,618.62
Non-Participating	\$4,362,942.72	\$4,201,538.08	\$161,404.64
Total Earnings	\$21,814,713.08	\$21,007,689.82	\$807,023.26
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$21,814,713.08	\$21,007,689.82	\$807,023.26
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,814,713.08	\$21,007,689.82	
		Total Payable:	\$807,023.26

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2018

User: msnipes

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0030

Pay Period: 09/01/2018
to 09/29/2018

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.870		
				1407000.000	.018		
		STP00-0079-01(042)			.888	\$25,326.00	\$1,249,416.00
0009	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		47,439.000	19,148.298		
				75.350	2,454.290		
					21,602.588	\$184,930.75	\$1,627,755.01
0020	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		38,578.000	28,513.550		
		TL		74.990	2,003.200		
					30,516.750	\$150,219.97	\$2,288,451.08
0025	413-0750	TACK COAT	GL	10,614.000	13,270.000		
				2.250	1,185.000		
					14,455.000	\$2,666.25	\$32,523.75
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.960		
				4650000.000	.015		
		STP00-0079-01(042)			.975	\$69,750.00	\$4,533,750.00
0050	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	130,930.000	74,041.416		
				21.700	3,381.753		
					77,423.169	\$73,384.04	\$1,680,082.77
0060	205-0001	UNCLASS EXCAV	CY	64,308.000	52,886.000		
				4.000	1,224.000		
					54,110.000	\$4,896.00	\$216,440.00
0065	206-0002	BORROW EXCAV, INCL MATL	CY	169,400.000	160,139.000		
				8.830	5,907.000		
					166,046.000	\$52,158.81	\$1,466,186.18

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2018

User: msnipes

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0030

Pay Period: 09/01/2018
to 09/29/2018

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0070	207-0203	FOUND BKFILL MATL, TP II	CY	428.000 55.000	929.903 .750 930.653	\$41.25	\$51,185.92
Category Amount:						\$563,373.07	\$13,145,790.71
Category Number: 0030 EROSION CONTROL							
0187	167-1500	WATER QUALITY INSPECTIONS	MO	28.000 9000.000	27.000 2.000 29.000	\$18,000.00	\$261,000.00
Category Amount:						\$18,000.00	\$261,000.00
Category Number: 0010 ROADWAY							
0212	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		490.000 175.000	376.667 125.000 501.667	\$21,875.00	\$87,791.73
0252	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,879.000 35.200	6,303.616 764.700 7,068.316	\$26,917.44	\$248,804.72
0392	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	17.000 660.000	14.000 2.000 16.000	\$1,320.00	\$10,560.00
0422	668-1100	CATCH BASIN, GP 1	EA	67.000 3192.000	54.000 6.500 60.500	\$20,748.00	\$193,116.00
0427	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	40.000 300.000	16.417 1.584 18.001	\$475.20	\$5,400.30
0447	668-2100	DROP INLET, GP 1	EA	37.000 3130.000	33.000 4.000 37.000	\$12,520.00	\$115,810.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: msnipes

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0030

Pay Period: 09/01/2018
to 09/29/2018

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0457	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	26.000 300.000	15.583 .500 16.083	\$150.00	\$4,824.90
0517	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	16,364.000 13.800	10,859.000 1,409.000 12,268.000	\$19,444.20	\$169,298.40
0547	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	90,368.000 1.160	49,909.911 583.333 50,493.244	\$676.67	\$58,572.16
Category Amount:						\$104,126.51	\$894,178.21
Category Number: 0050 SIGNALS							
0557	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 116297.000	.000 .090 .090	\$10,466.73	\$10,466.73
0558	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 2	LS	1.000 99620.000	.000 .150 .150	\$14,943.00	\$14,943.00
0559	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 3	LS	1.000 99980.000	.000 .150 .150	\$14,997.00	\$14,997.00
0560	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 4	LS	1.000 94415.000	.000 .150 .150	\$14,162.25	\$14,162.25
0561	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 5	LS	1.000 99923.000	.000 .090 .090	\$8,993.07	\$8,993.07

Date: 10/03/2018

Page 6 of 7

Pay Period: 09/01/2018
to 09/29/2018

ITEM ADDED BY SA

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2018

User: msnipes

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0030

Pay Period: 09/01/2018
to 09/29/2018

Project Number 431830-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9060	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	.000	163.100		
				46.000	64.300		
					227.400	\$2,957.80	\$10,460.40
ITEM ADDED BY SA							
9115	702-1034	SAMBUCUS CANADENSIS -	EA	.000	.000		
				125.000	14.000		
					14.000	\$1,750.00	\$1,750.00
SANBUCUS CANSDENSIS							
ITEM ADDED BY SA							
Category Amount:						\$50,239.61	\$194,014.35
Project Total Amount:						\$807,023.26	\$21,814,713.08