

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14994-15-000-0

Estimate Number: 0011

Pay Period: 10/01/2016
to 10/31/2016

Contract Location: SAFETY IMPROVEMENTS AT JEFFERSON CITY SCHOOL SY:
Time Allowed: 310 **Days**
Elapsed Calender Days: 371 **Days**
Percent Time: 119.68

District: 1

Area: 02

Contractor: MATRIARCH CONSTRUCTION CO., INC.
P. O. BOX 91816
ATLANTA GA 30364-1816
Phone: (770)486-6573
Date Let: 08/21/2015
Date Awarded: 09/04/2015
Date Contract Executed: 10/22/2015
Date Notice to Proceed: 10/27/2015
Date Work Began: 12/28/2015
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/31/2016
Escrow Agent:
Surety Co: AMERICAN SOUTHERN INSURANCE CO.

Current Contract Amount \$967,707.98
Original Contract Amount \$967,707.98
Funds Available \$56,190.71
Percent Complete 95.15%
Counties: Jackson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010022	\$967,707.98	\$967,707.98	\$56,190.71	94.19%	\$23,829.04

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14994-15-000-0

Estimate Number: 0011

Pay Period: 10/01/2016
to 10/31/2016

Project Number: 0010022 JEFFERSON CITY SCHOOL SYSTEM - SRTS

Federal State Project Number: 0010022

	Total to Date	Prev to Date	This Estimate
Participating	\$920,728.27	\$892,218.23	\$28,510.04
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$920,728.27	\$892,218.23	\$28,510.04
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$920,728.27	\$892,218.23	\$28,510.04
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$9,211.00)	(\$4,530.00)	(\$4,681.00)
Total:	\$911,517.27	\$887,688.23	

Total Payable: **\$23,829.04**

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14994-15-000-0

Estimate Number: 0011

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0010022

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0005	163-0240	MULCH	TN	50.000 450.000	19.800 15.000 34.800	\$6,750.00	\$15,660.00
0030	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		23.000 70.000	18.500 1.125 19.625	\$78.75	\$1,373.75
0068	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	6,000.000 2.500	4,132.875 383.813 4,516.688	\$959.53	\$11,291.72
Category Amount:						\$7,788.28	\$28,325.47
Category Number: 0010 ROADWAY							
0070	210-0100	GRADING COMPLETE -	LS	1.000 260455.680	.954 .022 .976	\$5,730.02	\$254,204.74
0010022							
0143	668-1100	CATCH BASIN, GP 1	EA	6.000 2092.750	4.600 .400 5.000	\$837.10	\$10,463.75
0148	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	7.070 175.000	4.000 3.250 7.250	\$568.75	\$1,268.75
0153	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	6.760 175.000	.000 1.840 1.840	\$322.00	\$322.00
Category Amount:						\$7,457.87	\$266,259.24
Category Number: 0030 SIGNING AND MARKING							
0183	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, T SF		25.000 22.400	.000 25.000 25.000	\$560.00	\$560.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14994-15-000-0

Estimate Number: 0011

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0010022

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING AND MARKING							
0188	636-2070	GALV STEEL POSTS, TP 7	LF	318.000 11.050	.000 317.430 317.430	\$3,507.60	\$3,507.60
Category Amount:						\$4,067.60	\$4,067.60
Category Number: 0020 EROSION CONTROL							
0238	700-6910	PERMANENT GRASSING	AC	3.500 1200.000	.000 3.500 3.500	\$4,200.00	\$4,200.00
0248	700-8000	FERTILIZER MIXED GRADE	TN	3.000 350.000	.000 3.000 3.000	\$1,050.00	\$1,050.00
0263	163-0232	TEMPORARY GRASSING	AC	2.000 350.000	1.509 .487 1.996	\$170.45	\$698.60
0358	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	50.000 40.790	.000 23.333 23.333	\$951.75	\$951.75
0363	603-7000	PLASTIC FILTER FABRIC	SY	50.000 1.750	.000 23.333 23.333	\$40.83	\$40.83
0373	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	2,250.000 1.500	625.500 156.750 782.250	\$235.13	\$1,173.38
Category Amount:						\$6,648.16	\$8,114.56

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14994-15-000-0

Estimate Number: 0011

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0010022

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0010 ROADWAY					
0398	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, T SF		136.000	.000		
				18.750	135.900		
					135.900	\$2,548.13	\$2,548.13
Category Amount:						\$2,548.13	\$2,548.13
Project Total Amount:						\$28,510.04	\$920,728.27