

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2018

User: mjavaanma

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0026

Pay Period: 03/31/2018
to 05/07/2018

Contract Location:

CASTLEBERRY RD (CR 8) AND EXTENDING TO SR 20; ALSO

Time Allowed: 1322 Days

Elapsed Calender Days: 903 Days

Percent Time: 68.31

District: 7

Area: 02

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 11/06/2015

Date Notice to Proceed: 11/17/2015

Date Work Began: 02/01/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2019

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$38,556,430.63

Original Contract Amount \$36,914,437.94

Funds Available \$11,333,450.09

Percent Complete 70.49%

Counties:

Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009316	\$38,556,430.63	\$36,914,437.94	\$11,333,450.09	70.61%	\$1,064,779.75

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2018

User: mjavaanma

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0026

Pay Period: 03/31/2018
to 05/07/2018

Project Number: 0009316 BETHELVIEW RD (CR 455) - WIDENING & RCNST

Federal State Project Number: CSSTP-0009-00(316)

	Total to Date	Prev to Date	This Estimate
Participating	\$21,742,355.01	\$20,890,531.20	\$851,823.81
Non-Participating	\$5,435,588.66	\$5,222,632.72	\$212,955.94
Total Earnings	\$27,177,943.67	\$26,113,163.92	\$1,064,779.75
Stockpiled Materials	\$45,036.87	\$45,036.87	\$0.00
Gross Earnings	\$27,222,980.54	\$26,158,200.79	\$1,064,779.75
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$27,222,980.54	\$26,158,200.79	

Total Payable: **\$1,064,779.75**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2018

User: mjavaanma

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0026

Pay Period: 03/31/2018

to 05/07/2018

Project Number 0009316

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0001	150-1000	TRAFFIC CONTROL -	LS	1.000	.911		
				3347650.000	.017		
		CSSTP-0009-00(316)			.928	\$56,910.05	\$3,106,619.20
0014	205-0001	UNCLASS EXCAV	CY	144,825.000	123,585.007		
				6.500	4,148.148		
					127,733.155	\$26,962.96	\$830,265.51
0015	206-0002	BORROW EXCAV, INCL MATL	CY	240,693.000	210,129.446		
				5.500	1,944.444		
					212,073.890	\$10,694.44	\$1,166,406.40
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	204,200.000	138,663.990		
				18.000	2,945.990		
					141,609.980	\$53,027.82	\$2,548,979.64
0025	318-3000	AGGR SURF CRS	TN	5,000.000	2,076.150		
				21.000	492.540		
					2,568.690	\$10,343.34	\$53,942.49
0030	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,100.000	2,141.390		
				82.000	1,162.721		
					3,304.111	\$95,343.12	\$270,937.10
0035	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		47,700.000	22,006.340		
				64.000	5,988.650		
					27,994.990	\$383,273.60	\$1,791,679.36
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		26,400.000	15,008.240		
				70.000	1,876.000		
					16,884.240	\$131,320.00	\$1,181,896.80
0050	413-1000	BITUM TACK COAT	GL	24,000.000	8,740.000		
				2.100	26,814.000		
					35,554.000	\$56,309.40	\$74,663.40

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2018

User: mjavaanma

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0026

Pay Period: 03/31/2018
to 05/07/2018

Project Number 0009316

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0065	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	2,000.000 32.000	169.489 137.222 306.711	\$4,391.10	\$9,814.75
0075	441-0104	CONC SIDEWALK, 4 IN	SY	27,000.000 22.500	11,531.616 445.556 11,977.172	\$10,025.01	\$269,486.37
0079	441-0108	CONC SIDEWALK, 8 IN	SY	3,110.000 26.000	1,138.889 35.556 1,174.445	\$924.46	\$30,535.57
0080	441-0740	CONCRETE MEDIAN, 4 IN	SY	8,000.000 24.000	2,655.131 184.000 2,839.131	\$4,416.00	\$68,139.14
0085	441-4020	CONC VALLEY GUTTER, 6 IN	SY	3,130.000 32.000	795.032 324.333 1,119.365	\$10,378.66	\$35,819.68
0109	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	61,800.000 13.000	35,825.000 2,579.000 38,404.000	\$33,527.00	\$499,252.00
0110	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	50,000.000 13.000	30,606.000 166.000 30,772.000	\$2,158.00	\$400,036.00
0114	500-3200	CLASS B CONCRETE	CY	84.000 550.000	100.535 28.062 128.597	\$15,434.10	\$70,728.35
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	50.000 250.000	18.110 10.054 28.164	\$2,513.50	\$7,041.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2018

User: mjavaanma

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0026

Pay Period: 03/31/2018
to 05/07/2018

Project Number 0009316

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0145	641-1200	GUARDRAIL, TP W	LF	10,000.000 16.000	4,171.500 525.000 4,696.500	\$8,400.00	\$75,144.00
0150	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	32.000 1070.000	14.000 4.000 18.000	\$4,280.00	\$19,260.00
0155	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	33.000 2060.000	10.000 4.000 14.000	\$8,240.00	\$28,840.00
Category Amount:						\$928,872.56	\$12,539,486.76
Category Number: 0020 DRAINAGE							
0200	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	25,066.000 32.000	15,959.100 900.000 16,859.100	\$28,800.00	\$539,491.20
0210	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,009.000 44.000	1,673.500 924.000 2,597.500	\$40,656.00	\$114,290.00
0245	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	967.000 24.000	107.000 80.000 187.000	\$1,920.00	\$4,488.00
0255	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	24.000 500.000	16.000 2.000 18.000	\$1,000.00	\$9,000.00
0280	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,717.000 32.000	1,184.719 58.333 1,243.052	\$1,866.66	\$39,777.66

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2018

User: mjavaanma

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0026

Pay Period: 03/31/2018
to 05/07/2018

Project Number 0009316

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0285	603-7000	PLASTIC FILTER FABRIC	SY	3,133.000 1.500	1,786.255 58.333 1,844.588	\$87.50	\$2,766.88
0300	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	11.000 2300.000	.000 3.000 3.000	\$6,900.00	\$6,900.00
0305	611-3010	RECONSTR DROP INLET, GROUP 1	EA	6.000 2000.000	2.000 4.000 6.000	\$8,000.00	\$12,000.00
0310	611-8050	ADJUST MANHOLE TO GRADE	EA	4.000 1200.000	4.000 1.000 5.000	\$1,200.00	\$6,000.00
0315	668-1100	CATCH BASIN, GP 1	EA	243.000 2300.000	160.250 11.750 172.000	\$27,025.00	\$395,600.00
0325	668-1200	CATCH BASIN, GP 2	EA	11.000 3200.000	9.250 1.750 11.000	\$5,600.00	\$35,200.00
0335	668-2100	DROP INLET, GP 1	EA	26.000 2600.000	9.000 1.000 10.000	\$2,600.00	\$26,000.00
Category Amount:						\$125,655.16	\$1,191,513.74
Category Number: 0030 EROSION CONTROL							
0530	163-0240	MULCH	TN	1,440.000 150.000	239.280 5.860 245.140	\$879.00	\$36,771.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/07/2018

User: mjavaNma

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0026

Pay Period: 03/31/2018

to 05/07/2018

Project Number 0009316

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0540	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		500.000 12.000	935.250 30.000 965.250	\$360.00	\$11,583.00
0555	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		308.000 95.000	152.250 14.250 166.500	\$1,353.75	\$15,817.50
0570	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		33,188.000 0.500	4,671.000 120.000 4,791.000	\$60.00	\$2,395.50
0595	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA	EA	308.000 25.000	120.000 9.000 129.000	\$225.00	\$3,225.00
0615	167-1500	WATER QUALITY INSPECTIONS MO	MO	32.000 250.000	26.000 1.000 27.000	\$250.00	\$6,750.00
0620	171-0030	TEMPORARY SILT FENCE, TYPE C LF	LF	66,375.000 3.500	51,846.607 423.750 52,270.357	\$1,483.13	\$182,946.25
0625	700-6910	PERMANENT GRASSING AC	AC	96.000 550.000	18.935 1.273 20.208	\$700.15	\$11,114.40
0630	700-7000	AGRICULTURAL LIME TN	TN	288.000 150.000	6.490 .430 6.920	\$64.50	\$1,038.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2018

User: mjavaanma

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0026

Pay Period: 03/31/2018
to 05/07/2018

Project Number 0009316

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0635	700-8000	FERTILIZER MIXED GRADE	TN	68.000 350.000	7.730 .240 7.970	\$84.00	\$2,789.50
Category Amount:						\$5,459.53	\$274,430.15
Category Number: 0040 SIGNING AND MARKING							
0650	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		420.000 17.000	76.500 17.500 94.000	\$297.50	\$1,598.00
Category Amount:						\$297.50	\$1,598.00
Category Number: 0010 ROADWAY							
0654	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,845.000 20.000	293.900 123.900 417.800	\$2,478.00	\$8,356.00
Category Amount:						\$2,478.00	\$8,356.00
Category Number: 0040 SIGNING AND MARKING							
0660	636-2070	GALV STEEL POSTS, TP 7	LF	325.000 9.000	13.000 13.000 26.000	\$117.00	\$234.00
0665	636-2080	GALV STEEL POSTS, TP 8	LF	3,375.000 10.000	622.000 190.000 812.000	\$1,900.00	\$8,120.00
Category Amount:						\$2,017.00	\$8,354.00
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	.000 .000 .000	\$0.00	\$0.00
(IN# 1)							
Category Amount:						\$0.00	\$0.00
Project Total Amount:						\$1,064,779.75	\$27,177,943.67