

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2019

User: mjavaanma

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0034

Pay Period: 12/06/2018
to 01/04/2019

Contract Location:

CASTLEBERRY RD (CR 8) AND EXTENDING TO SR 20; ALSO

Time Allowed: 1322 Days

Elapsed Calender Days: 1145 Days

Percent Time: 86.61

District: 7

Area: 02

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 11/06/2015

Date Notice to Proceed: 11/17/2015

Date Work Began: 02/01/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2019

NORCROSS GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$38,556,430.63

Original Contract Amount \$36,914,437.94

Funds Available \$7,897,995.98

Percent Complete 79.52%

Counties:

Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009316	\$38,556,430.63	\$36,914,437.94	\$7,897,995.98	79.52%	\$49,691.27

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2019

User: mjavaanma

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0034

Pay Period: 12/06/2018
to 01/04/2019

Project Number: 0009316 BETHELVIEW RD (CR 455) - WIDENING & RCNST

Federal State Project Number: CSSTP-0009-00(316)

	Total to Date	Prev to Date	This Estimate
Participating	\$24,526,747.78	\$24,486,994.77	\$39,753.01
Non-Participating	\$6,131,686.87	\$6,121,748.61	\$9,938.26
Total Earnings	\$30,658,434.65	\$30,608,743.38	\$49,691.27
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$30,658,434.65	\$30,608,743.38	\$49,691.27
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$30,658,434.65	\$30,608,743.38	

Total Payable: **\$49,691.27**

Rpt-ID: RCPEsprj

Georgia

Date: 01/04/2019

User: mjavaNma

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0034

Pay Period: 12/06/2018
to 01/04/2019

Project Number 0009316

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	204,200.000 18.000	171,281.320 179.050 171,460.370	\$3,222.90	\$3,086,286.66
0025	318-3000	AGGR SURF CRS	TN	5,000.000 21.000	4,630.900 51.090 4,681.990	\$1,072.89	\$98,321.79
0035	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		47,700.000 64.000	35,136.550 -108.090 35,028.460	\$-6,917.76	\$2,241,821.44
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		26,400.000 70.000	22,690.950 -54.050 22,636.900	\$-3,783.50	\$1,584,583.00
0075	441-0104	CONC SIDEWALK, 4 IN	SY	27,000.000 22.500	20,392.560 -60.000 20,332.560	\$-1,350.00	\$457,482.60
0079	441-0108	CONC SIDEWALK, 8 IN	SY	3,110.000 26.000	1,987.329 -22.968 1,964.361	\$-597.17	\$51,073.39
0080	441-0740	CONCRETE MEDIAN, 4 IN	SY	8,000.000 24.000	3,540.576 26.667 3,567.243	\$640.01	\$85,613.83
0100	441-6012	CONC CURB & GUTTER, 6 IN X 24 IN, TP 2	LF	430.000 11.000	1,042.000 -69.000 973.000	\$-759.00	\$10,703.00
0110	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	50,000.000 13.000	36,470.500 8.000 36,478.500	\$104.00	\$474,220.50

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2019

User: mjavaanma

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0034

Pay Period: 12/06/2018
to 01/04/2019

Project Number 0009316

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0114	500-3200	CLASS B CONCRETE	CY	84.000 550.000	128.597 2.600 131.197	\$1,430.00	\$72,158.35
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	50.000 250.000	46.181 1.277 47.458	\$319.25	\$11,864.50
0140	641-1100	GUARDRAIL, TP T	LF	130.000 75.000	184.000 21.000 205.000	\$1,575.00	\$15,375.00
0145	641-1200	GUARDRAIL, TP W	LF	10,000.000 16.000	6,067.000 512.000 6,579.000	\$8,192.00	\$105,264.00
0150	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	32.000 1070.000	20.000 4.000 24.000	\$4,280.00	\$25,680.00
0155	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	33.000 2060.000	16.000 5.000 21.000	\$10,300.00	\$43,260.00
Category Amount:						\$17,728.62	\$8,363,708.06
Category Number: 0020 DRAINAGE							
0199	511-1000	BAR REINF STEEL	LB	100,560.000 0.500	105,144.520 40.000 105,184.520	\$20.00	\$52,592.26
0200	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	25,066.000 32.000	21,193.100 582.000 21,775.100	\$18,624.00	\$696,803.20

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2019

User: mjavaanma

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0034

Pay Period: 12/06/2018
to 01/04/2019

Project Number 0009316

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0205	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	741.000 38.000	694.000 93.000 787.000	\$3,534.00	\$29,906.00
0255	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	24.000 500.000	34.000 2.000 36.000	\$1,000.00	\$18,000.00
0280	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,717.000 32.000	1,599.341 46.667 1,646.008	\$1,493.34	\$52,672.26
0315	668-1100	CATCH BASIN, GP 1	EA	243.000 2300.000	222.000 2.000 224.000	\$4,600.00	\$515,200.00
0335	668-2100	DROP INLET, GP 1	EA	26.000 2600.000	16.000 1.000 17.000	\$2,600.00	\$44,200.00
Category Amount:						\$31,871.34	\$1,409,373.72
Category Number: 0030 EROSION CONTROL							
0530	163-0240	MULCH	TN	1,440.000 150.000	321.540 .473 322.013	\$70.95	\$48,301.95
0615	167-1500	WATER QUALITY INSPECTIONS	MO	32.000 250.000	34.000 1.000 35.000	\$250.00	\$8,750.00
Category Amount:						\$320.95	\$57,051.95

Rpt-ID: RCPEsprj

Georgia

Date: 01/04/2019

User: mjavaNma

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0034

Pay Period: 12/06/2018
to 01/04/2019

Project Number 0009316

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
	Category Number:	0070 BRIDGE NO 1 - OVER BIG CREEK					
0995	603-7000	PLASTIC FILTER FABRIC	SY	983.000	702.032		
				7.000	46.667		
					748.699	\$326.67	\$5,240.89
					Category Amount:	\$326.67	\$5,240.89
	Category Number:	0010 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-147,798.520		
				1.000	-556.310		
					-148,354.830	\$-556.31	(\$148,354.83)
		(IN# 1)					
					Category Amount:	\$-556.31	\$-148,354.83
					Project Total Amount:	\$49,691.27	\$30,658,434.65