

Rpt-ID: RCPESPRJ

Georgia

Date: 02/01/2019

User: mjavaanma

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0035

Pay Period: 01/05/2019
to 02/01/2019

Contract Location:

CASTLEBERRY RD (CR 8) AND EXTENDING TO SR 20; ALSO

Time Allowed: 1322 Days

Elapsed Calender Days: 1173 Days

Percent Time: 88.73

District: 7

Area: 02

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 11/06/2015

Date Notice to Proceed: 11/17/2015

Date Work Began: 02/01/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2019

NORCROSS GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$38,556,430.63

Original Contract Amount \$36,914,437.94

Funds Available \$7,802,128.94

Percent Complete 79.76%

Counties:

Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009316	\$38,556,430.63	\$36,914,437.94	\$7,802,128.94	79.76%	\$95,867.04

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/01/2019

User: mjavaanma

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0035

Pay Period: 01/05/2019
to 02/01/2019

Project Number: 0009316 BETHELVIEW RD (CR 455) - WIDENING & RCNST

Federal State Project Number: CSSTP-0009-00(316)

	Total to Date	Prev to Date	This Estimate
Participating	\$24,603,441.41	\$24,526,747.78	\$76,693.63
Non-Participating	\$6,150,860.28	\$6,131,686.87	\$19,173.41
Total Earnings	\$30,754,301.69	\$30,658,434.65	\$95,867.04
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$30,754,301.69	\$30,658,434.65	\$95,867.04
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$30,754,301.69	\$30,658,434.65	
Total Payable:			\$95,867.04

Rpt-ID: RCPESPRJ

Georgia

Date: 02/01/2019

User: mjavaanma

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0035

Pay Period: 01/05/2019
to 02/01/2019

Project Number 0009316

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	204,200.000 18.000	171,460.370 2,068.040 173,528.410	\$37,224.72	\$3,123,511.38
0025	318-3000	AGGR SURF CRS	TN	5,000.000 21.000	4,681.990 68.930 4,750.920	\$1,447.53	\$99,769.32
0114	500-3200	CLASS B CONCRETE	CY	84.000 550.000	131.197 22.990 154.187	\$12,644.50	\$84,802.85
Category Amount:						\$51,316.75	\$3,308,083.55
Category Number: 0020 DRAINAGE							
0200	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	25,066.000 32.000	21,775.100 665.000 22,440.100	\$21,280.00	\$718,083.20
0245	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	967.000 24.000	339.000 40.000 379.000	\$960.00	\$9,096.00
0255	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	24.000 500.000	36.000 1.000 37.000	\$500.00	\$18,500.00
0280	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,717.000 32.000	1,646.008 98.222 1,744.230	\$3,143.10	\$55,815.36
0285	603-7000	PLASTIC FILTER FABRIC	SY	3,133.000 1.500	2,200.877 98.222 2,299.099	\$147.33	\$3,448.65

Rpt-ID: RCPESPRJ

Georgia

Date: 02/01/2019

User: mjavaanma

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0035

Pay Period: 01/05/2019
to 02/01/2019

Project Number 0009316

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0315	668-1100	CATCH BASIN, GP 1	EA	243.000 2300.000	224.000 3.000 227.000	\$6,900.00	\$522,100.00
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	20.000 2050.000	19.000 1.000 20.000	\$2,050.00	\$41,000.00
Category Amount:						\$34,980.43	\$1,368,043.21
Category Number: 0030 EROSION CONTROL							
0530	163-0240	MULCH	TN	1,440.000 150.000	322.013 2.590 324.603	\$388.50	\$48,690.45
0570	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		33,188.000 0.500	5,265.000 368.000 5,633.000	\$184.00	\$2,816.50
0615	167-1500	WATER QUALITY INSPECTIONS	MO	32.000 250.000	35.000 1.010 36.010	\$252.50	\$9,002.50
0620	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	66,375.000 3.500	54,459.607 165.375 54,624.982	\$578.81	\$191,187.44
Category Amount:						\$1,403.81	\$251,696.89
Category Number: 0040 SIGNING AND MARKING							
0650	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		420.000 17.000	203.500 17.500 221.000	\$297.50	\$3,757.00
Category Amount:						\$297.50	\$3,757.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/01/2019

User: mjavaanma

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14998-15-000-0

Estimate Number: 0035

Pay Period: 01/05/2019
to 02/01/2019

Project Number 0009316

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0654	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,845.000	990.300		
				20.000	167.500		
					1,157.800	\$3,350.00	\$23,156.00
0655	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		42.000	20.000		
				30.000	10.000		
					30.000	\$300.00	\$900.00
Category Amount:						\$3,650.00	\$24,056.00
Category Number: 0040 SIGNING AND MARKING							
0660	636-2070	GALV STEEL POSTS, TP 7	LF	325.000	115.000		
				9.000	65.000		
					180.000	\$585.00	\$1,620.00
0665	636-2080	GALV STEEL POSTS, TP 8	LF	3,375.000	1,797.000		
				10.000	291.000		
					2,088.000	\$2,910.00	\$20,880.00
Category Amount:						\$3,495.00	\$22,500.00
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-148,354.830		
				1.000	723.550		
					-147,631.280	\$723.55	(\$147,631.28)
		(IN# 1)					
Category Amount:						\$723.55	\$-147,631.28
Project Total Amount:						\$95,867.04	\$30,754,301.69