

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B15007-15-000-0

Estimate Number: 0013

Pay Period: 10/01/2016
to 10/31/2016

Contract Location:

I-20/SR 401 AT SWEET WATER CREEK TO HILL ST BRIDGE

Time Allowed:

404 Days

Elapsed Calender Days:

343 Days

Percent Time:

84.90

District: 7

Area: 03

Contractor:

C. W. MATTHEWS & E. R. SNELL CONTRACTOR
P. O. DRAWER 970

Date Let:

09/18/2015

Date Awarded:

10/21/2015

Date Contract Executed:

11/18/2015

Date Notice to Proceed:

11/24/2015

Date Work Began:

02/05/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2016

MARIETTA

GA 30061

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$43,420,045.58

Original Contract Amount \$39,970,335.41

Funds Available \$8,110,961.23

Percent Complete 81.32%

Counties:

Cobb

Douglas

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011828	\$5,705,913.53	\$5,370,058.21	\$1,034,921.05	81.86%	\$527,303.69
M005198	\$37,714,132.05	\$34,600,277.20	\$7,076,040.18	81.24%	\$1,465,931.55

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B15007-15-000-0

Estimate Number: 0013

Pay Period: 10/01/2016
to 10/31/2016

Project Number: 0011828 I-20/SR 402 - OPERATIONAL IMPROVEMENT

Federal State Project Number: 0011828

	Total to Date	Prev to Date	This Estimate
Participating	\$3,736,793.97	\$3,314,951.03	\$421,842.94
Non-Participating	\$934,198.51	\$828,737.76	\$105,460.75
Total Earnings	\$4,670,992.48	\$4,143,688.79	\$527,303.69
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,670,992.48	\$4,143,688.79	\$527,303.69
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,670,992.48	\$4,143,688.79	

Total Payable: **\$527,303.69**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B15007-15-000-0

Estimate Number: 0013

Pay Period: 10/01/2016
to 10/31/2016

Project Number: M005198 I-20/SR 401 - MILLING, INLAY & PLMX RESF

Federal State Project Number: M005198

	Total to Date	Prev to Date	This Estimate
Participating	\$27,574,282.76	\$26,254,944.36	\$1,319,338.40
Non-Participating	\$3,063,809.11	\$2,917,215.96	\$146,593.15
Total Earnings	\$30,638,091.87	\$29,172,160.32	\$1,465,931.55
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$30,638,091.87	\$29,172,160.32	\$1,465,931.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$30,638,091.87	\$29,172,160.32	

Total Payable: **\$1,465,931.55**

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B15007-15-000-0

Estimate Number: 0013

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0011828

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.923		
				458382.000	.053		
					.976	\$24,294.25	\$447,380.83
		0011828					
0030	413-1000	BITUM TACK COAT	GL	1,297.000	4,512.000		
				2.600	4,209.000		
					8,721.000	\$10,943.40	\$22,674.60
0035	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		2,795.000	2,513.820		
				115.050	2,691.581		
					5,205.401	\$309,666.39	\$598,881.39
0045	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	71,695.000	82,580.974		
				4.020	650.000		
					83,230.974	\$2,613.00	\$334,588.52
Category Amount:						\$347,517.04	\$1,403,525.34
Category Number: 0020 SIGNING & MARKING							
0080	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.250		
				69206.760	.500		
					.750	\$34,603.38	\$51,905.07
		MP 1.648					
0085	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.500		
				61011.900	.250		
					.750	\$15,252.98	\$45,758.93
		MP 0.019					
0090	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.250		
				67212.550	.500		
					.750	\$33,606.28	\$50,409.41
		MP 2.131					
0095	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.250		
				84975.890	.500		
					.750	\$42,487.95	\$63,731.92
		MP 1.818					

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B15007-15-000-0

Estimate Number: 0013

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0011828

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 SIGNING & MARKING							
0100	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.250		
				63993.190	.500		
		MP 1.369			.750	\$31,996.60	\$47,994.89
0105	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.500		
				58133.600	.250		
		MP 0.900			.750	\$14,533.40	\$43,600.20
0115	610-9401	REM STR SUPPORT, TYPE 1, INCL ILLUM SIGN S LS		1.000	.000		
				5194.880	.750		
		MP 0.900			.750	\$3,896.16	\$3,896.16
0120	610-9402	REM STR SUPPORT, TYPE 2, INCL ILLUM SIGN S LS		1.000	.000		
				3762.840	.750		
		MP 0.019			.750	\$2,822.13	\$2,822.13
0125	610-9401	REM STR SUPPORT, TYPE 1, INCL ILLUM SIGN S LS		1.000	.000		
				5194.880	.750		
		MP 1.818			.750	\$3,896.16	\$3,896.16
0130	610-9407	REM STR SUPPORT, TYPE 7, INCL ILLUM SIGN S LS		1.000	.000		
				2577.660	.750		
		MP 1.648			.750	\$1,933.25	\$1,933.25
0135	610-9401	REM STR SUPPORT, TYPE 1, INCL ILLUM SIGN S LS		1.000	.000		
				5194.880	.750		
		MP 1.369			.750	\$3,896.16	\$3,896.16
0140	610-9401	REM STR SUPPORT, TYPE 1, INCL ILLUM SIGN S LS		1.000	.000		
				5194.880	.750		
		MP 2.131			.750	\$3,896.16	\$3,896.16
Category Amount:						\$192,820.61	\$323,740.44

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B15007-15-000-0

Estimate Number: 0013

Pay Period: 10/01/2016
to 10/31/2016

Project Number 0011828

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0190	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	420.000 83.500	68.000 143.000 211.000	\$11,940.50	\$17,618.50
0350	158-1000	TRAINING HOURS	HR	1,000.000 0.800	100.000 101.000 201.000	\$80.80	\$160.80
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN #1)	*\$*	.000 1.000	-88,500.200 -34,479.050 -122,979.250	\$-34,479.05	(\$122,979.25)
9006	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME Pay Factor Reduction @ 90%		.000 89.325	.000 105.500 105.500	\$9,423.79	\$9,423.79
Category Amount:						\$-13,033.96	\$-95,776.16
Project Total Amount:						\$527,303.69	\$4,670,992.48

Rpt-ID: RCPESPRJ

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B15007-15-000-0

Estimate Number: 0013

Pay Period: 10/01/2016
to 10/31/2016

Project Number M005198

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.973		
				5704297.850	.027		
					1.000	\$154,016.04	\$5,704,297.85
		M005198					
0010	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		46,005.000 115.050	33,061.310 11,480.340 44,541.650	\$1,320,813.12	\$5,124,516.83
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		19,980.000 81.190	20,683.030 -774.620 19,908.410	\$-62,891.40	\$1,616,363.81
0025	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		86,249.000 127.950	81,744.900 -1,505.280 80,239.620	\$-192,600.58	\$10,266,659.38
0030	413-1000	BITUM TACK COAT	GL	80,678.000 2.600	95,857.000 5,491.000 101,348.000	\$14,276.60	\$263,504.80
0035	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	1,282,000.000 4.020	1,232,844.507 9,062.667 1,241,907.174	\$36,431.92	\$4,992,466.84
0210	432-0204	MILL ASPH CONC PVMT, 1 IN DEPTH	SY	110,000.000 5.800	27,864.012 17,711.209 45,575.221	\$102,725.01	\$264,336.28
0215	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		21,700.000 99.250	25,862.210 858.760 26,720.970	\$85,231.93	\$2,652,056.27
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-946,305.920 -231,644.650 -1,177,950.570	\$-231,644.65	(\$1,177,950.57)
		(IN #1)					

Rpt-ID: RCPEsprj

Georgia

Date: 11/14/2016

User: vepps

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B15007-15-000-0

Estimate Number: 0013

Pay Period: 10/01/2016
to 10/31/2016

Project Number M005198

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9004	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	.000		
		IFIED BITUM MATL & H LIME		121.553	1,505.280		
					1,505.280	\$182,971.30	\$182,971.30
		Pay Factor Reduction @ 95%					
9005	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	.000		
		MATL & H LIME		73.071	774.620		
					774.620	\$56,602.26	\$56,602.26
		Pay Factor Reduction @ 90%					
Category Amount:						\$1,465,931.55	\$29,945,825.05
Project Total Amount:						\$1,465,931.55	\$30,638,091.87