

Rpt-ID: RCPESPRJ

Georgia

Date: 07/20/2018

User: dlawrenc

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B15010-15-000-1

Estimate Number: 0011

Pay Period: 06/02/2018
to 07/09/2018

Contract Location:

SR 8/SR10 @PIEDMONT AVE (CS 1860) TO SR 42

Time Allowed: 869 Days

Elapsed Calender Days: 862 Days

Percent Time: 99.19

District: 7

Area: 01

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

Date Let: 01/22/2016

Date Awarded: 01/22/2016

Date Contract Executed: 02/26/2016

Date Notice to Proceed: 03/02/2015

Date Work Began: 05/04/2016

Date Time Stopped: 07/10/2017

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/17/2017

NORCROSS GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$2,700,356.64

Original Contract Amount \$2,700,356.64

Funds Available \$13,651.38

Percent Complete 99.49%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010350	\$2,700,356.64	\$2,700,356.64	\$13,651.38	99.49%	\$138,215.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/20/2018

User: dlawrenc

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B15010-15-000-1

Estimate Number: 0011

Pay Period: 06/02/2018
to 07/09/2018

Project Number: 0010350 SR 8/SR 10 - PEDESTRIAN SAFETY IMPROVEMEN

Federal State Project Number: 0010350

	Total to Date	Prev to Date	This Estimate
Participating	\$2,418,034.81	\$2,354,168.11	\$63,866.70
Non-Participating	\$268,670.45	\$261,574.15	\$7,096.30
Total Earnings	\$2,686,705.26	\$2,615,742.26	\$70,963.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,686,705.26	\$2,615,742.26	\$70,963.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$67,252.00)	\$67,252.00
Total:	\$2,686,705.26	\$2,548,490.26	

Total Payable: **\$138,215.00**

Rpt-ID: RCPEsprj

Georgia

Date: 07/20/2018

User: dlawrenc

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B15010-15-000-1

Estimate Number: 0011

Pay Period: 06/02/2018
to 07/09/2018

Project Number 0010350

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 UTILITIES							
0378	611-8055	ADJUST MINOR STRUCTURE TO GRADE	EA	11.000 2500.000	3.000 2.000 5.000	\$5,000.00	\$12,500.00
		- ADJUST HANDHOLE TO GRADE					
Category Amount:						\$5,000.00	\$12,500.00
Category Number: 0050 PEDESTRIAN HYBRID BEACON							
0462	682-9950	DIRECTIONAL BORE -	LF	3,200.000 17.000	9,643.000 320.000 9,963.000	\$5,440.00	\$169,371.00
		2 IN					
0482	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 5500.000	.400 .600 1.000	\$3,300.00	\$5,500.00
		1					
0485	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 55000.000	.800 .200 1.000	\$11,000.00	\$55,000.00
		2					
0486	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 57000.000	.800 .200 1.000	\$11,400.00	\$57,000.00
		3					
0491	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 57000.000	.800 .200 1.000	\$11,400.00	\$57,000.00
		4					
0495	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 57000.000	.800 .200 1.000	\$11,400.00	\$57,000.00
		5					
Category Amount:						\$53,940.00	\$400,871.00
Category Number: 0060 LIGHTING							
0511	681-4120	LIGHTING STD, 12 FT MH, POST TOP	EA	143.000 3700.000	140.000 2.000 142.000	\$7,400.00	\$525,400.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/20/2018

User: dlawrenc

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B15010-15-000-1

Estimate Number: 0011

Pay Period: 06/02/2018
to 07/09/2018

Project Number 0010350

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0060 LIGHTING							
0526	681-6520	LUMINAIRE, TP 5, 150 W, HP SODIUM	EA	143.000	140.000		
				1800.000	2.000		
					142.000	\$3,600.00	\$255,600.00
0531	682-1404	CABLE, TP XHHW, AWG NO 10	LF	9,200.000	9,200.000		
				0.750	44.000		
					9,244.000	\$33.00	\$6,933.00
Category Amount:						\$11,033.00	\$787,933.00
Category Number: 0010 ROADWAY							
0591	682-9950	DIRECTIONAL BORE -	LF	490.000	3,593.000		
				18.000	55.000		
					3,648.000	\$990.00	\$65,664.00
		2.5 IN					
Category Amount:						\$990.00	\$65,664.00
Project Total Amount:						\$70,963.00	\$2,686,705.26