

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2018

User: C0004164

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B15016-15-000-1

Estimate Number: 0018

Pay Period: 02/01/2018
to 02/28/2018

Contract Location:

BRIDGE AND APPROACHES ON SR 43 OVER LITTLE RIVER.

Time Allowed:

608 Days

Elapsed Calender Days:

577 Days

Percent Time:

94.90

District: 2

Area: 04

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let:

06/17/2016

Date Awarded:

06/17/2016

Date Contract Executed:

07/27/2016

Date Notice to Proceed:

08/01/2016

Date Work Began:

09/09/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2018

OPELIKA

AL 36801

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$14,914,620.97

Original Contract Amount \$14,860,523.65

Funds Available \$3,358,149.30

Percent Complete 77.20%

Counties:

Lincoln

McDuffie

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007040	\$14,914,620.97	\$14,860,523.65	\$3,358,149.30	77.48%	\$450,554.77

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2018

User: C0004164

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B15016-15-000-1

Estimate Number: 0018

Pay Period: 02/01/2018
to 02/28/2018

Project Number: 0007040 SR 43/OVER LITTLE RIVER - BRIDGE REPL

Federal State Project Number: CSBRG-0007-00(040)

	Total to Date	Prev to Date	This Estimate
Participating	\$9,210,981.59	\$8,850,537.78	\$360,443.81
Non-Participating	\$2,302,745.49	\$2,212,634.53	\$90,110.96
Total Earnings	\$11,513,727.08	\$11,063,172.31	\$450,554.77
Stockpiled Materials	\$42,744.59	\$42,744.59	\$0.00
Gross Earnings	\$11,556,471.67	\$11,105,916.90	\$450,554.77
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,556,471.67	\$11,105,916.90	

Total Payable: **\$450,554.77**

Rpt-ID: RCPEsprj

Georgia

Date: 03/08/2018

User: C0004164

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B15016-15-000-1

Estimate Number: 0018

Pay Period: 02/01/2018
to 02/28/2018

Project Number 0007040

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 67226.780	.991 .004 .995	\$268.91	\$66,890.65
		CSBRG-0007-00(040)					
0010	201-1500	CLEARING & GRUBBING -	LS	1.000 1741253.680	.910 .090 1.000	\$156,712.83	\$1,741,253.68
		CSBRG-0007-00(040)					
0015	208-0100	IN PLACE EMBANKMENT	CY	24,313.000 12.340	22,631.700 -750.000 21,881.700	\$-9,255.00	\$270,020.18
0030	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		885.000 82.160	.000 893.550 893.550	\$73,414.07	\$73,414.07
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,205.000 74.550	758.750 54.050 812.800	\$4,029.43	\$60,594.24
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,715.000 72.290	1,124.930 97.170 1,222.100	\$7,024.42	\$88,345.61
0050	413-0750	TACK COAT	GL	925.000 2.730	.000 1,718.000 1,718.000	\$4,690.14	\$4,690.14
0055	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,500.000 82.160	136.140 872.680 1,008.820	\$71,699.39	\$82,884.65
0060	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		3,000.000 7.670	.000 740.000 740.000	\$5,675.80	\$5,675.80

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2018

User: C0004164

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B15016-15-000-1

Estimate Number: 0018

Pay Period: 02/01/2018
to 02/28/2018

Project Number 0007040

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0075	641-1200	GUARDRAIL, TP W	LF	2,393.000 17.480	1,272.875 1,039.625 2,312.500	\$18,172.65	\$40,422.50
0080	641-1100	GUARDRAIL, TP T	LF	84.000 71.400	42.000 42.000 84.000	\$2,998.80	\$5,997.60
0089	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	1.000 787.500	.000 1.000 1.000	\$787.50	\$787.50
Category Amount:						\$336,218.94	\$2,440,976.62
Category Number: 0060 BRIDGE NO 1 - OVER LITTLE RIVER							
0095	540-1101	REMOVAL OF EXISTING BR, STA NO - 79+31	LS	1.000 326913.260	.900 .100 1.000	\$32,691.33	\$326,913.26
Category Amount:						\$32,691.33	\$326,913.26
Category Number: 0010 ROADWAY							
0270	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	3,630.000 126.400	3,341.834 581.000 3,922.834	\$73,438.40	\$495,846.22
0275	603-7000	PLASTIC FILTER FABRIC	SY	12,258.000 4.360	10,275.972 602.333 10,878.305	\$2,626.17	\$47,429.41
Category Amount:						\$76,064.57	\$543,275.63
Category Number: 0050 TEMPORARY EROSION CONTROL							
0290	167-1500	WATER QUALITY INSPECTIONS	MO	19.000 1312.500	17.000 1.000 18.000	\$1,312.50	\$23,625.00
Category Amount:						\$1,312.50	\$23,625.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2018

User: C0004164

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B15016-15-000-1

Estimate Number: 0018

Pay Period: 02/01/2018
to 02/28/2018

Project Number 0007040

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 PERMANENT EROSION CONTROL							
0300	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	728.000 44.100	.000 21.333 21.333	\$940.79	\$940.79
Category Amount:						\$940.79	\$940.79
Category Number: 0010 ROADWAY							
0370	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,180.000 24.150	1,207.000 -27.000 1,180.000	\$-652.05	\$28,497.00
Category Amount:						\$-652.05	\$28,497.00
Category Number: 0060 BRIDGE NO 1 - OVER LITTLE RIVER							
0480	520-1179	PILING IN PLACE, STEEL H, HP 14 X 117	LF	535.000 125.190	531.360 -.040 531.320	\$-5.01	\$66,515.95
Category Amount:						\$-5.01	\$66,515.95
Category Number: 0010 ROADWAY							
0560	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		3.000 1991.850	1.000 2.000 3.000	\$3,983.70	\$5,975.55
Category Amount:						\$3,983.70	\$5,975.55
Project Total Amount:						\$450,554.77	\$11,513,727.08