

Rpt-ID: RCPEsprj

Georgia

Date: 07/12/2017

User: c0004445

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B15023-15-000-0

Estimate Number: 0016

Pay Period: 05/01/2017
to 07/12/2017

Contract Location:

SR 225 AT MT. CARMEL CHURCH RD/MITCHELL BRIDGE RD

Time Allowed:

1261 Days

Elapsed Calender Days:

491 Days

Percent Time:

38.94

District: 6

Area: 2

Contractor:

TALLEY CONSTRUCTION COMPANY, INC.
P. O. BOX 357

Date Let:

10/16/2015

Date Awarded:

10/16/2015

Date Contract Executed:

12/14/2015

Date Notice to Proceed:

12/18/2015

ROSSVILLE

GA 30741-0357

Date Work Began:

02/05/2016

Phone: (706)866-0596

Date Time Stopped:

04/21/2017

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

05/31/2019

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$2,370,628.38

Original Contract Amount \$1,931,640.65

Funds Available \$263,442.31

Percent Complete 88.89%

Counties:

Murray

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009620	\$2,370,628.38	\$1,931,640.65	\$263,442.31	88.89%	\$185,836.19

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/12/2017

User: c0004445

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B15023-15-000-0

Estimate Number: 0016

Pay Period: 05/01/2017
to 07/12/2017

Project Number: 0009620 SR 225 - CONSTRUCTION OF A ROUNDABOUT

Federal State Project Number: CSSFT-0009-00(620)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,896,467.52	\$1,729,214.95	\$167,252.57
Non-Participating	\$210,718.55	\$192,134.93	\$18,583.62
Total Earnings	\$2,107,186.07	\$1,921,349.88	\$185,836.19
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,107,186.07	\$1,921,349.88	\$185,836.19
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,107,186.07	\$1,921,349.88	

Total Payable: **\$185,836.19**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/12/2017

User: c0004445

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B15023-15-000-0

Estimate Number: 0016

Pay Period: 05/01/2017
to 07/12/2017

Project Number 0009620

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0009	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 73285.740	.900 .100 1.000	\$7,328.57	\$73,285.74
0015	210-0100	GRADING COMPLETE -	LS	1.000 486786.000	.980 .020 1.000	\$9,735.72	\$486,786.00
		CSSFT-0009-00(620)					
0065	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	320.000 20.150	.000 128.000 128.000	\$2,579.20	\$2,579.20
Category Amount:						\$19,643.49	\$562,650.94
Category Number: 0020 EROSION CONTROL							
0175	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		14.000 445.040	7.500 2.500 10.000	\$1,112.60	\$4,450.40
0190	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		6.000 315.000	7.500 2.500 10.000	\$787.50	\$3,150.00
0245	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		4.000 26.250	3.000 1.000 4.000	\$26.25	\$105.00
0250	167-1500	WATER QUALITY INSPECTIONS	MO	22.000 787.500	6.000 2.000 8.000	\$1,575.00	\$6,300.00
Category Amount:						\$3,501.35	\$14,005.40

Rpt-ID: RCPESPRJ

Georgia

Date: 07/12/2017

User: c0004445

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B15023-15-000-0

Estimate Number: 0016

Pay Period: 05/01/2017
to 07/12/2017

Project Number 0009620

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0255	500-3101	CLASS A CONCRETE	CY	32.000	25.322		
				832.910	1.333		
					26.655	\$1,110.27	\$22,201.22
Category Amount:						\$1,110.27	\$22,201.22
Category Number: 0030 SIGNING & MARKING							
0285	636-3000	GALV STEEL STR SHAPE POST	LB	2,474.000	2,046.773		
				5.540	227.770		
					2,274.543	\$1,261.85	\$12,600.97
0286	636-3000	GALV STEEL STR SHAPE POST	LB	.000	.000		
				5.280	1,171.840		
					1,171.840	\$6,187.32	\$6,187.32
0300	653-0296	GALV STEEL STR SHAPE POST - MATL ORDERED NOT USED THERMOPLASTIC PVMT MARKING, WORD, TP 1: EA		4.000	4.000		
				178.500	.000		
					4.000	\$.00	\$714.00
0305	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		4,584.000	4,584.000		
				0.640	1,612.000		
					6,196.000	\$1,031.68	\$3,965.44
0310	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		7,911.000	7,911.000		
				0.640	-3,243.000		
					4,668.000	\$-2,075.52	\$2,987.52
0315	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH LF		1,154.000	1,154.000		
				2.360	-430.000		
					724.000	\$-1,014.80	\$1,708.64
0320	653-4830	THERMOPLASTIC SKIP TRAF STRIPE, 18 IN, WH GLF		145.000	145.000		
				4.080	9.000		
					154.000	\$36.72	\$628.32

Rpt-ID: RCPEsprj

Georgia

Date: 07/12/2017

User: c0004445

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B15023-15-000-0

Estimate Number: 0016

Pay Period: 05/01/2017
to 07/12/2017

Project Number 0009620

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING & MARKING							
0325	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	353.000 4.910	39.083 252.750 291.833	\$1,241.00	\$1,432.90
0330	654-1001	RAISED PVMT MARKERS TP 1	EA	76.000 4.880	76.000 2.000 78.000	\$9.76	\$380.64
Category Amount:						\$6,678.01	\$30,605.75
Category Number: 0010 ROADWAY							
0335	429-1000	RUMBLE STRIPS	EA	12.000 598.500	1.000 11.000 12.000	\$6,583.50	\$7,182.00
0339	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		.500 12657.760	.000 .502 .502	\$6,354.20	\$6,354.20
0380	681-4303	LIGHTING STD, 30 FT MH, 12 FT ARM	EA	20.000 4139.100	.000 23.000 23.000	\$95,199.30	\$95,199.30
0385	681-6303	LUMINAIRE, TP 3, 50 W, LED	EA	12.000 556.500	.000 12.000 12.000	\$6,678.00	\$6,678.00
0390	681-6392	LUMINAIRE, TP 4, 50 W, LED	EA	3.000 556.500	.000 3.000 3.000	\$1,669.50	\$1,669.50
0395	681-6309	LUMINAIRE, TP 3, 70 W, LED	EA	8.000 603.750	.000 8.000 8.000	\$4,830.00	\$4,830.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/12/2017

User: c0004445

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B15023-15-000-0

Estimate Number: 0016

Pay Period: 05/01/2017
to 07/12/2017

Project Number 0009620

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0400	682-1405	CABLE, TP XHHW, AWG NO 8	LF	5,990.000 1.100	.000 6,560.000 6,560.000	\$7,216.00	\$7,216.00
0415	682-8500	ELECTRICAL POWER SERVICE ASSEMBLY (AER EA		1.000 6355.650	.000 1.000 1.000	\$6,355.65	\$6,355.65
0420	700-9300	SOD	SY	205.000 5.250	.000 143.500 143.500	\$753.38	\$753.38
0425	702-0212	CRATAEGUS VIRIDIS -	EA	3.000 672.000	.000 1.500 1.500	\$1,008.00	\$1,008.00
		WINTER KING, 3 IN CAL					
0430	702-0470	ILEX VOMITORIA NANA -	EA	160.000 36.750	.000 80.000 80.000	\$2,940.00	\$2,940.00
		DWARF YAUPON HOLLY, 3 GAL					
0440	702-9025	LANDSCAPE MULCH	SY	1,790.000 4.730	.000 716.000 716.000	\$3,386.68	\$3,386.68
Category Amount:						\$142,974.21	\$143,572.71
Category Number: 0030 SIGNING & MARKING							
2001	004-0022	EXTRA WORK -	LS	.000 11928.860	.000 1.000 1.000	\$11,928.86	\$11,928.86
		004-0022 Extra Work- Install and Rem Temp Traff Contrl Signs					
Category Amount:						\$11,928.86	\$11,928.86
Project Total Amount:						\$185,836.19	\$2,107,186.07