

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2018

User: c0004445

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B15023-15-000-0

Estimate Number: 0018

Pay Period: 09/01/2017
to 03/02/2018

Contract Location:

SR 225 AT MT. CARMEL CHURCH RD/MITCHELL BRIDGE RD

Time Allowed:

1261 Days

Elapsed Calender Days:

491 Days

Percent Time:

38.94

District: 6

Area: 02

Contractor:

TALLEY CONSTRUCTION COMPANY, INC.
P. O. BOX 357

Date Let:

10/16/2015

Date Awarded:

10/16/2015

Date Contract Executed:

12/14/2015

Date Notice to Proceed:

12/18/2015

ROSSVILLE

GA 30741-0357

Date Work Began:

02/05/2016

Phone: (706)866-0596

Date Time Stopped:

04/21/2017

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

05/31/2019

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$2,370,628.38

Original Contract Amount \$1,931,640.65

Funds Available \$251,914.94

Percent Complete 89.37%

Counties:

Murray

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009620	\$2,370,628.38	\$1,931,640.65	\$251,914.94	89.37%	\$9,069.04

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2018

User: c0004445

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B15023-15-000-0

Estimate Number: 0018

Pay Period: 09/01/2017
to 03/02/2018

Project Number: 0009620 SR 225 - CONSTRUCTION OF A ROUNDABOUT

Federal State Project Number: CSSFT-0009-00(620)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,906,842.16	\$1,898,680.02	\$8,162.14
Non-Participating	\$211,871.28	\$210,964.38	\$906.90
Total Earnings	\$2,118,713.44	\$2,109,644.40	\$9,069.04
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,118,713.44	\$2,109,644.40	\$9,069.04
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,118,713.44	\$2,109,644.40	

Total Payable: **\$9,069.04**

Rpt-ID: RCPEsprj

Georgia

Date: 03/02/2018

User: c0004445

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B15023-15-000-0

Estimate Number: 0018

Pay Period: 09/01/2017
to 03/02/2018

Project Number 0009620

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0160	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	6,156.000 3.470	3,565.175 1,119.725 4,684.900	\$3,885.45	\$16,256.60
0184	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS STONE CHECK DAMS		14.000 380.210	3.000 1.000 4.000	\$380.21	\$1,520.84
0190	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		6.000 315.000	10.000 .500 10.500	\$157.50	\$3,307.50
0200	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		19.000 300.000	3.750 1.250 5.000	\$375.00	\$1,500.00
Category Amount:						\$4,798.16	\$22,584.94
Category Number: 0010 ROADWAY							
0420	700-9300	SOD	SY	205.000 5.250	143.500 61.500 205.000	\$322.88	\$1,076.25
0425	702-0212	CRATAEGUS VIRIDIS - WINTER KING, 3 IN CAL	EA	3.000 672.000	1.500 1.500 3.000	\$1,008.00	\$2,016.00
0430	702-0470	ILEX VOMITORIA NANA - DWARF YAUPON HOLLY, 3 GAL	EA	160.000 36.750	80.000 80.000 160.000	\$2,940.00	\$5,880.00
Category Amount:						\$4,270.88	\$8,972.25

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2018

User: c0004445

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B15023-15-000-0

Estimate Number: 0018

Pay Period: 09/01/2017
to 03/02/2018

Project Number 0009620

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0040 DRAINAGE					
1005	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		.000	.500		
				273.500	.000		
					.500	\$0.00	\$136.75
		Add item 668-4311 St Sew Manhole, TP I, A Depth, CL 1					
Category Amount:						\$0.00	\$136.75
Project Total Amount:						\$9,069.04	\$2,118,713.44