

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2017

User: rbaird

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0016

Pay Period: 07/01/2017
to 07/31/2017

Contract Location:

CARBONDALE RD (CR 665) W OF REDWINE COVE TO W OF

Time Allowed: 1231 Days

Elapsed Calender Days: 592 Days

Percent Time: 48.09

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 10/16/2015

Date Awarded: 10/16/2015

Date Contract Executed: 12/14/2015

Date Notice to Proceed: 12/18/2015

Date Work Began: 12/28/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/01/2019

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$18,881,819.91

Original Contract Amount \$18,139,653.85

Funds Available \$10,508,623.88

Percent Complete 44.31%

Counties:

Whitfield

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
610890-	\$18,881,819.91	\$18,139,653.85	\$10,508,623.88	44.35%	\$2,978,346.96

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2017

User: rbaird

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0016

Pay Period: 07/01/2017
to 07/31/2017

Project Number: 610890- CARBONDALE RD (CR 665) & US 41/SR 3 - INTERC

Federal State Project Number: IMSTP-0075-03(208)

	Total to Date	Prev to Date	This Estimate
Participating	\$6,693,548.32	\$4,310,870.77	\$2,382,677.55
Non-Participating	\$1,673,387.09	\$1,077,717.68	\$595,669.41
Total Earnings	\$8,366,935.41	\$5,388,588.45	\$2,978,346.96
Stockpiled Materials	\$6,260.62	\$6,260.62	\$0.00
Gross Earnings	\$8,373,196.03	\$5,394,849.07	\$2,978,346.96
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,373,196.03	\$5,394,849.07	
		Total Payable:	\$2,978,346.96

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2017

User: rbaird

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0016

Pay Period: 07/01/2017
to 07/31/2017

Project Number 610890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	310-1101	GR AGGR BASE CRS, INCL MATL	TN	47,634.000 27.290	28,908.300 2,018.550 30,926.850	\$55,086.23	\$843,993.74
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,001.000 113.000	.000 193.910 193.910	\$21,911.83	\$21,911.83
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		10,403.000 76.100	6,878.020 6,415.210 13,293.230	\$488,197.48	\$1,011,614.80
0030	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		10,030.000 78.420	925.020 1,200.870 2,125.890	\$94,172.23	\$166,712.29
0055	439-0056	PLAIN PC CONC PVMT, CL HES CONC, 12 INCH ` SY		35,970.000 73.450	1,333.664 788.000 2,121.664	\$57,878.60	\$155,836.22
Category Amount:						\$717,246.37	\$2,200,068.88
Category Number: 0020 BRIDGE NO 1 - OVER I-75/SR 401							
0200	500-0100	GROOVED CONCRETE	SY	1,429.000 12.450	.000 714.352 714.352	\$8,893.68	\$8,893.68
Category Amount:						\$8,893.68	\$8,893.68
Category Number: 0030 DRAINAGE							
0345	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	3,405.000 46.900	3,101.000 318.000 3,419.000	\$14,914.20	\$160,351.10
0375	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	3.000 598.530	1.000 2.000 3.000	\$1,197.06	\$1,795.59

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2017

User: rbaird

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0016

Pay Period: 07/01/2017
to 07/31/2017

Project Number 610890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
0395	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	403.000 57.960	325.850 7.700 333.550	\$446.29	\$19,332.56
0400	603-7000	PLASTIC FILTER FABRIC	SY	476.000 5.340	173.922 194.000 367.922	\$1,035.96	\$1,964.70
0405	668-1100	CATCH BASIN, GP 1	EA	33.000 2472.000	16.000 9.500 25.500	\$23,484.00	\$63,036.00
0415	668-2100	DROP INLET, GP 1	EA	11.000 2155.000	3.000 .500 3.500	\$1,077.50	\$7,542.50
Category Amount:						\$42,155.01	\$254,022.45
Category Number: 0060 PERMANENT EROSION CONTROL							
0520	163-0240	MULCH	TN	487.000 205.000	346.556 26.342 372.898	\$5,400.11	\$76,444.09
0530	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 275.000	15.000 1.000 16.000	\$275.00	\$4,400.00
0535	700-6910	PERMANENT GRASSING	AC	26.000 750.000	3.577 .697 4.274	\$522.75	\$3,205.50
0540	700-7000	AGRICULTURAL LIME	TN	78.000 125.000	4.740 .660 5.400	\$82.50	\$675.00

Estimate Summary By Project

Pay Period: 07/01/2017
to 07/31/2017

Project Number 610890-

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0060 PERMANENT EROSION CONTROL						
0545	700-8000	FERTILIZER MIXED GRADE	TN	49.000	3.100			
				405.000	.180			
					3.280		\$72.90	\$1,328.40
0560	716-2000	EROSION CONTROL MATS, SLOPES	SY	28,480.000	21,437.495			
				0.800	1,879.111			
					23,316.606		\$1,503.29	\$18,653.28
Category Amount:							\$7,856.55	\$104,706.27
Category Number:		0070 TEMPORARY EROSION CONTROL						
0570	163-0300	CONSTRUCTION EXIT	EA	12.000	8.250			
				1600.530	1.500			
					9.750		\$2,400.80	\$15,605.17
0575	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	4.000	1.500			
				285.000	.750			
					2.250		\$213.75	\$641.25
0595	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	49.000	33.000			
				35.000	17.000			
					50.000		\$595.00	\$1,750.00
0600	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	33,717.000	6,100.000			
				0.350	50.000			
					6,150.000		\$17.50	\$2,152.50
0605	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	7,286.000	2,070.000			
				7.440	751.000			
					2,821.000		\$5,587.44	\$20,988.24
Category Amount:							\$8,814.49	\$41,137.16
Category Number:		0010 ROADWAY						
0635	150-1000	TRAFFIC CONTROL -	LS	1.000	.510			
				371502.370	.026			
					.536		\$9,659.06	\$199,125.27
		IMSTP-0075-03(208)						

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2017

User: rbaird

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0016

Pay Period: 07/01/2017
to 07/31/2017

Project Number 610890-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0645	210-0100	GRADING COMPLETE -	LS	1.000	.400		
				4362309.600	.500		
					.900	\$2,181,154.80	\$3,926,078.64
		IMSTP-0075-03(208)					
1010	413-0750	TACK COAT	GL	6,836.000	2,723.720		
				1.900	1,351.050		
					4,074.770	\$2,567.00	\$7,742.06
Category Amount:						\$2,193,380.86	\$4,132,945.97
Project Total Amount:						\$2,978,346.96	\$8,366,935.41